



BOARD OF SUPERVISORS
AGENDA LETTER

Agenda Number:

Clerk of the Board of Supervisors
105 E. Anapamu Street, Suite 407
Santa Barbara, CA 93101
(805) 568-2240

Department Name: Public Works
Department No.: 054
For Agenda Of: March 24, 2009
Placement: Administrative
Estimated Tme: N/A
Continued Item: No
If Yes, date from:
Vote Required: Majority

TO: Board of Supervisors
FROM: Department Director Scott D. McGolpin, Director of Public Works, 568-3010
Contact Info: Chris Sneddon, P.W. Engineering Section Manager, 568-3047
SUBJECT: **Construction of Hummel Drive Extension and Roadway Improvements Project;
Fourth Supervisorial District; Public Works Project No. 420195, State Project No.
RPSTPL-5951 (096)**

County Counsel Concurrence

As to form: N/A

Auditor-Controller Concurrence

As to form: N/A

Other Concurrence:

As to form: N/A

Recommended Actions:

That the Board of Supervisors:

- A. Accept Notice of Completion for work performed by the Contractor, Union Asphalt, Inc. (a local vendor), Post Office Box 1280, Santa Maria, California 93456, and authorize Clerk to Record.
- B. Review and approve the Statement of Final Quantities for work performed and materials supplied for this project by the Contractor in the amount of \$498,382.01.

Summary Text:

Your Board entered into a contract with Union Asphalt, Inc. on June 3, 2008 for the Extension of Hummel Drive from Hobbs Lane to Mooncrest Lane in Orcutt in the Fourth Supervisorial District.

The construction site for the Hummel Drive Extension Project was located approximately 1.5 miles west of State Highway 101 and approximately 0.4 miles east of State Route 135 in the Orcutt area. Prior to construction, Hummel Drive ended near Mooncrest Lane at the north end and Hobbs Lane at the south end. The Hummel Drive Extension project completed this missing segment by constructing approximately 960 feet of paved roadway. These improvements included two 12-foot wide travel lanes, two 5-foot shoulders, curb and gutter, driveways and sidewalk, landscaping and a retaining wall on both sides of the road.

The Director of Public Works accepted this project as complete on November 7, 2008. The project was completed on time and on budget.

Unimproved Section of Hummel Drive



Hummel Drive After Project Completion

Background:

The Hummel Drive Extension Project was implemented as part of the County's Circulation Element. With completion of this project, Hummel Drive is now a collector road between Foster Road to the north and Patterson Road to the south. It is a vital part of the circulation element that will reduce travel time for residents in that area and response time for emergency services, especially once the future extension of Union Valley Parkway (UVP) is constructed. The UVP extension has been programmed as a near-term improvement in the Orcutt Transportation Improvement Plan (OTIP).

Fiscal and Facilities Impacts:

Budgeted: Yes

Fiscal Analysis:

<u>Funding Sources</u>	<u>Current FY Cost:</u>	<u>Annualized On-going Cost:</u>	<u>Total One-Time Project Cost</u>
General Fund			\$ -
State: STIP			\$ 498,382.01
Federal:			\$ -
Fees			\$ -
Other: Measure D			\$ -
Total	\$ -		\$ 498,382.01

Narrative:

This project can be found on Page B-125 of the 2008/2013 Capital Improvement Program.

The total cost for construction, including contingencies was \$498,382.01. The construction for this project was entirely funded by the State Transportation Improvement Program (STIP). Funds were budgeted in Dept. 054, Fund 0017, Account 7510, Program 2830 and Org. 0600.

Staffing Impacts:

N/A

Legal Positions:
None

FTEs:
None

Special Instructions:

Please forward a Certified, Stamped Minute Order approving these recommendations by the Board of Supervisors as well as a copy of the fully executed Notice of Completion and a copy of the fully executed Statement of Final Quantities to:

- ◆ Linda Thompson, Public Works Department –Transportation Division, Road Construction Section at 620 West Foster Road, Santa Maria, CA
- ◆ Gena Valentine Felix, Public Works Department – Transportation Division, 123 E. Anapamu Street, Santa Barbara, CA

Attachments:

Attachment A - Notice of Completion (2 pages)

Attachment B - Statement of Final Quantities (1 page)

Authored by:

Eric Pearson, P.E., Construction Section Manager, 681-5686

Cliff Replogle, P.E., Resident Engineer, 739-8776

cc: Project File