


**Statement of Final Quantities
Contract Items, Extra Work and Deductions**

Santa Barbara County Flood Control and Water Conservation District
Santa Maria Airport Ditch Improvement Project

Contractor: **CalPortland**


Original Contract Price:	\$1,112,684.00
Extra Work-CCO:	\$3,889.94
Final Quantity Variance Adjustment:	(\$41,976.00)
Subtotal:	<u>\$1,074,597.94</u>
Deductions:	\$0.00
Total Payment to Contractor:	<u><u>\$1,074,597.94</u></u>


Accepted as full payment:

By:  Contractor 3/1/18 Date

Accepted as full payment with the following exceptions:

By: _____ Contractor _____ Date

Prepared By:  Title _____ Date 3-29-18

Submitted By:  Resident Engineer _____ Date 3/29/18

Approval Recommended:  Civil Engineer Manager _____ Date 3-29-18

Approval Recommended:  Director of Public Works _____ Date 3-29-18

Approved: _____ Chair Board of Directors _____ Date

FINAL QUANTITY VARIANCE AND DEDUCTIONS

Final Quantity Variance

No.	Description	Bid Quantity	Unit	Actual Quantity	Unit Price	Total Variance
-----	-------------	--------------	------	-----------------	------------	----------------

Liquidated Damages

Original Contract Duration	60 Working Days
Original Contract Completion Date	November 15, 2017
Contract Change Orders	2
Weather Days	4
Required Completion Date	December 1, 2017
Actual Completion Date	Decemeber 1, 2017