

**SANTA BARBARA COUNTY
BOARD AGENDA LETTER**



Clerk of the Board of Supervisors
105 E. Anapamu Street, Suite 407
Santa Barbara, CA 93101
(805) 568-2240

Agenda Number:
Prepared on: 10/27/2003
Department Name: Public Works
Department No.: 054
Agenda Date: 11/25/2003
Placement: Administrative
Estimate Time:
Continued Item: NO
If Yes, date from:

TO: Board of Supervisors

FROM: Phillip M. Demery, Director
Public Works

STAFF CONTACT: Eric Pearson, Construction Section Manager
681-5686

SUBJECT: Construction of Concrete Sidewalk and Curb Ramps at Various Locations in Isla Vista, In the Third Supervisorial District
Santa Barbara County Project No. 310300 (phase III).

Recommendation(s):

That the Board of Supervisors:

Accept Notice of Completion for work performed by the Contractor, Lash Construction (A Local Vendor), Post Office Box 4640, Santa Barbara, California 93140, and authorize Clerk to record.

Alignment with Board Strategic Plan:

The recommendations are primarily aligned with Goal No. 1, An Efficient Government Able to Anticipate and Respond Effectively to the Needs of the Community.

Executive Summary and Discussion:

The County has designed the plans and specifications to install and construct new sidewalk improvements on a number of more heavily traveled streets and intersections in Isla Vista in connection with the Isla Vista Sidewalk Project. With this phase of the project, approximately 340 linear feet of sidewalk, 490 linear feet of sidewalk with retaining curb, 120 linear feet of curb and gutter and six curb ramps were installed. This work completes Phase III of this installation.

This sidewalk improvement project was approved in the FY 01/02 Capital Improvement Plan. Your Board entered into a contract on July 15, 2003, for the amount of \$92,159.10, including contingency. On September 19, 2003, your board approved Contract Change Order Number One to extend the scope of the project to include the south side of Cordoba Road which is a priority as well. This Change Order resulted in a total contract amount of \$105,487.70.

The project was bid in accordance with the Public Contract Code, which requires the Department to award to the lowest responsible bidder.

The project was completed on time and under the allotted contract amount.

The Director of Public Works accepted this project as complete on September 19, 2003.



Figure 1: Fresh concrete on Camino Pescadero



Figure 2: New sidewalk and curb ramp at 850 Cordoba

Street Listing

- Camino Pescadero at Cordoba Road
- Camino Pescadero at Seville Road
- Camino Pescadero at Sueno Road
- Camino Pescadero at Padado Road

Mandates and Service Levels:

No change in programs or service levels.

Fiscal and Facilities Impacts:

Funding for this project is budgeted in Department 054, Fund 0015, Program 2900, Org Unit 0002, and Account 7511.

Concurrence:

None Required

Special Instructions:

- | | |
|-------------------------------|--|
| 1. Original executed document | Clerk of the Board |
| 2. Copy of executed document | Public Works, South County Construction Office
4417 Cathedral Oaks Road, Santa Barbara, CA 93110
Attn: Linda Thompson, Office Engineer |
| 3. Copy of executed document | Public Works, Transportation Accounting
Attn: Donna Manuel |
| 4. Copy of executed document | Public Works, Transportation Engineering Design
Attn: Beverly Cross |
| 5. Copy of executed document | Public Works, Transportation Administration
Attn: Cecelia Barnes |