



BOARD OF SUPERVISORS  
AGENDA LETTER


Agenda Number:

Clerk of the Board of Supervisors  
105 E. Anapamu Street, Suite 407  
Santa Barbara, CA 93101  
(805) 568-2240

Department Name: Parks  
Department No.: 052  
For Agenda Of: 12/19/2006  
Placement: Administrative  
Estimated Tme:  
Continued Item: No  
If Yes, date from:  
Vote Required: Majority

---

**TO:** Board of Supervisors

**FROM:** Department Jason Stilwell; Parks Director 568-2461  
Director(s)   
Contact Info: Coleen Lund, Parks Project Manager; 568-2470

**SUBJECT:** Notice of Completion, Statement of Final Quantities for the Construction of  
Richardson County Park Pedestrian Bridge; Project No. D61007; Fifth  
Supervisorial District

---

**County Counsel Concurrence**

As to form: N/A

**Other Concurrence:** N/A

**Auditor-Controller Concurrence**

As to form: N/A

**Recommended Actions:**

That the Board of Supervisors:

- A. Review and approve the Statement of Final Quantities for this project by the contractor, Thomsen Landscape, 18800 Erwin Street, Reseda, CA 91335 in the amount of \$188,240.00.
- B. Accept the Notice of Completion for the project and direct the Clerk of the Board to Record.

**Summary Text:**

This project was accepted as complete by County Parks on March 21, 2006. The project consisted of the removal of an existing pedestrian wooden bridge, the construction of two new concrete abutments, and the furnishing and installation of one new pre-fabricated weathersteel pedestrian bridge, located within Richardson County Park in the community of Cuyama.

**Background:**

This project replaced one of two pedestrian bridges located within Richardson County Park. The older bridge that this new bridge replaced was removed. The bridge spans an existing wet weather creek and allows pedestrian travel to and from adjacent residential areas to the park.

A second older bridge still exists on the park site and has been closed to pedestrian access until an easement can be pursued with the neighboring parcel owner that will allow access from the park to the nearby school. The new bridge for this location has been purchased and is in storage pending it's construction within the park. County Parks has been delaying the completion of this contract to keep the contractor available to install the second bridge, but as the second bridge installation is no closer to being scheduled, Parks has determined it fair and responsible to close this contract.

**Fiscal and Facilities Impacts:**

Budgeted: Yes

**Fiscal Analysis:**

| <u>Funding Sources</u> | <u>Current FY Cost:</u> | <u>Annualized On-going Cost:</u> | <u>Total One-Time Project Cost</u> |
|------------------------|-------------------------|----------------------------------|------------------------------------|
| General Fund           |                         |                                  | \$ 40,785.00                       |
| State Prop 12          |                         |                                  | \$ 102,500.00                      |
| Federal                |                         |                                  |                                    |
| Fees                   |                         |                                  |                                    |
| Other: Quimby          |                         |                                  | \$ 44,955.00                       |
| <b>Total</b>           | \$ -                    | \$ -                             | \$ 188,240.00                      |

Narrative: Funding for this project was provided from Quimby, Proposition 12 Roberti-Z'Berg Harris grant funds and General Fund Deferred Maintenance funding.

**Staffing Impacts:**

**Legal Positions:**  
N/A

**FTEs:**  
N/A



**Special Instructions:**

Clerk of the Board to Record the executed Notice of Completion and provide one copy of the recorded Notice to County Parks; attn. Coleen Lund.

Clerk of the Board to provide one copy of the executed Statement of Final Quantities to County Parks; attn. Coleen Lund.

**Attachments:**

Notice of Completion  
Statement of Final Quantities

**Authored by:**

France Veillette, Civil Engineer Associate; 568-2473

**CC:**

Public Works

## NOTICE OF COMPLETION

Notice is hereby given that the County of Santa Barbara, State of California, as owner of the public work hereinafter described did on the 23<sup>rd</sup> day of September, 2005 enter into a contract with Thomsen Landscape, 18800 Erwin Street, Reseda, CA 91335, for the Pedestrian Bridges at Richardson Park in New Cuyama; Project No. D61007. That pursuant to the laws of this State as provided in said Contract, said Contractor filed with the County good and sufficient Contractor's Bonds executed by the following Surety:

Performance Bond (100% Contract Price)  
Contractors Bonding & Insurance Company - \$188,240.00

Payment Bond (100% Contract Price)  
Contractors Bonding & Insurance Company - \$188,240.00

That on the day 21 of March, 2006 the work called for by said Contract was completed by said Contractor.

COUNTY OF SANTA BARBARA  
STATE OF CALIFORNIA

By:

  
Director of Public Works

**PEDESTRIAN BRIDGES  
AT RICHARDSON PARK IN NEW CUYAMA; PROJECT NO. D61007**

STATE OF CALIFORNIA            )  
COUNTY OF SANTA BARBARA    )

PHILLIP M. DEMERY, being duly sworn says: that he is an Officer of the County of Santa Barbara, State of California, Director of Public Works; that he is duly authorized to make the verification of and on behalf of said County, that he has read the foregoing Notice of Completion and knows the content thereof; that the same is true of his own knowledge except as to those matters which are therein stated and on his information or belief and as to those matters he believes it to be true.

  
\_\_\_\_\_  
Director of Public Works

Subscribed and sworn to before me  
this \_\_\_\_\_ day of \_\_\_\_\_, 2006.  
MICHAEL F. BROWN, Clerk of the Board

By: \_\_\_\_\_  
Deputy



**STATEMENT OF FINAL QUANTITIES  
OF  
CONTRACT ITEMS, EXTRA WORK, AND/OR DEDUCTIONS FOR  
  
PEDESTRIAN BRIDGES  
AT RICHARDSON PARK IN NEW CUYAMA  
PROJECT NO. D61007**

---

|  |                      |
|--|----------------------|
| TOTAL CONTRACT ITEMS:<br>(Refer to Exhibit A attached) | \$ 145,416.00        |
| ADJUSTMENT OF COMPENSATION:<br>TOTAL OF EXTRA WORK     | \$ 5,199.61          |
| <b>NET PAYMENT TO CONTRACTOR</b>                       | <b>\$ 150,615.61</b> |

ACCEPTED AS FULL PAYMENT: CONTRACTOR: Thomsen Landscape  
DATE: 11-21-06 By: Merle G. Thomsen  
Title: Merle G. Thomsen, Owner

APPROVAL RECOMMENDED: Grace Veillette DATE: 11/03/06  
Project Engineer

APPROVAL RECOMMENDED: Philip M. Emery DATE: 11/28/06  
Director \ Assistant Director of Public Works

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_  
Chair, Board of Supervisors

Project Name: Richardson Park - New Cuyama Pedestrian Bridges  
 Project No. D61007  
 13-Sep-06

| Item      | Description                                | Unit | Quantity | Unit Price  | Total       | % Done | Total 1      |
|-----------|--|------|----------|-------------|-------------|--------|--------------|
| 1         | Demolition of Bridge                       | EA   | 2        | \$7,600.00  | \$15,200.00 | 50     | \$7,600.00   |
| 2         | Concrete Bridge Abutment complete in place | EA   | 4        | \$17,000.00 | \$68,000.00 | 57     | \$38,760.00  |
| 3         | 90'-6" South Bridge complete in place      | EA   | 1        | \$56,340.00 | \$56,340.00 | 90     | \$50,706.00  |
| 4         | 78'-7" North Bridge complete in place      | EA   | 1        | \$48,000.00 | \$48,000.00 | 100    | \$48,000.00  |
| 5         | Decomposed Granite Area                    | SF   | 70       | \$10.00     | \$700.00    | 50     | \$350.00     |
| Sub-Total |  |      |          |             |             |        | \$145,416.00 |

|              |         |   |     |          |          |            |                     |            |
|--------------|---------|---|-----|----------|----------|------------|---------------------|------------|
| CO2          | Item #2 | South Abutment Auger Truck Charge               | EA  | 1        | \$295.53 | \$295.53   | 100                 | \$295.53   |
| CO2          |         | Markup on Subcontractor (5%)                    | %   | 295.53   | 0.05     | \$14.78    | 100                 | \$14.78    |
| CO2          |         | Short Load Charge on Concrete Delivery          | EA  | 2        | \$80.00  | \$160.00   | 100                 | \$160.00   |
| CO2          |         | Markup on Materials (15%)                       | %   | 160.00   | 0.15     | \$24.00    | 100                 | \$24.00    |
| CO2          | Item#3  | Crane Travel Time for one Bridge instead of two | HR  | 2        | \$325.00 | \$650.00   | 100                 | \$650.00   |
| CO2          |         | Markup on Subcontractor (5%)                    | %   | 650.00   | 0.05     | \$32.50    | 100                 | \$32.50    |
| CO2          | General | Labor Standby Time                              | HR  | 48       | \$45.00  | \$2,160.00 | 100                 | \$2,160.00 |
| CO2          |         | Markup on Labor (33%)                           | %   | 2,160.00 | 0.33     | \$712.80   | 100                 | \$712.80   |
| CO2          | General | Backhoe Standby Time                            | DAY | 5        | \$200.00 | \$1,000.00 | 100                 | \$1,000.00 |
| CO2          |         | Markup on Equipment (15%)                       | %   | 1,000.00 | 0.15     | \$150.00   | 100                 | \$150.00   |
| Sub-Total    |         |   |     |          |          |            | \$5,199.60          |            |
| <b>TOTAL</b> |         |   |     |          |          |            | <b>\$150,615.60</b> |            |

**Markups (Caltrans Standard Specifications)**

- Labor 33%
- Material 15%
- Rental 15%
- Subcontractors 5%