

**SANTA BARBARA COUNTY
BOARD AGENDA LETTER**



Clerk of the Board of Supervisors
105 E. Anapamu Street, Suite 407
Santa Barbara, CA 93101
(805) 568-2240

Agenda Number:
Prepared on: 10/14/02
Department Name: Flood Control/Public Works
Department No.: 054-04-05
Agenda Date: 12/10/02
Placement: Administrative
Estimate Time: N/A
Continued Item: NO
If Yes, date from:
Document File Name: Brddec10.Montecito.finalquan.doc

TO: Board of Directors
Santa Barbara County Flood Control and Water Conservation District

FROM: Phillip M. Demery
Public Works Director

STAFF CONTACT: Thomas Fayram, Deputy Public Works Director, Ext. 3436
Jon Frye, Engineering Manager, Ext. 3444

SUBJECT: **Adopt the Resolution Establishing Final Quantities for the Montecito Creek Debris Basin Project SC8306, First Supervisorial District**

Recommendation(s):

That the Board of Directors:

Adopt the Resolution establishing the final quantities for work performed and materials supplied for the Montecito Creek Debris Project by the contractor Whitaker Contractors, Inc. (not a local vendor) in the amount of \$1,413,683.14.

Alignment with Board Strategic Plan:

The recommendation(s) are primarily aligned with Goal No. 2. A Safe and Healthy Community in Which to Live, Work, and Visit.

Executive Summary and Discussion:

On March 6, 2001, your Board entered into an agreement with Zerimar Corporation for construction of the Montecito Debris Basin Project in the amount of \$2,675,512.92.

This project was originally scheduled to be completed November 1, 2001. However, by that date, Weimar was not near completion of the project. As Weimar continued to fall further behind schedule, staff contacted the Surety, The Colonial American Casualty and Surety Company, to alert them of the problem. On March 27, 2002, staff was informed in writing by Zerimar that they were unable to complete the work and that The Colonial American Casualty and Surety Company had taken control of the project.

The Colonial American Casualty and Surety Company sought proposals from contractors to complete the work and selected Whitaker Contractors Inc. to complete the project in the amount of \$1,385,000. On May 14, 2002, your Board approved a Tender, Completion and Release

Agreement among the District, The Colonial American Casualty and Surety Company, and Whitaker Contractors Inc. (the Completion Contractor) to complete the project.

The District has accepted the work of the contractor, Whitaker Contractors, Inc. completed per plans and specifications. The Whitaker portion of the work was completed at a cost of \$1,413,683.14. The total project cost, including the work completed by Zerimar and Whitaker, was completed at a cost of \$2,704,196.06 .

Mandates and Service Levels:

Direction by the Board will not change mandates or service levels.

Fiscal and Facilities Impacts:

This project was included in the Adopted 2002/03 Budget and costs were allocated in the Design Cost Center under the Water Resources Division of the Public Works Department as shown on page D-300 in the budget book. Costs from this project will be paid from Dept: 054, Acct: 8700, Fund: 2610, Program: 3005.

Special Instructions:

Direct the Clerk of the Board to send a copy of the Resolution and the minute order to the Flood Control District office, Attn: Christina Lopez.

Concurrence: County Counsel, Auditor-Controller



Montecito Creek Debris Basin Completion