

# SANTA BARBARA COUNTY BOARD AGENDA LETTER



Clerk of the Board of Supervisors  
105 E. Anapamu Street, Suite 407  
Santa Barbara, CA 93101  
(805) 568-2240

**Agenda Number:**  
**Prepared on:** 9/8/2004  
**Department Name:** Public Works  
**Department No.:** 054  
**Agenda Date:** 9/21/2004  
**Placement:** Administrative  
**Estimate Time:**  
**Continued Item:** NO  
**If Yes, date from:**

---

**TO:** Board of Supervisors

**FROM:** Phillip M. Demery, Director  
Public Works

**STAFF CONTACT:** Eric Pearson, Construction Section Manager  
681-5686

**SUBJECT:** Construction of Concrete Sidewalk and Curb Ramps at Various Locations in Isla Vista, In the Third Supervisorial District  
Santa Barbara County Project No. 310300 (Phase III).

---

## **Recommendation(s):**

That the Board of Supervisors:

Review and approve the Statement of Final Quantities for work performed and materials supplied for this project by the Contractor, Lash Construction (A Local Vendor), Post Office Box 4640, Santa Barbara, California 93140, in the amount of \$93,447.62.

## **Alignment with Board Strategic Plan:**

The recommendations are primarily aligned with Goal No. 1, An Efficient Government Able to Anticipate and Respond Effectively to the Needs of the Community.

## **Executive Summary and Discussion:**

The County designed the plans and specifications to install and construct new sidewalk improvements on a number of more heavily traveled streets and intersections in Isla Vista in connection with the Isla Vista Sidewalk Project (County Project # 310300). With Phase III of this project, approximately 378 linear feet of sidewalk, 479 linear feet of sidewalk with retaining curb, 123 linear feet of curb and gutter and 6 curb ramps were installed.

This multi-phased sidewalk improvement project was initially approved in the FY 01/02 Capital Improvement Plan, with additional funding approved in FY 02/03. Your Board entered into a contract on July 15, 2003, for the amount of \$92,159.10, including contingency. On September 19, 2003, your board approved Contract Change Order Number One to extend the scope of the project to include the south side of Cordoba Road. This Change Order resulted in a total approved contract amount of \$105,487.70.

The project was completed on time and under the allotted contract amount. The Director of Public Works accepted this project as complete on September 19, 2003.



Figure 1: Fresh concrete on Camino Pescadero



Figure 2: New sidewalk and curb ramp at 850 Cordoba

**Street Listing**

- Camino Pescadero at Cordoba Road
- Camino Pescadero at Seville Road
- Camino Pescadero at Sueno Road
- Camino Pescadero at Padado Road

**Mandates and Service Levels:**

No change in programs or service levels.

**Fiscal and Facilities Impacts:**

Funding for this project is budgeted in Department 054, Fund 0015, Program 2900, Org Unit 0002, and Account 7511.

**Concurrence:**

None Required

**Statement of Final Quantities:**

- |                               |   |
|-------------------------------|---|
| 1. Original executed document | Public Works, Transportation - Road Construction Section<br>4417 Cathedral Oaks Road, Santa Barbara, CA<br>Attn: Linda Thompson, Departmental Assistant |
| 2. Copy of executed document  | Clerk of the Board  |
| 3. Copy of executed document  | Public Works, Transportation - Accounting<br>Attn: Donna Manuel   |
| 4. Copy of executed document  | Public Works, Transportation - Engineering Design<br>Attn: Beverly Cross  |

**Attachment:** Statement of Final Quantities