

SANTA BARBARA COUNTY BOARD AGENDA LETTER



Clerk of the Board of Supervisors
105 E. Anapamu Street, Suite 407
Santa Barbara, CA 93101
(805) 568-2240

Agenda Number:
Prepared on: 06/12/03
Department Name: Public Works
Department No.: 054-04-05
Agenda Date: 07/01/03
Placement: Administrative
Estimate Time: N/A
Continued Item: N/A
If Yes, date from:
Document File Name: BRDjul1.santarosa.completion.doc

TO: Board of Directors
Santa Barbara County Flood Control & Water Conservation District

FROM: Phillip M. Demery
Public Works Director

STAFF CONTACT: Thomas Fayram, Deputy Public Works Director, Ext. 3436
Jon Frye, Civil Engineer Manager, Ext. 3444

SUBJECT: **Santa Rosa Creek Channel Stabilization Project,
Third Supervisorial District**

Recommendation(s):

That the Board of Directors:

- A. Accept the attached Notice of Completion for the Santa Rosa Creek Channel Stabilization Project and authorize the Clerk to record; and
- B. Adopt the Resolution establishing the final quantities for work performed and materials supplied for the Santa Rosa Creek Channel Stabilization Project by the contractor A.J. Diani Construction Company Inc. (a local vendor) in the amount of \$1,396,803.38.

Alignment with Board Strategic Plan:

The recommendations are primarily aligned with Goal No. 2. A Safe and Healthy Community in Which to Live, Work, and Visit.

Executive Summary and Discussion:

On August 13, 2002, your Board entered into an agreement with A.J. Diani Construction Company Inc. for the Santa Rosa Creek Channel Stabilization Project in the amount of \$1,284,884.30.

The Santa Rosa Creek Riparian Restoration Project is located between Highway 246 and Santos Road and will significantly reduce sediment to the lower Santa Ynez River and restore a stable riparian ecosystem. This project will also protect the remaining farmland, protect public infrastructure, and provide restoration in the creek corridor.

The project was constructed in two phases. The first phase consisted of replacing two side drains located on Mail Road off of HWY 246 between Lompoc and Buellton and was completed in February 2002. The second phase of the project included earthwork operations and construction of a reinforced concrete grade control structure.

The District has accepted the work of the contractor, A.J. Diani Construction Company Inc. completed per plans and specifications. The project was completed at a cost of \$1,396,803.38. The final cost of the project includes the addition of two check structures located downstream of Santos Road and repair of "Side Drain 5", an existing facility. These items were included in Change Order No. 2, which was approved by your Board on December 10, 2002. These additional work items were necessary to complete the project.

Mandates and Service Levels:

The project will provide flood protection to the residents, farmland, and public infrastructure.

Fiscal and Facilities Impacts:

The project was included in the Adopted 2002-03 Budget and costs were allocated under the Maintenance Cost Center of the Water Resources Division as shown on page D-300 of the budget book. Funds for this project will be paid from Dept: 054, Fund: 2480, Acct: 7701.

Other funding sources include funding from the Wildlife Conservation Board, the Coastal Conservancy, the Department of Water Resources, and Caltrans.

Special Instructions:

Direct the Clerk of Board to send the Notice of Completion to the Clerk Recorders office to be recorded. Return a copy of the recorded Notice of Completion, Resolution, and minute order to the Flood Control District office, Attn: Christina Lopez.



Santa Rosa Creek Channel Stabilization Project Completion