



BOARD OF SUPERVISORS  
AGENDA LETTER

Agenda Number:

Clerk of the Board of Supervisors  
105 E. Anapamu Street, Suite 407  
Santa Barbara, CA 93101  
(805) 568-2240

Department Name: Public Works  
Department No.: 054  
For Agenda Of: July 6, 2010  
Placement: Administrative  
Estimated Tme: N/A  
Continued Item: No  
If Yes, date from:  
Vote Required: Majority

---

**TO:** Board of Supervisors  
**FROM:** Department Director Scott McGolpin, Department of Public Works, 568-3010  
Contact Info: Dacé Morgan, Deputy Director, Transportation, 568-3064  
**SUBJECT:** Construction of Storm Damage Repairs on San Marcos Road at MP 1.7, Second Supervisorial District, County Project No. 863046, Federal Project No. ER-4200 (004)

---

**County Counsel Concurrence**

As to form: No

**Other Concurrence: N/A**

As to form: N/A

**Recommended Actions:**

That the Board of Supervisors:

Accept the Notice of Completion for the work performed by the Contractor, Tierra Contracting (a local Vendor), 5484 Overpass Road, Santa Barbara, CA 93111(Clerk to Record);

**Summary Text:**

The project involved the construction of a soldier pile retaining wall to repair the storm damaged slope on San Marcos Road, 1.7 miles north of Cathedral Oaks Road. The retaining wall is 60-feet long and 6-feet high, with 80 feet of guardrail added for safety. The project also involved repairs to a 24-inch culvert to control water flow through an underground pipe, and discharging it onto the rock slope protection in front of the new retaining wall.

The Director of Public Works accepted this project as complete on April 9, 2010. The project was completed on time and under budget.

**Background:**

During the storms of January 2005, erosion and slope failure occurred at Mile Post 1.7 on San Marcos Road. The storm damage compromised the shoulder of San Marcos Road and started to undermine the pavement.

On January 27, 2009, the Board of Supervisors approved the Construction of Storm Damage Repairs on San Marcos Road at MP 1.7, and authorized the Director of Public Works to advertise for the project. Public Works went through the construction authorization process with Caltrans and applied for a time extension to construct the project in Fiscal Year 2009/10. The time extension was approved and this project received authorization to proceed with construction from Caltrans on September 3, 2009.

On January 26, 2010, the Board awarded the construction contract for this project to Tierra Contracting.



### **Fiscal and Facilities Impacts:**

Budgeted: N/A

### **Fiscal Analysis:**

<b><u>Funding Sources</u></b>	<b><u>Current FY Cost:</u></b>	<b><u>Annualized On-going Cost:</u></b>	<b><u>Total One-Time Project Cost</u></b>
General Fund			
State:			
Federal:			
Fees:			
Other:			
Total	\$ -	\$ -	\$ -

Narrative:

There is no fiscal impact with this action.

**Staffing Impacts:**

**Legal Positions:**

None

**FTEs:**

None

**Special Instructions:**

**Notice of Completion**

1. Original executed document

Clerk of the Board

2. Copy of executed document

Public Works, Transportation-Construction,  
Attn: Cecelia Barnes, ext. 5697

3. Copy of executed document

Public Works, Transportation-Admin,  
Attn: Gena Valentine Felix, ext. 3064

**Attachments:**

Notice of Completion

**Authored by:**

Eric Pearson, Construction Section Manager 681-5686

Cliff Replogle, Resident Engineer 739-8776