

SANTA BARBARA COUNTY BOARD AGENDA LETTER



Clerk of the Board of Supervisors
105 E. Anapamu Street, Suite 407
Santa Barbara, CA 93101
(805) 568-2240

Agenda Number:
Prepared on: 10-20-2004
Department Name: Public Works
Department No.: 054
Agenda Date: 11-23-2004
Placement: Administrative
Estimate Time:
Continued Item: NO
If Yes, date from:

TO: Board of Supervisors
FROM: Phillip M. Demery, Director
Public Works
STAFF CONTACT: Eric Pearson, Construction Section Manager
681-5686
SUBJECT: Seismic Retrofit of Padaro Lane, Overhead Bridge No. 51C-161,
Federal Project No. STPLZ-5951 (094) near the town of Summerland in the
First Supervisorial District of Santa Barbara County, County Project No. 862029

Recommendation(s):

That the Board of Supervisors:

Accept Notice of Completion for work performed by the Contractor, Lash Construction, Inc, (A Local Vendor), P.O. Box 4640, Santa Barbara, California 93140, and authorize Clerk to record.

Alignment with Board Strategic Plan:

The recommendations are primarily aligned with Goal No. 1, An Efficient Government Able to Anticipate and Respond Effectively to the Needs of the Community.

Executive Summary and Discussion:

This project consisted of seismic retrofitting Bridge 51C-161, by installing four, 48" diameter cast-in-place piles and two pile caps. The existing columns were fitted with steel casings and their footings received an additional top mat of reinforced concrete. All the proposed work was performed within the foot print of the existing structure. Your Board approved this project as part of the 2002/2003 Capital Improvement Plan. This project began on March 29, 2004 and the Director of Public Works accepted this project as complete on September 8, 2004. The project was completed on time and on budget.

Mandates and Service Levels:

No change in programs or service levels.

Fiscal and Facilities Impacts:

The Highway Bridge Replacement and Rehabilitation (HBRR) program provided 80% of the funding for this project, and the remaining 20% HBRR matching funds were provided by Measure 'D' monies. Measure 'D' funding for the project was budgeted in Fund 0015, Department 054, Account 7511, and Program 2900.



Drilled Cast in Place Pilings



Reinforced Concrete Pile Cap

Concurrence:

None Required

Special Instructions:

Notice of Completion:

1. Original executed document
2. Copy of executed document
3. Copy of executed document
4. Copy of executed document

Clerk of the Board

Public Works, Transportation - Road Construction Section
2400 Professional Parkway, Suite 150, Santa Maria, CA
Attn: Linda Thompson, Departmental Assistant

Public Works, Transportation - Accounting
Attn: Donna Manuel

Public Works, Transportation - Engineering Design
Attn: Beverly Cross

Attachment: Notice of Completion (Two Pages)