# **Emergency Work Actions**

# **Transportation Division**

Transportation has been responding to storm event 23STM1, 23STM2 under the Proclamation of Local Emergency declared by the Director of Emergency Services on January 9, 2023 and the Board Resolution 23-5, the Proclamation of a State of Emergency declared by the Governor on January 4, 2023, the Federal Emergency (EM3591-CA) and Federal Disaster (DR 4683) declared on January 14, 2023.

Transportation has been responding to storm event 24STM1 declared by the Director of Emergency Services on February 4, 2024 and Board Resolution 2415.

The following work to remove debris from various county roads; to clear culverts; to implement protective measures; and to perform emergency repairs must be completed on an emergency basis in order to establish emergency and public roadway access, to protect existing property and alleviate financial impacts. Use of competitive procurement proposals or formal bids or awarding would delay the urgent action required to address public safety, access and welfare.

# **General Reporting Summary**

Transportation engineering, maintenance, construction, and permits staff began assessing damage on January 9, 2023 and immediately began initiating emergency contracts to perform debris removal and implement emergency protective measures to establish emergency access; to regain access to isolated residents; and to protect existing transportation facilities and property.

Transportation engineering, maintenance, construction, and permits staff began assessing damage on February 4, 2024 and immediately began performing emergency protective measures by clearing debris to establish emergency access and protect the health and safety of others; regain access to remote residents while protecting existing transportation facilities and property; Assessments are on-going.

As of February 14, a total of 198 damage sites have been identified and are currently being assessed to determine scope and cost. Details regarding 137 damage sites are captured under 23STM1. Details regarding 18 damage sites are captured under 23STM2. Details regarding 43 damage sites are captured under 24STM1. In total, 124 damage sites are within the Federal Emergency Management Agency (FEMA) jurisdiction and 74 Federal Highway Administration (FHWA) jurisdiction. Sites continue to be discovered. Preliminary assessments reveal more than \$69M to facilitate the necessary maintenance and repairs of the discovered damage sites. The team is

focusing on prioritizing work and performing detailed technical assessments, and the estimated costs will be fine-tuned accordingly.

Under the aforementioned contracts and jurisdictions, Category A Debris Removal, and Category B Emergency Protective Measures and Emergency Opening work is being performed. This work remains critical as some County maintained roads are impassable due to large slipouts or slides, reducing the travel way width of some road segments to less than one lane. The following list of roads or segments of roads remained closed as of February 14:

#### Santa Maria/Orcutt

W Main St closed at the Guadalupe Dunes Park Kiosk

## Lompoc

- San Miguelito Canyon Rd closed at Miguelito Park (Last parking lot Driveway) -Emergency Access only and Essential Personnel Only
- Drum Canyon Rd from Hwy 246 @ Santa Rosa Ranch Mile Post 4.2 and the other end is closed South of Centennial @ Mile Post 3.1

## Santa Ynez/Buellton valley

• North Refugio Rd 4.3 miles south of HWY 246 – IMPASSABLE

### **South Coast Mountains**

- Gibraltar Road Emergency access only
- E Camino Cielo from Painted Cave Rd to Gibraltar

Under Category B or Emergency Opening work, certain emergency repairs are allowed. In some cases, permanent repairs are the only economical option. To perform this work either non-competitive or abbreviated solicitation and award periods are still required to address public safety, access, and welfare.

Some of these critical damage sites require engineered solutions. We are expeditiously preparing abbreviated plans and specification packages and plan to execute contracts for this work. Specific information and more updates will be provided at the next reporting date.

District	Project	Location	Description	Project Status
	23STM1			
3	Happy Cyn Rd - Slipout, Site 3J26	Happy Cyn Rd MP 6.1	The project is classified under FEMA CAT C (Permanent Restoration) repairs. While road remains closed, the work consists of excavating and rebuilding the embankment and shoulder, reconstructing a portion of the roadway, protect the embankment and slope by using imported borrow and placing Rock Slope Protection (RSP), hydroseed, reconstruct the fence, and repave roadway to prestorm condition. These emergency repairs are vital to reopening the roadway which services residents, private properties and is accessible to emergency response personnel.	Emergency Bid contract is being solicited under Public Works Director Authority per Resolution 19-327. The project was advertised, with a Bid opening date of November 3, 2023, and an estimated repair cost to be \$684,000. Project has been awarded to MD Construction. We anticipate Construction to begin March 1, 2024.
4	Cat Cyn Rd - Slipout, Site 4J08	Cat Cyn Rd MP 3.4	The project is classified under FEMA CAT C (Permanent Restoration) repairs. The work consists of excavating and rebuilding the embankment and shoulder, reconstructing a portion of the roadway, protecting the embankment and slope by using imported borrow and placing Rock Slope Protection (RSP), re-establishing effective soil cover with hydroseed and repaving roadway to pre-storm condition. These emergency repairs are crucial to reopening the roadway which services residents, private properties and is accessible to emergency response personnel.	Emergency Bid contract is being solicited under Public Works Director Authority per Resolution 19-327. The project was advertised, with a Bid opening date of November 3, 2023, and an estimated repair cost to be \$446,000. Project has been awarded to MD Construction. Construction began January 25, 2024.
1	Gibraltar Rd - Slipouts, Sites 1J06, 1J27, 1J32, 1J33, 1J49 & 1J36; E Camino Cielo Rd- Slipout, Site 1J63	Gibraltar Rd - MP 1.2, MP 2.9, MP 4.2, MP 4.6, MP 5.4, and MP 5.9; E. Camino Cielo Rd - MP 8.3	These projects are classified under FEMA CAT B (Emergency Opening) and CAT C (Permanent Restoration) repairs. While the road remains closed, the work consists of excavating and rebuilding embankments, restoring shoulders, regrading slopes, hydroseeding and placing proper erosion control for slope reinforcement, replace corrugated metal pipes, drainage inlet, sawcut, remove and replace damaged asphalt and HMA dikes.	Emergency Bid contract is being solicited under Public Works Director Authority per Resolution 19-327. The project was advertised, with a Bid opening date of November 16, 2023, and awarded to Beador Construction Company, Inc. Construction began February 7, 2024, and estimate repair costs to be \$2,120,000.
1	23STM1 - Preventive Measures	Gibraltar Rd from MP 0.1 - MP 7.0 and E. Camino Cielo from MP 0.1 - MP 10.0	The project is classified under FEMA CAT B (Protective Measures). While the road remains closed, the work consists of placing temporary gravel bags, temporary cover as Visqueen and hydroseed to lessen further significant damage to public roadways that have not been repaired from recent disasters.	Emergency Bid contract is being solicited under Public Works Director Authority per Resolution 19-327. The project was advertised with a bid opening date of December 13, 2023, and awarded to RCH Construction. Construction began on January 19, 2024, with estimated repairs to be \$55,000. We anticipate Construction to complete by February 16, 2024.
	23STM2			
5	West Main St at Guadalupe Dunes – Road undermined, Sites 5K03 and 5K05	West Main Street at Guadalupe Dunes, approximately 1000' W/O Park Entrance.	The project is classified under FEMA CAT B (Emergency Opening) repairs. While road remains closed, the work consists of removing an extensive amount of debris including sand, mud, silt, rock and vegetations and removing damaged asphalt for about 1400°. Work includes regrading to stabilize subbase, installing cement treated base as a driving surface to allow temporary access in preparation for permanent repairs and further access into the Park. Additionally, sawcut and repair 60' of failed roadway on site 5K05 prior to accessing 5K03.	Emergency Bid contract was solicited under Public Works Director Authority per Resolution 19-327. The project was advertised and later awarded to Seamair Construction Inc. Construction began on August 29, 2023, with an estimated repair cost to be \$700,000. We anticipate Construction to complete by February 16, 2024.
5	West Main St - Slipout and Debris Obstruction, Sites 5K04 & 5K06	Main St - From park entrance, going west for approximately 2 miles	The project is classified under FEMA CAT A (Debris Removal) & CAT B (Emergency Opening) repairs. While the road remains closed, the work consists of removing an extensive amount of debris including sand, mud, and silt for approximately 1.3 miles of W. Main St. This project will also remove and reconstruct 600' of damaged roadway and reconstruct about 1200' of fencing.	Emergency Bid contract is being solicited under Public Works Director Authority per Resolution 19-327. The project was advertised, with a Bid opening date of October 31, 2023, and an estimated repair cost to be \$694,975. Project has been awarded to Seamair Construction Inc. where they began Construction on December 22, 2023. We anticipate Construction to complete by February 23, 2024.
3	Drum Cyn Rd Slipout, 3K01	Drum Cyn Rd MP 6.8	The project is classified under FEMA CAT C (Permanent Restoration) repairs. The work consists of excavating and constructing a 224' long soldier pile wall at the edge of the embankment and shoulder, reconstructing a portion of the roadway, protecting the edge of shoulder, removing asphalt concrete, re-establishing effective soil cover with hydroseed. These emergency repairs are crucial to reopening the roadway which services residents, private properties and is accessible to emergency response personnel.	Emergency Bid contract is being solicited under Public Works Director Authority per Resolution 19-327. The project was advertised, with a Bid opening date of February 28, 2024, and an estimated repair cost to be \$365,000.
	24STM1			

Contract			1		Original			Contract		Contract	
Project #   Contractor					Original						
287MH-01			Contract		Contract		End Date - #1	Amount - #1	End Date - #2	Amount - #2	
235TM-1-12	Project #	Contractor	Total	End Date	Amount	Original End Date	Amendment	Amendment	Amendment	Amendment	Comments
DESTMIL-98	23STM1-01	R. Burke Corporation	\$ 4,000,000.00	12/31/2024	\$ 500,000.00	06/30/2023	12/31/2024	\$ 1,500,000.00	12/31/2024	\$ 4,000,000.00	
235TM-04	23STM1-02	Granite Construction Company	\$ 3,000,000.00	12/31/2024	\$ 500,000.00	06/30/2023	12/31/2024	\$ 3,000,000.00	-		
235TM-1-05	23STM1-03	CalPortland Construction	\$ 3,000,000.00	12/31/2024	\$ 500,000.00	06/30/2023	12/31/2024	\$ 3,000,000.00	-	-	
235TML-06	23STM1-04	Hanly General Engineering Corp.	\$ 3,000,000.00	12/31/2024	\$ 500,000.00	06/30/2023	12/31/2024	\$ 3,000,000.00	-	-	
235TM-19	23STM1-05	Lash Construction, Inc.	\$ 750,000.00	06/30/2023	\$ 750,000.00	06/30/2023	-	-	-	-	
	23STM1-06	Tierra Contracting, Inc.	\$ 500,000.00	06/30/2023	\$ 500,000.00	06/30/2023	-	-	-	-	
Statewide Traffic Safety & Signs, Inc.	23STM1-08	Papich Construction Company, Inc.	\$ 3,000,000.00	12/31/2024	\$ 750,000.00	06/30/2023	12/31/2024	\$ 3,000,000.00	-	-	
235TM1-12   Badger Daylighting Corp.   \$ 500,000.00   06/30/2023   \$ 500,000.00   06/30/2023   \$ -   -   -	23STM1-09	Peterson's Tree Care, Inc.	\$ 250,000.00	12/31/2024	\$ 250,000.00	06/30/2023	12/31/2024	-	-	-	
235TM1-12   Badger Daylighting Corp.   \$ 500,000.00   66/30/2023   \$ 500,000.00   66/30/2023   -   -		Statewide Traffic Safety & Signs, Inc									
285TM1-12   The J.F. Will Company, Inc.   \$ 30,000.00   06/30/2023   \$ 3,000.000   06/30/2023   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$ \$   \$	23STM1-11	dba Statewide Safety Systems	\$ 500,000.00	12/31/2024	\$ 500,000.00	06/30/2023	12/31/2024	-	-	-	
235TM1-14   Raminha Construction, Inc.   \$ 4,000,000 to   12/31/2024   \$ 3,000,000 to   12/31/2024   \$ 1,000,000 to	23STM1-12	Badger Daylighting Corp.	\$ 500,000.00	06/30/2023	\$ 500,000.00	06/30/2023	-	-	-	-	
235TM1-15	23STM1-12	The J.F. Will Company, Inc.	\$ 30,000.00	06/30/2023	\$ 30,000.00	06/30/2023	-	-	-	-	
235TM1-16	23STM1-14	Raminha Construction, Inc.	\$ 4,000,000.00	12/31/2024	\$ 3,000,000.00	12/31/2024	12/31/2024	\$ 1,000,000.00	-	-	
123TM1-17	23STM1-15	Yeh and Associates	\$ 150,000.00	12/31/2024	\$ 150,000.00	12/31/2024	-	-	-	-	
235TM1-18 Wallace Group \$ 500,000.00 06/30/2024 \$ 500,000.00 06/30/2024	23STM1-16	Hamner Jewell & Associates	\$ 405,000.00	12/31/2024	\$ 405,000.00	12/31/2024	-	-	-	-	
235TM1-19	23STM1-17	The J.F. Will Company, Inc.	\$ 2,970,000.00	12/31/2024	\$ 2,970,000.00	12/31/2024	-	-	-	-	
235TM1-1J05	23STM1-18	Wallace Group	\$ 500,000.00	06/30/2024	\$ 500,000.00	06/30/2024	-	-	-	-	
235TM1-1105   DrillTech Drilling   \$ 119,850.00   06/30/2024   \$ 119,850.00   06/30/2024           -     -	23STM1-19	Filippin Engineering	\$ 500,000.00	06/30/2024	\$ 500,000.00	06/30/2024	-	-	-	-	
235TM1-1106, 1127, 1132, 1133,   Beador Construction   \$ 2,324,600.00   Per Terms of Contract   \$ 2,324,600.00   Per	23STM1-1J05	Lash Construction, Inc.	\$ 117,920.00	06/30/2024	\$ 117,920.00	06/30/2024	-	-	-	-	
1149, 1136, 1163   Beador Construction   \$ 2,324,600.00   Per Terms of Contract   \$ 2,424,600.00   Per Terms of Contr	23STM1-1J05	DrillTech Drilling	\$ 119,850.00	06/30/2024	\$ 119,850.00	06/30/2024	-	-	-	-	
235TM1-1J10	23STM1-1J06, 1J27, 1J32, 1J33,										
235TM1-1J11	1J49, 1J36, 1J63	Beador Construction	\$ 2,324,600.00	Per Terms of Contract	\$ 2,324,600.00	Per Terms of Contract	-	-	-	-	
235TM1-1J24, JJ26, JJ29   Beador Construction Company, Inc.   \$ 2,779,565.00   12/31/2023   \$ 2,779,565.00   12/31/2023	23STM1-1J10	American Enviro Services	\$ 61,900.00	12/31/2023	\$ 61,900.00	12/31/2023	-	-	-	-	
235TM1-20	23STM1-1J11	Raminha Construction, Inc.	\$ 296,955.00	06/30/2024	\$ 296,955.00	06/30/2024	-	-	-	-	
23STM1-21 GHD Inc. \$ 500,000.00 06/30/2024 \$ 500,000.00 06/30/2024	23STM1-1J24, 1J26, 1J29	Beador Construction Company, Inc.	\$ 2,779,565.00	12/31/2023	\$ 2,779,565.00	12/31/2023	-	-	-	-	
235TM1-22 Unico Engineering \$ 500,000.00 12/31/2024 \$ 500,000.00 12/31/2024	23STM1-20	Cannon Corporation	\$ 500,000.00	06/30/2024	\$ 500,000.00	06/30/2024	-	-	-	-	
235TM1-23	23STM1-21	GHD Inc.	\$ 500,000.00	06/30/2024	\$ 500,000.00	06/30/2024	-	-	-	-	
235TM1-24 Bob's Backhoe & Trucking - Hearn \$ 250,000.00 12/31/2024 \$ 250,000.00 12/31/2024	23STM1-22	Unico Engineering	\$ 500,000.00	12/31/2024	\$ 500,000.00	12/31/2024	-	-	-	-	
23STM1-25 Stantec \$ 150,000.00 12/31/2024 \$ 150,000.00 12/31/2024 \$ 150,000.00 12/31/2024 \$ 12/31/2023 \$ 12/3	23STM1-23	Lash	\$ 1,000,000.00	12/31/2024	\$ 1,000,000.00	12/31/2024	-	-	-	-	
235TM1-3J02, 3J18, 3J20, 3J21,   3J22, 3J23   Raminha Construction, Inc.   \$ 189,500.00   06/24/2024   \$ 189,500.00   06/24/2024	23STM1-24	Bob's Backhoe & Trucking - Hearn	\$ 250,000.00	12/31/2024	\$ 250,000.00	12/31/2024	-	-	-	-	
3122, 3123         Raminha Construction, Inc.         \$ 189,500.00         06/24/2024         \$ 189,500.00         06/24/2024         -	23STM1-25	Stantec	\$ 150,000.00	12/31/2024	\$ 150,000.00	12/31/2024					
235TM1-3J26         MD Construction Co., Inc.         \$ 783,001.00         Per Terms of Contract         \$ 783,001.00         Per Terms of Contract         -         -         -         -           235TM1-3J28         The J.F. Will Company, Inc.         \$ 135,939.00         12/31/2023         \$ 135,939.00         12/31/2023         -         -         -         -           235TM1-3J52         Blackpointe Group         \$ 363,126.00         12/31/2023         \$ 363,126.00         12/31/2023         -         -         -         -           235TM1-4J08         MD Construction Co., Inc.         \$ 533,177.00         Per Terms of Contract         \$ 533,177.00         Per Terms of Contract         -         -         -         -	23STM1-3J02, 3J18, 3J20, 3J21,										
235TM1-3J28         The J.F. Will Company, Inc.         \$ 135,939.00         12/31/2023         \$ 135,939.00         12/31/2023         -         -         -         -         -           235TM1-3J52         Blackpointe Group         \$ 363,126.00         12/31/2023         \$ 363,126.00         12/31/2023         -         -         -         -         -           235TM1-4J08         MD Construction Co., Inc.         \$ 533,177.00         Per Terms of Contract         \$ 533,177.00         Per Terms of Contract         -         -         -         -	3J22, 3J23	Raminha Construction, Inc.	\$ 189,500.00	06/24/2024	\$ 189,500.00	06/24/2024	-	-	-	-	
23STM1-3J52         Blackpointe Group         \$ 363,126.00         12/31/2023         \$ 363,126.00         12/31/2023         -         -         -         -         -           23STM1-4J08         MD Construction Co., Inc.         \$ 533,177.00         Per Terms of Contract         \$ 533,177.00         Per Terms of Contract         -         -         -         -	23STM1-3J26	MD Construction Co., Inc.	\$ 783,001.00	Per Terms of Contract	\$ 783,001.00	Per Terms of Contract	-	-	-	-	
23STM1-4J08 MD Construction Co., Inc. \$ 533,177.00 Per Terms of Contract \$ 533,177.00 Per Terms of Contract	23STM1-3J28	The J.F. Will Company, Inc.	\$ 135,939.00	12/31/2023	\$ 135,939.00	12/31/2023	-	-	-	-	
	23STM1-3J52	Blackpointe Group	\$ 363,126.00	12/31/2023	\$ 363,126.00	12/31/2023	-	-	-	-	
							-	-	-	-	
2551M1- Gibraitar MP U.1-7.U,	23STM1- Gibraltar MP 0.1-7.0,				·						
Camino Cielo MP 0.1-10.0 RCH Construction \$ 68,557.00 Per Terms of Contract \$ 68,557.00 Per Terms of Contract	Camino Cielo MP 0.1-10.0	RCH Construction	\$ 68,557.00	Per Terms of Contract	\$ 68,557.00	Per Terms of Contract	-	-	-	-	
235TM2-1 Badger Daylighting Corp \$ 500,000.00 06/30/2024 \$ 500,000.00 06/30/2024	23STM2-1	Badger Daylighting Corp	\$ 500,000.00	06/30/2024	\$ 500,000.00	06/30/2024	-	-	-	-	
235TM2-2 CalPortland Construction \$ 300,000.00 06/30/2024 \$ 300,000.00 06/30/2024							-	-	-	-	
23STM2-3 CalPortland Construction \$ 300,000.00 06/30/2024 \$ 300,000.00 06/30/2024			· · · ·		· ,		-	-	-	-	
235TM2-5K02 R Burke Corporation \$ 399,299.00 12/31/2023 \$ 399,299.00 12/31/2023 \$ 442,662.36 12/31/2024 -	23STM2-5K02	R Burke Corporation	\$ 399,299.00	12/31/2023	\$ 399,299.00	12/31/2023	12/31/2023	\$ 442,662.36	12/31/2024	-	
23STM2-5K03 & 5K05 Seamair Construction, Inc. \$ 773,159.00 12/31/2024 \$ 773,159.00 12/31/2024	23STM2-5K03 & 5K05						-	-	-	-	
235TM2-5K04 & 5K06   Seamair Construction, Inc.   \$ 768,474.00   Per Terms of Contract   \$ 768,474.00   Per Terms of Contract	23STM2-5K04 & 5K06		\$ 768,474.00		\$ 768,474.00	Per Terms of Contract	-	-	-	-	
		Beador Construction					-	-	-	-	Processing as 02/07/2024