

**Priority Contract Work Being Performed  
As of April 5, 2018**

**Flood Control District Work**

Contract work for the Carpinteria Salt Marsh Emergency Hydraulic Dredge Project

Scope of Work:

The debris flow event of January 9, 2018 deposited sediment material within the Carpinteria Salt Marsh. This deposited material causes flow conveyed to the Marsh from within the Santa Monica Channel and the Franklin Channel to backup into upstream channel reaches and this in turn increases the flooding risk to persons and properties in the areas adjacent to these two channels.

Sediment within areas within the Marsh that could be reached by crane and dredged was trucked offsite. Areas out of reach of the cranes will be hydraulically dredged. The sediment/water from the hydraulic dredge discharge will be directed to the adjacent beach.

The project consists of a "base bid" that includes approximately 1,800 linear feet of channel and an optional additive channel reach of another 700 linear feet. It was broken out to contemplate a repositioning of the dredge barge needed to reach the upper 700 feet. The decision will be made within the execution of the work as to whether to include the additive portion.

**Contact Award: Schock Contracting in the amount of \$1,100,000 plus \$67,500 in contingency for the base work for a total of \$1,167,500. Optional additive work in the amount of \$260,600 plus a contingency amount of \$13,030. Base and optional additive work total NTE amount of contract is \$1,441,130 (contract included in 4/10/18 packet).**



**Carpinteria Salt Marsh filled with sediment**

**Agreement for Services of Independent Contractor with Granite Construction Company**

Start date: March 20, 2018

End Date: May 1, 2018

Contract Amount: NTE \$1,000,000

Scope: For various locations. The work provided by this agreement will be consistent with Public Contact Code 21271 and will consist of tasks needed for the protection and/or maintenance of channels, storm drains, dams, other flood control works. This work will be performed on an as needed basis and at the direction of the Flood Control District. Work will be billed in a time and material manner (contract included in 4/1018 packet).

## **Transportation Division Work**

### **Contract work Emergency Protective Measures Traffic Control**

Description/Scope: Provide traffic control to support emergency protective measures including any maintenance, construction, or other operation.

**Contract Award: 3/7/18 to R. Burke Construction in the amount of \$45,200 plus contingency of \$4,520. (contract included in 4/10 board package)**

### **Contract work California Conservation Corps Hand Crews**

Description/Scope: Provide CCC hand crews to perform debris removal, ditch digging, earth grading, tree and brush removal or trimming, re-establishment of small creek drainage channels, movement of cobble and boulder, cleaning of debris from fences, guardrail and vegetation, opening up of drainage inlets, and associated tasks suitable for hand crews.

**Contract Award: 3/16/18 to California Conservation Corps in the amount NTE \$104,984.00. (contract included in 4/10 board package)**

Start Date: February 23, 2018

Anticipated Completion Date: April 30, 2018