

### **County of Santa Barbara**

**General Services Department** 

## **Capital Projects Division**

1105 Santa Barbara Street Santa Barbara, California 93101 (805) 569-3055 FAX (805) 568-3249

### CHANGE ORDER NO. CCO - 001

PROJECT TITLE:	23038 BWell Sobering Center Modular	PROJECT NO.: <u>23038</u>	

CONTRACTOR: Quincon Inc. CONTRACT NO.: SCON-001981\_

Except as provided herein, all terms and conditions of the contract referenced above remain unchanged and in full force and effect. The contractor may not exceed the price shown below without further written instruction from the Owner.

NOTE: This contract Change Order is not effective until signed by the Owner's Project manager and until signed by the Owner's Authorized Representative.

#### **DESCRIPTION OF WORK TO BE PERFORMED:**

The purpose of Contract Change Order CCO - 001:

The Change Order will add Anti Ligature, ADA accessible items and Fire Alarm devices not originally included in the original Construction Agreement.

By reason of this Change Order, the Contract Amount and Completion Date is hereby changed as shown below:

AMOUNT OF THIS CHANGE: \$122,696.00 ADDT'L DAYS AWARDED: 0.DAYS DATE ISSUED: 11/18/25

We the undersigned have given careful consideration to all aspects of the change order proposed and hereby agree.

Contractor acknowledges receipt of this Change Order and
the not to exceed amount stated above. Contractor
understands that the final price for this work will be
determined in accordance with General Conditions.
CONTRACTOR:
Jose Quintana President
NAME AND TITLE OF SIGNER (Type or Print):
10/30/2025   9:47 AM PDT
Jose Quintana
(Signature of person authorized to sign) Date

By signing below, Owner revises the Contract as provided above, in accordance with General Conditions.				
OPM: Lou Gibilisco	(Type or Print)			
Lou Gibilisco	10/26/2025   9:23 AM	PDT		
Owner Project Manager	Date			
OAR NAME: Daniel Contreras, Ca	pital Division Manager			
David Contrivas	10/27/2025   7:43 AM	PDT		
Owner's Authorized Represe	ntative Date			

# Exhibit F Additional Work Addendum

CONTRACTOR shall provide all labor, materials, equipment and construction services necessary to add:

- All Anti Ligature devices to the new Sobering Center Modular identified in PCO 001 -\$95,704.00.
  - Anti ligature devices Door hardware, Faucets, Sinks, Toilets, Grab bars, Shower Controls,
     Bathroom Accessories, Grab Bars
  - Server Rack and Patch Panel Material and Installation
  - o Drywall All Walls and Ceilings Material, Installation, Tape, Mud, Texture and Paint
  - Spray In Foam Insulation in all walls for Crack Prevention
- Connect Sobering Center Modular to Tecolote Fire Alarm Annunciator identified in PCO 002 -\$26,992.00
  - Fire Alarm Design
  - All Fire Alarm Hardware, Material and Associated Electrical devices and Material –
     Installation Included
  - Hardwire to Tecolote Fire Alarm System

The maximum aggregate amount to be paid by the COUNTY to CONTRACTOR for the additional Work set forth in this Additional Work Addendum is \$122,696.00.

# Support Detail



August 6, 2025

Mr. Lou Gibilisco, Project Manager / CM County of Santa Barbara - General Services 912 W. Foster Rd. Santa Maria, CA 93455

**SUBJECT:** Bwell Modulars/Sobering Center (23038)

**QUINCON JOB NUMBER 25006** 

310 Camino Del Remedio, Santa Barbara, CA

PCO #24007-1 - PCO-001, REV1, ANTI-LIG PRODUCTS & SERVER RACK

Dear Mr. Gibilisco

Please find herein Cost Proposal #24007-1 for costs to Make modifications to the modular trailers by adding Anti-Lig products and a server rack, and additional interior mods per SBCO coordination & request.

#### Total cost for this work is \$95,704.00.

This pricing does affect the schedule resulting from this extra work. This will add 14 working days to the schedule.

Please respond by August 13, 2025. If you have any questions or concerns, please call undersigned at 805-714-7265.

Sincerely,

Joe Rosas

Project Manager

Enclosure: CP 24007-1 (0 Pages)

copies: Steve T., Josh P.

File

Material and Labor cost agreed ok to Proceed 08/06/26.

DocuSigned by:

Low Gibilisco

D51E814CBCD8444...

8/6/2025 | 12:14 PM PDT

County of Santa Barbara

#### QUINCON **Bwell Modulars/Sobering Center COST PROPOSAL / BREAKDOWN** PRICE PROPOSAL : DATE: 08/06/25 PCO-001, REV1, ANTI-LIG PRODUCTS & SERVER RACK CP 24007-1 RFP DESCRIPTION UNIT RATE EXTENSION TOTALS NOTES **QUINCON LABOR** HOUR FOREMAN/SUPERVISOR 90.00 CARPENTER 105.05 \$ LABORER 96.78 CEMENT MASON \$ 99.25 \$ 105.50 \$ DRYWALL FR \$ OPERATOR(8) \$ 129.08 \$ PAINTER 79.01 PLUMBER 118.38 PLASTER \$ 100.84 \$ \$ SUB TOTAL LABOR **QUINCON EQUIPMENT** UNIT SAND BLASTING/day 300.00 \$ REACH LIFT/day \$ 750.00 \$ SCISSOR LIFT/day 250.00 \$ \$ JD 245G EXCAVATOR/day \$ 675.00 \$ JD 50G MINI EXC./day \$ 500.00 \$ HITACHI MINI EXCAVATOR/day \$ 400.00 \$ JD 26P MINI EXCAVATOR/day \$ 400.00 \$ JD 333G SKIDSTEER/day 500.00 \$ JD 325G SKIDSTEER/day 450.00 \$ l \$ JD 323E SKIDSTEER/day \$ 400.00 \$ E750 ELECT WHEEL BARROW/day \$ 200.00 TM HAULING TRAILER/day \$ 250.00 \$ DUMP TRAILER/day 250.00 \$ WALK BEHIND C. ŚAW/day 250.00 \$ \$ CONCRETE DRILL/day \$ 250.00 \$ JUMPING JACK/VIBRAPLATE/day 150.00 F350 UTILITY TRUCK/day \$ 453.00 \$ F250 UTILITY TRUCK/day 375.00 \$ F150 TRUCK/day \$ 310.00 \$ HEPA VACUUM/day 150.00 \$ \$ SMOOTH DRUM ROLLER/day \$ 350.00 1,000 GAL WATER BUFFALO/day \$ 250.00 \$ 500 GAL WATER BUFFALO/day 200.00 EXC/SKIDTEER BREAKER/day 200.00 AIR COMPRESSOR/BREAKER/day 250.00 \$ \$ \$ **EQUIPMENT SUB TOTAL** \$ **MATERIALS & RENTALS** UNIT Includes tax \$ \$ \$ \$ \$ F.O.G. 30.00% \$ FUEL, OIL, GREASE ON RENTALS 7.75% \$ TAX \$ MAT'L & RENT OH & P % 0.00% \$ **MATERIALS & RENTALS** SUB TOTAL SUB TOTAL QUINCON QUINCON SUBCONTRACTORS SUB QUOTE # API - refere to quote. 1 \$ 80,797.14 \$ 80,797.14 \$ \$ l \$ \$ 15.00% \$ 80,797.14 \$ 12,119.57 SUB TOTAL \$ 92,916.71 SUBCONTRACTORS TOTAL MARKUP MARK UP/OH PER CONTRACT 15.00% \$ \$ GC's 0% \$ SUB TOTAL SUB TOTALS FORM ABOVE \$ 92,916.71

THIS PROPOSAL IS GOOD FOR 5 DAYS.

BOND/INSURANCE COST

CP TOTAL JOB NO. 24007

2,787.50

\$ 95,704.00

EXCLUSIONS: Work in excess of 8 hours per day; overtime; costs for contract extension; schedule analysis.

3.00% \$ 92,916.71



### **Standard Contract Change Order**

Change Order Number: CO# 1

Aug 5, 2025

Project: 24x66 Santa Barbara Bwell Modular

Contract #: 25007-02 Contact: Joe Rosas Phone: 805-574-1660

From: Atlas Performance Industries, Inc.

Phone: (800) 394-9217 Fax: (805) 928-9190

This change order modifies the 24x66 SB Bwell Modular contract, dated July 17, 2025, by and between Quincon, Inc. and Atlas Performance Industries, Inc.

#### **Description of Work:**

Atlas Performance Industries, Inc. is hereby directed to make the following changes in the performance of the contract work:

Name:	Cost:	Qty:	Total
Added Anti-ligature products and complete drywall & paint interior.  Added server rack and patch panel in IT room.			\$80,797.14
See attached sheets for itemized breakdown and submittal sheets.			\$00,797.14
Change Order Total Due:			\$80,797.14

#### **Total Amount:**

As a result of the changes described above, the amount payable to API here under is modified as follows:

**Total Amount: \$80,797.14** 

#### **Additional Time for Performance of Work:**

As a result of the changes noted above, the time permitted for performance of the contractor is hereby modified as follows: **21 calendar Days** 

Except as set forth above, all terms and provisions of the contract and all prior change orders remain in full force and effect. Execution of this change order by both parties constitutes a binding agreement that no adjustment in compensation or time of performance shall be made as a result of the foregoing changes except as provided herein.

<b>Accepted:</b>			
-	Quincon, Inc.	Date	
Accepted:			
	Atlas Parformanca Industrias Inc	Data	

<u>Credited</u>	Model #		<u>Cr</u>	edit ea.	<u>Qty</u>	Sum	
Faucet Shower Head Grab Bars Toilet Mirror Interior Door Hardware Exterior Door Harware Soap Dispenser Paper Towel Disp Lavatory Shower Control Knob Vinyl Wrap Gyp wall panel	Peerless P13LF Moen T8375 Delta 40136/48 SS Gerber WS-20-918 Bobrick B-290 Schlage ALX40 Schlage CS200 Bobrick 818615 Bobrick B-4262 Montecello 12-654 Moen 181119 4x8 Sheets		\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	(50.00) (60.00) (100.00) (210.00) (170.00) (180.00) (400.00) (100.00) (80.00) (80.00) (60.00)	2 1 4 2 2 10 2 2 2 2 2 1 87	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	(100.00) (60.00) (400.00) (420.00) (340.00) (1,800.00) (800.00) (200.00) (160.00) (80.00) (5,220.00)
T-bar grid and ceiling tiles	Armstrong	Total credit				\$ \$	(2,300.00) (12,080.00)
Added Costs	Model #		<u>Cc</u>	ost ea.	<u>Qty</u>	<u>Sum</u>	
Faucet Shower Head Grab Bars Toilet Mirror Interior Door Hardware Extrior Door Hardware Soap Dispenser Towel/Roll Shelve Basin Shower Control Knob Paper Towel Disp Toiler Paper Roll Server Rack & Patch Panel Anti-lig continuous Hinges Added conduits to Ceiling access pa Added Ceiling joists & load bearing Drywall/texture walls & ceilings Paint Interior Walls & Ceilings Spray Foam wall insulation (require	walls Orange Peel		\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	560.00 700.00 300.00 3,000.00 280.00 1,300.00 1,500.00 300.00 1,500.00 550.00 850.00 630.00 560.00 700.00	2 1 4 2 2 10 2 2 2 2 1 2 2 2 1 1 2 2	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,120.00 700.00 1,200.00 6,000.00 560.00 13,000.00 3,800.00 600.00 3,000.00 550.00 1,700.00 1,260.00 8,400.00 300.00 1,000.00 3,600.00 3,000.00 5,673.60
		Subtotal				\$	59,023.60
		15% Markup				\$	8,853.54
		Added Labor				\$	25,000.00
		(Credited)				\$	(12,080.00)
		Total				\$	80,797.14



September 2, 2025

Mr. Lou Gibilisco, Project Manager / CM County of Santa Barbara - General Services 912 W. Foster Rd. Santa Maria, CA 93455

**SUBJECT:** Bwell Modulars/Sobering Center (23038)

**QUINCON JOB NUMBER 25006** 

310 Camino Del Remedio, Santa Barbara, CA

PCO #24007-2 - PCO-002, FIRE ALARM FOR MODULAR (REV1)

Dear Mr. Gibilisco

Please find herein Cost Proposal #24007-2 for costs to Add fire alarm within modular unit; install fire alarm main feed from Tecolote house to modular unit point-of-connection; and connect fire sprinkler devices to fire alarm system.

#### Total cost for this work is \$26,992.00.

This pricing does affect the schedule resulting from this extra work. This will add 7 working days to the schedule.

Please respond by September 9, 2025. If you have any questions or concerns, please call undersigned at 805-714-7265.

Sincerely,

Joe Rosas

Project Manager

Enclosure: CP 24007-2 (0 Pages)

copies: Steve T., Josh P.

File

Material and Labor cost agreed ok to Proceed 09/02/26.

DocuSigned by:

Low Gibilisco

D51E814CBCD8444...

PRICE PROPOSAL: PCO-002, FIRE ALARM FOR MODULAR (REV1)  DESCRIPTION UNIT QUINCON LABOR HOUR FOREMAN/SUPERVISOR 3.4 CARPENTER  LABORER 24.0 CEMENT MASON DRYWALLER OPERATOR(8) 24.0 PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT SAND BLASTING/day REACH LIFT/day	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	RATE \$ 90.00 105.05 96.78 99.25 105.50 129.08 79.01 118.38 100.84	OPC	75/Sober 25/SAL / BRE 25/SAL /	AK	•	Coordination & siupervii Trench, backfill, & comp 170 LF x 1'w x 30" deep	pact of trench for elec. ~
PCO-002, FIRE ALARM FOR MODULAR (REV1)  DESCRIPTION UNIT  QUINCON LABOR HOUR FOREMAN/SUPERVISOR 3.4 CARPENTER  LABORER 24.0 CEMENT MASON DRYWALLER OPERATOR(8) 24.0 PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT SAND BLASTING/day REACH LIFT/day	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	RATE \$ 90.00 105.05 96.78 99.25 105.50 129.08 79.01 118.38 100.84	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	306.00 - 2,322.72 - - 3,097.92 - - -	AK	DOWN	CP RFP NC Coordination & siupervis Trench, backfill, & comp 170 LF x 1'w x 30" deep Trench, backfill, & comp	24007-2  OTES  sion  pact of trench for elec. ~
PCO-002, FIRE ALARM FOR MODULAR (REV1)  DESCRIPTION UNIT  QUINCON LABOR HOUR FOREMAN/SUPERVISOR 3.4 CARPENTER  LABORER 24.0 CEMENT MASON DRYWALLER OPERATOR(8) 24.0 PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT SAND BLASTING/day REACH LIFT/day	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	RATE \$ 90.00 105.05 96.78 99.25 105.50 129.08 79.01 118.38 100.84	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	306.00 - 2,322.72 - - 3,097.92 - - -	AK	DOWN	CP RFP NC Coordination & siupervis Trench, backfill, & comp 170 LF x 1'w x 30" deep Trench, backfill, & comp	24007-2  OTES  sion  pact of trench for elec. ~
PCO-002, FIRE ALARM FOR MODULAR (REV1)  DESCRIPTION UNIT  QUINCON LABOR HOUR FOREMAN/SUPERVISOR 3.4 CARPENTER  LABORER 24.0 CEMENT MASON DRYWALLER OPERATOR(8) 24.0 PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT SAND BLASTING/day REACH LIFT/day	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	RATE \$ 90.00 105.05 96.78 99.25 105.50 129.08 79.01 118.38 100.84	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	306.00 - 2,322.72 - - 3,097.92 - - -			CP RFP NC Coordination & siupervis Trench, backfill, & comp 170 LF x 1'w x 30" deep Trench, backfill, & comp	24007-2  OTES  sion  pact of trench for elec. ~
DESCRIPTION UNIT QUINCON LABOR HOUR FOREMAN/SUPERVISOR 3.4 CARPENTER  LABORER 24.0 CEMENT MASON DRYWALLER OPERATOR(8) 24.0 PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT SAND BLASTING/day REACH LIFT/day	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	\$ 90.00 105.05 96.78 99.25 105.50 129.08 79.01 118.38 100.84	\$ \$ \$ \$ \$ \$ \$ \$ \$	306.00 - 2,322.72 - - 3,097.92 - - -		TOTALS	RFP NC Coordination & siupervis Trench, backfill, & comp 170 LF x 1'w x 30" deep Trench, backfill, & comp	pact of trench for elec. ~
QUINCON LABOR         HOUR           FOREMAN/SUPERVISOR         3.4           CARPENTER         24.0           LABORER         24.0           CEMENT MASON         DRYWALLER           OPERATOR(8)         24.0           PAINTER         PLUMBER           PLASTER         SUB TOTAL           QUINCON EQUIPMENT         UNIT           SAND BLASTING/day         REACH LIFT/day	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	\$ 90.00 105.05 96.78 99.25 105.50 129.08 79.01 118.38 100.84	\$ \$ \$ \$ \$ \$ \$ \$ \$	306.00 - 2,322.72 - - 3,097.92 - - -		TOTALS	Coordination & siupervii Trench, backfill, & comp 170 LF x 1'w x 30" deep Trench, backfill, & comp	pact of trench for elec. ~
QUINCON LABOR         HOUR           FOREMAN/SUPERVISOR         3.4           CARPENTER         24.0           LABORER         24.0           CEMENT MASON         DRYWALLER           OPERATOR(8)         24.0           PAINTER         PLUMBER           PLASTER         SUB TOTAL           QUINCON EQUIPMENT         UNIT           SAND BLASTING/day         REACH LIFT/day	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	\$ 90.00 105.05 96.78 99.25 105.50 129.08 79.01 118.38 100.84	\$ \$ \$ \$ \$ \$ \$ \$ \$	306.00 - 2,322.72 - - 3,097.92 - - -		TOTALS	Coordination & siupervis  Trench, backfill, & comp 170 LF x 1'w x 30" deep  Trench, backfill, & comp	pact of trench for elec. ~
FOREMAN/SUPERVISOR 3.4 CARPENTER  LABORER 24.0 CEMENT MASON DRYWALLER OPERATOR(8) 24.0 PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT SAND BLASTING/day REACH LIFT/day	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	90.00 105.05 96.78 99.25 105.50 129.08 79.01 118.38 100.84	\$ \$ \$ \$ \$ \$	- 2,322.72 - - 3,097.92 - - -			Trench, backfill, & comp 170 LF x 1'w x 30" deep Trench, backfill, & comp	pact of trench for elec. ~
CARPENTER  LABORER  CEMENT MASON  DRYWALLER  OPERATOR(8)  PAINTER  PLUMBER  PLASTER  SUB TOTAL  QUINCON EQUIPMENT  UNIT  SAND BLASTING/day  REACH LIFT/day	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	105.05 96.78 99.25 105.50 129.08 79.01 118.38 100.84	\$ \$ \$ \$ \$ \$	- 2,322.72 - - 3,097.92 - - -			Trench, backfill, & comp 170 LF x 1'w x 30" deep Trench, backfill, & comp	pact of trench for elec. ~
CEMENT MASON DRYWALLER  OPERATOR(8) 24.0 PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT  SAND BLASTING/day REACH LIFT/day	\$ \$ \$ \$ \$ \$	99.25 105.50 129.08 79.01 118.38 100.84	\$ \$ \$ \$ \$ \$ \$	3,097.92			170 LF x 1'w x 30" deep  Trench, backfill, & comp	pact of trench for elec. ~
CEMENT MASON DRYWALLER  OPERATOR(8) 24.0 PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT  SAND BLASTING/day REACH LIFT/day	\$ \$ \$ \$ \$ \$	99.25 105.50 129.08 79.01 118.38 100.84	\$ \$ \$ \$ \$ \$ \$	3,097.92			Trench, backfill, & comp	pact of trench for elec. ~
OPERATOR(8) 24.0 PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT  SAND BLASTING/day REACH LIFT/day	\$ \$ \$ \$	129.08 79.01 118.38 100.84	\$ \$ \$ \$	-				
PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT  SAND BLASTING/day REACH LIFT/day	\$ \$	79.01 118.38 100.84	\$ \$	-				
PAINTER PLUMBER PLASTER  SUB TOTAL QUINCON EQUIPMENT UNIT  SAND BLASTING/day REACH LIFT/day	\$ \$	79.01 118.38 100.84	\$ \$	-				
PLASTER  SUB TOTAL  QUINCON EQUIPMENT  UNIT  SAND BLASTING/day  REACH LIFT/day	\$ \$	100.84	\$	-				
SUB TOTAL  QUINCON EQUIPMENT  UNIT  SAND BLASTING/day  REACH LIFT/day	\$		\$	-				
QUINCON EQUIPMENT UNIT  SAND BLASTING/day  REACH LIFT/day	\$							
QUINCON EQUIPMENT UNIT  SAND BLASTING/day  REACH LIFT/day	\$							
SAND BLASTING/day REACH LIFT/day	\$				\$	5,726.64	LABOR	
REACH LIFT/day	\$		<u></u>					
REACH LIFT/day	\$	300.00	\$	-	$\vdash$			
	<u> </u>		\$	-	$\vdash$			
SCISSOR LIFT/day	\$	250.00	\$	-				
JD 245G EXCAVATOR/day	\$		\$	-				
JD 50G MINI EXC./day 3.0			\$	1,500.00				
HITACHI MINI EXCAVATOR/day JD 26P MINI EXCAVATOR/day	\$		\$	-				
JD 333G SKIDSTEER/day	\$		\$	-				
JD 325G SKIDSTEER/day	\$	450.00	\$	-				
JD 323E SKIDSTEER/day	\$	400.00	\$	-				
E750 ELECT WHEEL BARROW/day TM HAULING TRAILER/day	\$	200.00 250.00	\$	-				
DUMP TRAILER/day	\$	250.00	\$					
WALK BEHIND C. SAW/day	\$	250.00	\$	-				
CONCRETE DRILL/day	\$	250.00	\$	-				
JUMPING JACK/VIBRAPLATE/day 3.0 F350 UTILITY TRUCK/day	\$	150.00 453.00	\$	450.00				
F250 UTILITY TRUCK/day	\$	375.00	\$					
F150 TRUCK/day 3.0	\$	310.00	\$	930.00				
HEPA VACUUM/day	\$	150.00	\$	-				
SMOOTH DRUM ROLLER/day	\$	350.00	\$	-				
1,000 GAL WATER BUFFALO/day 500 GAL WATER BUFFALO/day 3.0	\$	250.00 200.00	\$	600.00				
EXC/SKIDTEER BREAKER/day	\$	200.00	\$	-				
AIR COMPRESSOR/BREAKER/day	\$	250.00	\$	-				
CURTOTAL			\$	-	•	2 400 00	FOUIDMENT	
SUB TOTAL MATERIALS & RENTALS UNIT	-				<b>\$</b>	3,480.00	EQUIPMENT	
	\$	45.00	\$	405.00			Includes tax	
1'x1'x170'=170cf / 27 = 6.29 cy x 1.4 = 9 ton	Ť		\$	-				
Note: No export of dirt soils. Anticipated to be spre	ead	onsite.	\$	-				
<u> </u>	1		\$	-	$\vdash$			
	+		\$	-	$\vdash$			
	+		\$	-				
F.O.G. 30.00%		-	\$	-			FUEL, OIL, GREASE O	N RENTALS
TAX 7.75%		405.00	\$	31.39				
MAT'L & RENT OH & P % 0.00% SUB TOTAL	) <b>\$</b>	436.39	\$	-	\$	436.39	MATERIALS & RE	NTALS
SUB TOTAL QUINCON	+				\$		QUINCON	
SUBCONTRACTORS								SUB QUOTE #
Santa Maria Electric - CO #01 1	_	6,670.00	\$	6,670.00			Within modular trai	
& CO #02 1	+-	6,475.00	\$	6,475.00	_		ı rench, backfill & c	compaction by others I
	\$	-	\$	-				
	\$	-	\$	-				
	\$	-	\$	-				
OH & P % 15.00%	\$	13,145.00	\$	1,971.75	¢.	15 116 75	SUBCONTRACTO	L De
SUB TOTAL  TOTAL MARKUP	+				Ф	10,110./5	SUBCONTRACTO	no .
MARK UP/OH PER CONTRACT 15.00%	\$	9,643.03	\$	1,446.45				
GC's 0%		9,643.03	\$	-				
SUB TOTAL	1					1,446.45		
SUB TOTALS FORM ABOVE BOND/INSURANCE COST 3.00%	, ¢	26,206.23			\$	26,206.23 786.19		
BOND/INSURAINCE COST 3.00%	φ ,	20,200.23			Ė			
THIS PROPOSAL IS GOOD FOR 5 DAYS.					\$	26,992.00	CP TOTAL JOB NO. 24007	

JOB NO. 24007

THIS PROPOSAL IS GOOD FOR 5 DAYS.

EXCLUSIONS: Work in excess of 8 hours per day; overtime; costs for contract extension; schedule analysis.

Date:	8/29/2025	)
Date.		

#### **BID AND SCOPE OF WORK FOR:**

#### **BWell Tecolote Modular FA**

We will furnish and install the following electrical work per provided plans and specs.

#### CO#1 includes:

- 1. Layout and coordination of Modular FA Work.
- 2. Subcontract Deep Blue Integration.
- 3. Installation of wire and devices in Modular.
  - a. All Raceways to be provided by API within trailer.
- 4. Interfacing and coordination with API for FA conduit and connection points.

#### CO#2 includes:

- 1. Install of PVC conduit from House to Modular.
- 2. Installation of wire and integration into House FACP Panel.

#### It does not include:

- 1. Permits or fees.
- 2. Work during any overtime hours.
- 3. Any Shift work.
- 4. Temp power or lighting.
- 5. Cutting, painting or patching.
- 6. Any trench or backfill.
- 7. Any saw cutting, removal or patching of asphalt or concrete.

CO#1\$	6,670.00
CO#2\$	6,475.00
Total\$	13.145.00

DIR # 1000000119
PRICE GOOD FOR 30 DAYS.
WE ARE BONDABLE AT YOUR ADDITIONAL COST
CA CERTIFIED SMALL BUSINESS #2006226
IF YOU HAVE ANY QUESTIONS, PLEASE CALL ANDREW SUTTON, ESTIMATOR
(805) 922-7777, FAX NO. (805) 925-5639

\*\*Any pricing increases induced by tariffs to be adjusted and re-quoted as part of this project's scope. \*\*

