



BOARD OF SUPERVISORS
AGENDA LETTER

Agenda Number:

Clerk of the Board of Supervisors
105 E. Anapamu Street, Suite 407
Santa Barbara, CA 93101
(805) 568-2240

Department Name: Public Works
Department No.: 054
For Agenda Of: July 5, 2011
Placement: Administrative
Estimated Tme:
Continued Item: No
If Yes, date from:
Vote Required: Majority

TO: Board of Supervisors
FROM: Department Director Scott D. McGolpin, Department of Public Works, 568-3010
Contact Info: Dacé Morgan, Deputy Director, Transportation, 568-3064
**SUBJECT: Construction of El Colegio Roadway Improvements (Phase II); Third
Supervisorial District; Public Works Project No. 864042**

County Counsel Concurrence

As to form: No

Auditor-Controller Concurrence

As to form: No

Other Concurrence: N/A

As to form: N/A

Recommended Actions:

That the Board of Supervisors:

- A. Accept the Notice of Completion for the El Colegio Roadway Improvements (Phase II), and authorize Clerk to Record. The work was performed by the Contractor, Granite Construction, PO Box 50085, Watsonville, CA 95077(a local vendor with an office in Santa Barbara).
- B. Approve and authorize the Chair to execute the Statement of Final Quantities for the El Colegio Road Improvements (Phase II), for work performed and materials supplied by Granite Construction in the amount of \$2,247,133.54.

Summary Text:

The project consisted of widening El Colegio Road, west of Los Carneros Road, with two additional lanes for a total of four (4) travel lanes, with a planted median and a center turn pocket. The improvements also included Class II bike lanes and a 4-way signal at the intersection of El Colegio Road and Camino Del Sur.

The Director of Public Works accepted this project as complete on March 29, 2011. The project was completed on time and on budget.

Background:

The El Colegio Roadway Improvement Project was a joint effort between the University of California at Santa Barbara (UCSB) and the County of Santa Barbara. The project location was along El Colegio Road, between UCSB and Camino Corto. Completion of this project has improved circulation and accommodated the additional traffic generated by the San Clement Graduate Student Housing. These improvements will also help to ease traffic congestion in the future for further development in the Isla Vista area.

On December 5, 2007, the County’s Planning Commission approved a Negative Declaration with a monitoring program for compliance with California Environmental Quality Act (CEQA) guidelines. On January 26, 2010, The Board of Supervisors authorized the Director of Public Works to advertise the El Colegio Road Improvements (Phase II) in Isla Vista California.

On May 25, 2010, your Board awarded the construction contract for this project to Granite Construction.



Fiscal and Facilities Impacts:

Budgeted: Yes

Fiscal Analysis:

Funding Sources	Current FY Cost:	Annualized On-going Cost:	Total One-Time Project Cost
GTIP:	\$ 50,633.78		
UCSB:	\$ 907,964.72		
RDA:	\$ 1,288,535.04		
Total	\$ 2,247,133.54	\$ -	\$ -

Narrative:

This project was funded by Goleta Transportation Improvement Plan (GTIP), University of California, Santa Barbara (UCSB), and the County Redevelopment Agency (RDA). These funds were budgeted in Dept. 054, Fund 0017, Org. 0600, Program 2830, and Account 7510.

Special Instructions:

Notice of Completion

- | | |
|-------------------------------|--|
| 1. Original executed document | Clerk of the Board |
| 2. Copy of executed document | Public Works, Transportation-Construction
Attn: Cecelia Barnes, ext. 5697 |
| 3. Copy of executed document | Public Works, Transportation-Admin
Attn: Gena Valentine Felix, Ext. 3064 |

Statement of Final Quantities

- | | |
|-------------------------------|--|
| 1. Original executed document | Clerk of the Board |
| 2. Copy of executed document | Public Works, Transportation-Construction
Attn: Cecelia Barnes, ext. 5697 |
| 3. Copy of executed document | Public Works, Transportation-Admin
Attn: Gena Valentine Felix, Ext. 3064 |

Attachments:

Notice of Completion
 Statement of Final Quantities

Authored by:

Eric Pearson, Construction Section Manager 681-5686
 Cliff Repogle, Resident Engineer 739-8776