

SANTA BARBARA COUNTY AGENDA BOARD LETTER



Clerk of the Board of Supervisors
105 E. Anapamu Street, Suite 407
Santa Barbara, CA 93101
(805) 568-2240

Agenda Number:
Prepared on: August 9, 2005
Department: Public Works
Department No.: 054
Agenda Date: September 13, 2005
Placement: Administrative
Estimate Time:
Continued Item: NO
If Yes, date from:

TO: Board of Supervisors

FROM: Phillip M. Demery, Director
Public Works

STAFF CONTACTS: Mark Schleich, Deputy Director, x3603
John Pet, Civil Engineer, x3625
(Alternatively Brent Gaschler, Civil Engineer, x3628)

SUBJECT: Construction of Tajiguas Landfill West Side 48-inch Storm Drain Replacement 2005,
in Santa Barbara County, County Project No. 828718
Third Supervisorial District

Recommendation(s):

That the Board of Supervisors:

Review and approve the Statement of Final Quantities for work performed and materials supplied for this project by the Contractor, Vince Lopez Jr. & Sons, in the amount of \$ 376,480.00

Alignment with Board Strategic Plan:

The recommendation is primarily aligned with Goal No. 2, Ensure the Public Health and Safety and Provide Essential Infrastructure.

Executive Summary and Discussion:

The project consisted of the construction of phase 3 of the Tajiguas west side 48-inch storm drain replacement 2005, project. Phase 1 of the project was constructed in 2002 and phase 2 was constructed in 2004. This project completes the reconstruction of the west side 48-inch storm drain.

The project was started on May 31, 2005, and was accepted by the Director of Public Works as complete on July 19, 2005.

This project was completed within the contract period, and for an amount of \$376,480.00, which is within the approved contract amount of \$387,373.00 including contingency.

Mandates and Service Levels:

No change in program or service level.

Fiscal and Facilities Impacts:

None with this action.

Special Instructions:

Please provide a certified stamped Minute Order approving these actions to Resource Recovery and Waste Management Division, Department of Public Works, attention: Georgia Navarro, Colleen Hankins and John Pet.

Statement of Final Quantities:

1. Original executed document
2. Copy of executed document
3. Copy of executed document
4. Copy of executed document

Clerk of the Board
Public Works, RR&WMD Attn: Georgia Navarro
Public Works, RR&WMD Attn: Colleen Hankins
Public Works, RR&WMD Attn: John Pet

Concurrence:

None required.