

ID	Task Name	Start	Finish	May '11	Jun '11	Jul '11	Aug '11	Sep '11	Oct '11	Nov '11	Dec '11	Jan '12	Feb '11	Mar '12	Apr '12
1	Pre Con	Wed 6/1/11	Wed 6/1/11												
2	Notice to Proceed	Wed 6/1/11	Thu 6/23/11												
3	Submittals	Wed 6/1/11	Mon 7/25/11												
4	Mobilize	Mon 6/27/11	Wed 6/29/11												
5	Phase 1	Thu 6/30/11	Wed 10/19/11												
6	Building A Grid Line 9 Phase 1	Thu 6/30/11	Wed 8/17/11												
7	Demo Stucco / Shear Panel	Thu 6/30/11	Thu 7/7/11												
8	Embeds Blocking	Mon 7/11/11	Wed 7/13/11												
9	Framing / Shear	Wed 7/13/11	Wed 7/20/11												
10	Lath Stucco	Thu 7/21/11	Wed 8/10/11												
11	Paint	Thu 8/11/11	Wed 8/17/11												
12	Building B Grid Line 2 Phase 1	Thu 7/21/11	Mon 10/3/11												
13	Demo Stucco / Shear Panel	Thu 7/21/11	Wed 7/27/11												
14	Embeds Blocking	Tue 7/26/11	Thu 7/28/11												
15	Framing / Shear	Mon 8/1/11	Mon 8/8/11												
16	Lath Stucco	Tue 8/9/11	Tue 8/23/11												
17	Paint	Wed 8/24/11	Tue 8/30/11												
18	New Shear Wall Grid Line L Phase 1	Tue 8/9/11	Mon 10/3/11												
19	Demo / Concrete Walk	Tue 8/9/11	Wed 8/10/11												
20	Trenching	Thu 8/11/11	Thu 8/11/11												
21	Set Forms	Mon 8/15/11	Wed 8/17/11												
22	Place Rebar	Thu 8/18/11	Thu 8/18/11												
23	Place Concrete	Mon 8/22/11	Mon 8/22/11												
24	Framing / Shear	Tue 8/23/11	Wed 8/31/11												
25	Lath Stucco	Thu 9/1/11	Thu 9/15/11												
26	Replace Finishes	Mon 9/19/11	Mon 9/26/11												
27	Paint	Tue 9/27/11	Mon 10/3/11												
28	Building A & B Grid Line 3 & 8 Seismic Separatic	Mon 8/22/11	Wed 9/21/11												
29	Demo Roof / Ceiling / Wall	Mon 8/22/11	Thu 8/25/11												
30	Framing / Shear	Mon 8/29/11	Tue 9/6/11												

Project: SMCH FEMA Schedule 0524 Date: Thu 5/26/11	Task		Rolled Up Task		External Tasks	
	Critical Task		Rolled Up Critical Task		Project Summary	
	Progress		Rolled Up Milestone		Group By Summary	
	Milestone		Rolled Up Progress		Deadline	
	Summary		Split			

ID	Task Name	Start	Finish	May '11	Jun '11	Jul '11	Aug '11	Sep '11	Oct '11	Nov '11	Dec '11	Jan '12	Feb '11	Mar '12	Apr '12
31	Repair Finishes Paint	Wed 9/7/11	Tue 9/13/11												
32	Install Expansion	Wed 9/14/11	Wed 9/21/11												
33	Concrete Wainscoat at Columns Phase 1	Wed 9/7/11	Wed 10/19/11												
34	Scarify	Wed 9/7/11	Tue 9/13/11												
35	Saw Cut / Demo	Mon 9/12/11	Wed 9/14/11												
36	Install Rebar	Tue 9/13/11	Mon 9/26/11												
37	Set Forms	Thu 9/22/11	Wed 10/5/11												
38	Place Concrete	Tue 10/4/11	Mon 10/17/11												
39	Strip Forms / Clean Up	Thu 10/13/11	Wed 10/19/11												
40	Building C	Tue 10/4/11	Wed 2/1/12												
41	Building C Grid Line 13	Tue 10/4/11	Tue 11/15/11												
42	Demo Stucco	Tue 10/4/11	Wed 10/5/11												
43	Demo Interior Finishes	Thu 10/6/11	Mon 10/10/11												
44	Framing / Shear	Tue 10/11/11	Mon 10/17/11												
45	Lath Stucco	Tue 10/18/11	Wed 11/2/11												
46	Replace Finishes	Tue 10/18/11	Tue 11/1/11												
47	Paint	Wed 11/2/11	Tue 11/15/11												
48	Building C Grid Line 7 First Floor	Tue 10/18/11	Thu 11/3/11												
49	Demo Interior Finishes	Tue 10/18/11	Wed 10/19/11												
50	Framing / Shear	Thu 10/20/11	Tue 10/25/11												
51	Replace Finishes	Wed 10/26/11	Fri 10/28/11												
52	Paint	Tue 11/1/11	Thu 11/3/11												
53	Building C Grid Line 7 Second Floor	Thu 10/20/11	Tue 11/15/11												
54	Demo Interior Finishes	Thu 10/20/11	Tue 10/25/11												
55	Framing / Shear	Wed 10/26/11	Fri 10/28/11												
56	Drag Strut	Tue 11/1/11	Thu 11/3/11												
57	Replace Finishes	Fri 11/4/11	Wed 11/9/11												
58	Paint	Thu 11/10/11	Tue 11/15/11												
59	Building C Grid Line 4 First Floor	Mon 11/21/11	Fri 12/30/11												
60	Demo Interior Finishes	Mon 11/21/11	Thu 11/24/11												

Project: SMCH FEMA Schedule 0524 Date: Thu 5/26/11	Task		Rolled Up Task		External Tasks	
	Critical Task		Rolled Up Critical Task		Project Summary	
	Progress		Rolled Up Milestone		Group By Summary	
	Milestone		Rolled Up Progress		Deadline	
	Summary		Split			

ID	Task Name	Start	Finish	May '1	Jun '11	Jul '11	Aug '11	Sep '1	Oct '11	Nov '1	Dec '11	Jan '12	Feb '1	Mar '12	Apr '12
61	Sawcut / Demo Concrete Floor	Fri 11/25/11	Wed 11/30/11												
62	Temp. Shoring	Thu 12/1/11	Fri 12/2/11												
63	Dig Footing	Mon 12/5/11	Wed 12/7/11												
64	Set Forms / Place Rebar	Thu 12/8/11	Mon 12/12/11												
65	Place Concrete	Wed 12/14/11	Wed 12/14/11												
66	Framing / shear	Thu 12/15/11	Wed 12/21/11												
67	Replace Finishes	Thu 12/22/11	Mon 12/26/11												
68	Paint	Wed 12/28/11	Fri 12/30/11												
69	Building C Grid Line C	Wed 12/14/11	Fri 1/6/12												
70	Demo Interior Finishes	Wed 12/14/11	Thu 12/15/11												
71	Install Embeds	Fri 12/16/11	Fri 12/16/11												
72	Framing / Shear	Mon 12/19/11	Wed 12/28/11												
73	Replace Finishes	Thu 12/29/11	Wed 1/4/12												
74	Paint	Thu 1/5/12	Fri 1/6/12												
75	Building C Grid Line 3	Fri 12/16/11	Mon 1/23/12												
76	Demo Exterior Finishes	Fri 12/16/11	Fri 12/23/11												
77	Framing / Shear	Mon 12/26/11	Wed 1/4/12												
78	Lath Stucco	Thu 1/5/12	Thu 1/19/12												
79	Paint	Fri 1/20/12	Mon 1/23/12												
80	Building C Grid Line 1	Mon 12/26/11	Wed 2/1/12												
81	Demo Exterior Finishes	Mon 12/26/11	Mon 1/2/12												
82	Framing / Shear	Wed 1/4/12	Thu 1/12/12												
83	Lath Stucco	Fri 1/13/12	Fri 1/27/12												
84	Paint	Mon 1/30/12	Wed 2/1/12												
85	Phase II	Thu 2/2/12	Wed 4/25/12												
86	Building C Grid Line 10 First Floor Phase 2	Thu 2/2/12	Fri 3/30/12												
87	Demo Interior Finishes	Thu 2/2/12	Mon 2/6/12												
88	Sawcut / Demo Concrete Floor	Wed 2/8/12	Fri 2/10/12												
89	Temp. Shoring	Mon 2/13/12	Thu 2/16/12												
90	Dig Footing	Fri 2/17/12	Wed 2/22/12												

Project: SMCH FEMA Schedule 0524 Date: Thu 5/26/11	Task		Rolled Up Task		External Tasks	
	Critical Task		Rolled Up Critical Task		Project Summary	
	Progress		Rolled Up Milestone		Group By Summary	
	Milestone		Rolled Up Progress		Deadline	
	Summary		Split			

ID	Task Name	Start	Finish	May '1	Jun '11	Jul '11	Aug '11	Sep '1	Oct '11	Nov '1	Dec '11	Jan '12	Feb '1	Mar '12	Apr '12
91	Set Forms / Place Rebar	Thu 2/23/12	Mon 3/5/12												
92	Place Concrete	Wed 3/7/12	Wed 3/7/12												
93	Framing / Shear	Thu 3/8/12	Wed 3/21/12												
94	Replace Finishes	Thu 3/22/12	Wed 3/28/12												
95	Paint	Thu 3/29/12	Fri 3/30/12												
96	Building C Grid Line 10 Second Floor Phase 2	Wed 3/7/12	Mon 4/2/12												
97	Demo Interior Finishes	Wed 3/7/12	Thu 3/8/12												
98	Framing / Shear	Fri 3/9/12	Fri 3/16/12												
99	Drag Strut	Mon 3/19/12	Thu 3/22/12												
100	Replace Finsihes	Fri 3/23/12	Wed 3/28/12												
101	Paint	Thu 3/29/12	Mon 4/2/12												
102	Building C Grid Line 9.5 First Floor Phase 2	Fri 3/9/12	Wed 4/25/12												
103	Demo Interior Finishes	Fri 3/9/12	Thu 3/15/12												
104	Sawcut / Demo Concrete Floor	Fri 3/16/12	Wed 3/21/12												
105	Temp Shoring	Fri 3/16/12	Wed 3/21/12												
106	Dig Footing	Thu 3/22/12	Fri 3/23/12												
107	Set Forms / Place Rebar	Mon 3/26/12	Thu 3/29/12												
108	Place Concrete	Fri 3/30/12	Fri 3/30/12												
109	Framing / Shear	Mon 4/2/12	Thu 4/12/12												
110	Replace Finishes	Fri 4/13/12	Thu 4/19/12												
111	Paint	Fri 4/20/12	Wed 4/25/12												
112	Building C Grid Line 9.5 Second Floor Phase 2	Fri 3/30/12	Wed 4/25/12												
113	Demo Interior Finishes	Fri 3/30/12	Mon 4/2/12												
114	Framing / Shear	Wed 4/4/12	Mon 4/9/12												
115	Drag Strut	Wed 4/11/12	Fri 4/13/12												
116	Replace Finishes	Mon 4/16/12	Thu 4/19/12												
117	Paint	Fri 4/20/12	Wed 4/25/12												
118	PUNCHLIST CLOSEOUT	Fri 4/20/12	Fri 4/27/12												
119	COMPLETION	Wed 4/25/12	Wed 4/25/12												

Project: SMCH FEMA Schedule 0524 Date: Thu 5/26/11	Task		Rolled Up Task		External Tasks	
	Critical Task		Rolled Up Critical Task		Project Summary	
	Progress		Rolled Up Milestone		Group By Summary	
	Milestone		Rolled Up Progress		Deadline	
	Summary		Split			