

**SANTA BARBARA COUNTY
BOARD AGENDA LETTER**



Clerk of the Board of Supervisors
105 E. Anapamu Street, Suite 407
Santa Barbara, CA 93101
(805) 568-2240

Agenda Number:
Prepared on: 1/23/04
Department Name: Public Works
Department No.: 054
Agenda Date: 2/10/04
Placement: Administrative
Estimate Time:
Continued Item: NO
If Yes, date from:

TO: Board of Supervisors

FROM: Phillip M. Demery, Director
Public Works Department

STAFF CONTACT: Mark Schleich, Deputy Director x3605
John Haines, Engineer x3627

SUBJECT: Baron Ranch Railroad Flatcar Bridge Over Arroyo Quemada Creek East of the Tajiguas Landfill Statement of Final Quantities and Notice of Completion (Solid Waste Project No. 828339) County Project No. 720626 Third Supervisorial District

Recommendation(s):

That the Board of Supervisors:

- A. Review and approve the Statement of Final Quantities for work performed and materials supplied by the contractor, Blois Construction, Inc., P.O. Box 672, Oxnard, CA 93030 in the amount of \$201,001.12.
- B. Accept the Notice of Completion and authorize the Clerk to record.

Alignment with Board Strategic Plan:

The recommendation(s) are primarily aligned with Goal No.2; Ensure the Public Health and Safety and Provide Essential Infrastructure.

Executive Summary and Discussion:

The road crossing of Arroyo Quemada Creek on Baron Ranch was damaged during the storms of 2001. The State declared Santa Barbara County eligible for disaster assistance and therefore the repair work was eligible for 75% reimbursement of costs. The contract with Blois Construction Corporation for the construction of the Baron Ranch Railroad Flatcar Bridge over Arroyo Quemada Creek east of the Tajiguas Landfill was signed on May 27, 2003. The amount approved for contract was \$163,526.00, including contingency funds & supplemental work.

On November 25, 2003, your Board approved Change Order No. 1 in the amount of \$37,475.12 to accommodate field and sub-surface conditions encountered during construction.



Mandates and Service Levels:

No change in programs or service levels

Fiscal and Facilities Impacts:

This project was included in the Adopted 2003/04 Budget. Costs from this project will be paid from Dept: 054, Act: 8200, Fund: 1930, Program: 1950. This project was a Storm 2001 project and therefore will receive 75% reimbursement of costs from the Office of Emergency Services

Special Instructions:

Please provide a certified stamped Minute Order to John Haines & Georgia Navarro in the Public Works Solid Waste & Utilities Division and to Colleen Hankins in Public Works Accounting.

Concurrence:

None