

Emergency Work Actions

Transportation Division

Transportation has been responding to storm event 23STM1 and 23STM2 under the Proclamation of Local Emergency declared by the Director of Emergency Services on January 9, 2023 and the Board Resolution 23-5, the Proclamation of a State of Emergency declared by the Governor on January 4, 2023, the Federal Emergency (EM3591-CA) and Federal Disaster (DR 4683) declared on January 14, 2023. The following work to remove debris from various county roads; to clear culverts; to implement protective measures; and to perform emergency repairs must be completed on an emergency basis in order to establish emergency and public roadway access, to protect existing property and alleviate financial impacts. Use of competitive procurement proposals or formal bids or awarding would delay the urgent action required to address public safety, access and welfare.

General Reporting Summary

Transportation engineering, maintenance, construction, and permits staff began assessing damage on January 9, 2023 and immediately began initiating emergency contracts to perform debris removal and implement emergency protective measures to establish emergency access; to regain access to isolated residents; and to protect existing transportation facilities and property. In this initial response, eleven emergency force account contracts were secured through the County Emergency Operations Center (EOC) under the Purchasing Agent's authority. Contractors were selected from the County's Emergency Contractor List.

As of September 5, 2023, a total of 155 damage sites have been identified and are currently being assessed to determine scope and cost. Details regarding 18 damage sites are captured under 23STM2. In total, 99 damage sites are within the Federal Emergency Management Agency (FEMA) jurisdiction and 56 Federal Highway Administration (FHWA) jurisdiction. Sites continue to be discovered. Coordination with the County's Disaster Recovery Manager, the Office of Emergency Management and the California Office of Emergency Services (Cal OES), Caltrans, and federal agencies is underway to request Public Assistance or Emergency Relief funds. Preliminary assessments reveal more than \$64M to facilitate the necessary maintenance and repairs of the discovered damage sites. The team is focusing on prioritizing work and performing detailed technical assessments, and the estimated costs will be fine-tuned accordingly.

Under the aforementioned contracts and jurisdictions, Category A Debris Removal, and Category B Emergency Protective Measures and Emergency Opening work is being performed. This work remains critical as some County maintained roads are impassable

due to large slipouts or slides, reducing the travel way width of some road segments to less than one lane. The following list of roads or segments of roads remained closed as of September 5, 2023:

Santa Maria/Orcutt

- Tepusquet Rd from Santa Maria Mesa to HWY 166 – Emergency Access Only
- W Main St is closed at the Guadalupe Dunes Park Kiosk

Lompoc

- San Miguelito Canyon Rd closed at Miguelito Park (Last parking lot Driveway) - Emergency Access only and Essential Personnel Only
- Drum Canyon Rd from Hwy 246 @ Santa Rosa Ranch Mile Post 4.2 and the other end is closed South of Centennial @ Mile Post 3.1
- Jalama Rd @ Mile Post 5.0 – Single Lane, Alternating Traffic

Santa Ynez/Buellton valley

- Alisal Road – Emergency access only to approximately MP 3.0 due to cattle fencing; Nojoqui Falls Park is not accessible – No through traffic
- North Refugio Rd 4.3 miles south of HWY 246 – **IMPASSABLE**
- Foxen Canyon from Mile Post 2.8 – Single Lane, Alternating Traffic

Gaviota

- Refugio Road from mile post 3.5 to W Camino Cielo- Emergency access only

South Coast Mountains

- Gibraltar Road – Emergency access only
- Stagecoach from Paradise to HWY 154
- E Camino Cielo from Painted Cave Rd to Gibraltar

Under Category B or Emergency Opening work, certain emergency repairs are allowed. In some cases, permanent repairs are the only economical option. To perform this work either non-competitive or abbreviated solicitation and award periods are still required to address public safety, access, and welfare.

Some of these critical damage sites require engineered solutions. We are expeditiously preparing abbreviated plans and specification packages and plan to execute contracts for this work. Specific information and more updates will be provided at the next reporting date.

District	Project	Location	Description	Project Status
5	West Main St at Guadalupe Dunes – Road undermined, Sites 5K03 and 5K05	West Main Street at Guadalupe Dunes, approximately 1000' W/O Park Entrance.	The project is classified under FEMA CAT B (Emergency Opening) repairs. While road remains closed, the work consists of removing an extensive amount of debris including sand, mud, silt, rock and vegetations and removing damaged asphalt for about 1400'. Work includes regrading to stabilize subbase, installing cement treated base as a driving surface to allow temporary access in preparation for permanent repairs and further access into the Park. Additionally, sawcut and repair 60' of failed roadway on site 5K05 prior to accessing 5K03.	Emergency Bid contract was solicited under Public Works Director Authority per Resolution 19-327, award pending in progress. Seamair Construction was awarded the project and began construction on August 29, 2023, with estimated repairs to be \$700,000.
4	Tepusquet Rd – Slipouts and Washouts at various locations, Sites 4J09, 4J17, 4J18, 4J19, 4J20, 4J21, 4J22, 4J23 and 4J24	Tepusquet Rd at MP14.5, MP5.2, MP11.5, MP8.2, MP10.8, MP11.95, MP14.0, MP12.05, and MP7.2	The project is classified under FHWA Emergency Opening (EO) repairs while the debris removal is classified under FEMA. As a result of the high intensity and duration of the storm, extensive debris accumulation and roadway obstructions, runoff overflowed the creek and portions of embankment were washed out. Silt, sand, gravel, cobble, and natural woody material will need to be removed and hauled off-site as well as embankments will need to be protected, and damaged culverts to be replaced. Other items of work consists of preparing a water pollution control plan, provide compaction to unstable slopes and fill slopes back to original condition. Place jute mesh and hydroseed to help prevent erosion control and replace damaged asphalt concrete pavement and Class 2 aggregate base at each location. The time sensitive repairs are required to reopen the roadway which services residents and private properties. Currently the road is open for emergency access only.	Emergency contract was issued under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of a T&M Task order, eliminating the Bid process and any delays to these emergency requirements. Papich began construction on July 10th with an estimated amount of \$990,000 in repairs. They anticipate construction to complete by September 8, 2023.
3	San Miguelito Cyn Rd at MP3.37– Piping under the Roadway, Site 3J41	San Miguelito Rd MP 3.37	The project is classified under FHWA Emergency Opening (EO) repairs, and consists of providing temporary creek diversion, abandon the existing culvert in place, fill voids, install inlet rack, place RSP on the inlet and outlet side, stabilize the road embankment, jack-and-bore a new culvert pipe at recommended elevation, install a concrete headwall at the inlet, energy dissipater on the outlet, rebuild embankment, provide erosion control and repave roadway within the project limits. Currently, emergency access is operating on a one lane road.	Emergency contract was issued under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of a T&M Task order, eliminating the Bid process and any delays to these emergency requirements. Raminha Construction, Inc. began work on June 20, 2023, with an estimated amount of \$2,500,000 and an estimated completion date of September 23, 2023.
3	Stagecoach Rd - Slipout 1000' east of Paradise Road, Site 3J08	Stagecoach Road, 1000' east of Paradise Road	The project is classified under FHWA, under EO (Emergency Opening) and generally consists of reconstruction of the roadway embankment with gabion wall to prevent future failure, structure backfill, reconstruct drainage facilities, ditch excavation, creek alignment re-training, and debris removal. The project also includes replacing sections of asphalt road/dike and rebuilding HMA dike to direct flow to destroyed over-side drain (to be rebuilt) to direct storm water off of the roadway.	Emergency contract was issued under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of T&M Task order, eliminating the Bid process and any delays to these emergency requirements. JF Will began work on July 24, 2023, with an estimated amount of \$527,250 and anticipates all work to complete by September 15, 2023.
3	Alisal Road – Culvert and roadway failure, near Nojoqui Park, Site 3J13	Alisal Road, near Nojoqui Park	The debris removal portion of the project is classified under FEMA, while Emergency Opening (EO) repairs are under FHWA Emergency Opening. This project generally consists of Emergency repairs to public service facilities to restore public roadway service. Reestablish creek channel to utilize culvert, replace over 150' of pipe, excavate debris and reestablish water-flow from creek into culvert. Isolate flowing water, reshape upstream creek alignment to stop water from flowing across the road, parking lot and park facilities. Excavate and rebuild creek bed to shape channel and return flow to original location. Replace damaged roadway with Class 2 aggregate base and type A, 1/2" asphalt.	Emergency contract was solicited under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of a T&M Task order, eliminating the Bid process and any delays to these emergency requirements. JF Will anticipates the start of Construction to be September 6, 2023, and cost of repairs is estimated at \$800,000.
1	E. Mountain Dr - Slipout, Site 1J41	298 E. Mountain Drive	The project is classified under FHWA EO (Emergency Opening), and generally consists of reconstructing the embankment and shoulder adjacent to the roadway. Remove & replace 50 LF of an 18" corrugated steel pipe, and a buried inlet, then regrade slope. Place jute mesh and hydroseed to help prevent future erosion. Sawcut, remove and replace 12'x50' of asphalt. County Fire request this site to be prioritized to improve time sensitive evacuations of emergency personnel and civilians. For this reason, expedited damage repairs are necessary.	Emergency contract was solicited under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of a T&M Task order, eliminating the Bid process and any delays to these emergency requirements. Granite Construction began work on July 24, 2023, with an estimated amount of \$240,000 and completed construction on September 1, 2023.

District	Project	Location	Description	Project Status
1	San Ysidro Rd - Slipout, Site 1J55	385 San Ysidro Rd	This project is classified under the FHWA EO (Emergency Opening), and generally consists of excavating and reconstructing the embankment near the creek. Install rock slope protection at creek, add bench and fill to original grade, and backfill to final grade. Reconstruct existing fence, remove and replace asphalt.	Emergency contract was solicited under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of a T&M Task order, eliminating the Bid process and any delays to these emergency requirements. Lash Construction began on August 11, 2023, with an estimated amount of \$308,000 and anticipates completion on September 6, 2023.
3	Santa Rosa Rd - Slipout, Sites 3J55 and 3J56	Santa Rosa Rd MP10.0 and MP10.1	This project is classified under FHWA EO (Emergency Opening), and generally consists of removing asphalt necessary to bench embankment. Excavate benches for backfill. Import borrow and place geotechnical recommendations. Place class 2 aggregate base, asphalt, shoulder backing and hydroseed to prevent future erosion.	Emergency contract was solicited under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of a T&M Task order, eliminating the Bid process and any delays to these emergency requirements. R. Burke began work on August 10, 2023, with an estimated amount of \$700,000 in repairs and anticipates construction to complete by September 8, 2023.
3	Alisal Rd. - Slipout, Site 3J12	Alisal Rd MP1.0	This project is classified under FHWA EO (Emergency Opening), and generally consists of reestablishing the embankment by means of bench and fill. Install rock slope protection. Import borrow, place geotechnical recommendations and hydroseed. Reconstruct roadway structural section to pre-storm conditions by placing class 2 aggregate base, asphalt, and shoulder backing.	Emergency contract was solicited under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of a T&M Task order, eliminating the Bid process and any delays to these emergency requirements. J.F. Will began construction on July 31, 2023, with an estimated amount of \$300,000 in repairs and later found additional repairs needed increasing the amount to \$520,000. We anticipate construction to complete on Sept 15, 2023.
3	Foxen Cyn. Rd - Slipout, Site 3J04	Foxen Cyn. Rd MP2.8	This project is classified under FHWA EO (Emergency Opening), and generally consists of reestablishing the embankment by means of bench and fill using suitable material, place jute mesh and hydroseed using native mix, and resetting fence. Reconstruct roadway structural section to pre-storm conditions by placing class 2 aggregate base and asphalt. These repairs are necessary for ingress and egress for hundreds of residents east of the damaged site.	Emergency contract was solicited under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of a T&M Task order, eliminating the Bid process and any delays to these emergency requirements. Papich Construction began construction on September 1, 2023, with repairs estimated at \$220,000.
3	Stagecoach Rd - Rockslide & Slipout, Site 3J01	Stagecoach Rd MP2.4	The project is classified under FHWA, under EO (Emergency Opening) and generally consists of reconstructing the roadway, shoulder and embankment. Project includes excavating and reconstructing existing drainage area to re-establish flow to pre-existing condition, re-use of available materials into project or dispose of material off-site and reconstruction of roadside amenities. Stagecoach Road services residents, businesses, private properties and is access for emergency response.	Emergency contract was issued under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of T&M Task order, eliminating the Bid process and any delays to these emergency requirements. Work began on August 14, 2023, with an estimated amount of \$220,000 and anticipates construction to complete by September 15, 2023.
4	Orcutt Garey Rd - Slipout, Site 4J01	4099 Orcutt Garey Rd	The project is classified under FHWA, under EO (Emergency Opening) construction repair services and generally consists of reconstructing the eroded embankment from saturated soil that over-topped the earthen berm. Repairs include placing rock slope protection (RSP) at toe of slope, bench and fill, installing new oversized drain, culvert and down-drain, repaving roadway to pre-storm condition, and applying erosion control on disturbed soil.	Emergency contract was issued under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of T&M Task order, eliminating the Bid process and any delays to these emergency requirements. JF Will Construction began work on August 28, 2023, with repairs estimated at \$494,000.

District	Project	Location	Description	Project Status
3	San Miguelito Rd - Slipout/Road Undermined, Sites: 3J38, 3J39, 3J40 & 3J49	San Miguelito Rd MP4.2, MP4.5, MP6.0 and MP4.72	The project is classified under FHWA, under EO (Emergency Opening) construction repair services and generally consists of excavating damaged areas, bench, slope, compact and backfill, place rock slope protection (RSP) on the flume outlet, reconstruct the shoulder, reconstruct the roadway section, construct a Soldier pile wall, reconstruct culverts and a concrete headwall, reconstruct roadway HMA, and repave with asphalt.	Emergency contract was issued under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of T&M Task order, eliminating the Bid process and any delays to these emergency requirements. Papich Construction anticipates work to begin September 5, 2023, with repair costs estimated at \$940,000.
3	Jalama Rd - Slipout, Site 3K06	Jalama Rd MP5.0	The project is classified under FHWA, under EO (Emergency Opening) construction repair services and generally consists of demolishing the existing damaged roadway, remove unstable soil under the existing roadway and supporting embankment, compact, fill and reconstruct new embankment and roadway to re-establish access and open the road. This road services residents, private properties and is the sole access for emergency response personnel. Currently this road is operating under one lane at mile post 5.0.	Emergency contract was issued under Public Works Director Authority per Resolution 19-327. Planned work will follow FHWA guidelines by means of T&M Task order, eliminating the Bid process and any delays to these emergency requirements. R. Burke Construction began work on August 29, 2023, with repair costs estimated at \$1,500,000.
1	Riven Rock Rd - Slipout, Site 1J59	830 Riven Rock Rd	This project generally consists of Emergency repairs to protect existing facilities and generally consists of reconstructing the eroded embankment with rock slope protection.	Emergency contract was issued under Public Works Director Authority per Resolution 19-327. Planned work will follow T&M Task order procedures, eliminating the Bid process and any delays to these emergency requirements. Lash Construction began work 9/5/23 with estimated repairs to be \$100,000. We anticipate construction to complete on 9/11/23.

Project #	Contractor	Contract Total	End Date	Original Contract Amount	Original End Date	End Date - #1 Amendment	Contract Amount - #1 Amendment	End Date - #2 Amendment	Contract Amount - #2 Amendment	Comments
23STM1-01	R. Burke Corporation	\$ 4,000,000.00	12/31/2024	\$ 500,000.00	06/30/2023	12/31/2024	\$ 1,500,000.00	12/31/2024	\$ 4,000,000.00	Processing as of 08/28/23
23STM2-5K02	R Burke Corporation	\$ 399,299.00	12/31/2024	\$ 399,299.00	12/31/2024	12/31/2024	TBD	-	-	Processing as of 08/07/23
23STM2-5K03 & 5K05	Seamair Construction, Inc.	\$ 773,159.00		\$ 773,159.00		-	-	-	-	
23STM1-14	Raminha Construction, Inc.	\$ 4,000,000.00	12/31/2024	\$ 3,000,000.00	12/31/2024	12/31/2024	\$ 1,000,000.00	-	-	
23STM1-23	Lash	\$ 1,000,000.00	12/31/2024	\$ 1,000,000.00	12/31/2024	-	-	-	-	
23STM1-21	GHD Inc.	\$ 500,000.00	06/30/2024	\$ 500,000.00	06/30/2024	-	-	-	-	
23STM1-20	Cannon Corporation	\$ 500,000.00	06/30/2024	\$ 500,000.00	06/30/2024	-	-	-	-	
23STM1-22	Unico Engineering	\$ 500,000.00	12/31/2024	\$ 500,000.00	12/31/2024	-	-	-	-	
23STM1-18	Wallace Group	\$ 500,000.00	06/30/2024	\$ 500,000.00	06/30/2024	-	-	-	-	
23STM1-19	FE Filippin Engineering	\$ 500,000.00	06/30/2024	\$ 500,000.00	06/30/2024	-	-	-	-	
23STM1-3J52	Blackpointe Group	\$ 363,126.00	12/31/2023	\$ 363,126.00	12/31/2023	-	-	-	-	
23STM1-02	Granite Construction Company	\$ 3,000,000.00	12/31/2024	\$ 500,000.00	06/30/2023	12/31/2024	\$ 3,000,000.00	-	-	
23STM1-03	CalPortland Construction	\$ 3,000,000.00	12/31/2024	\$ 500,000.00	06/30/2023	12/31/2024	\$ 3,000,000.00	-	-	
23STM1-04	Hanly General Engineering Corp.	\$ 3,000,000.00	12/31/2024	\$ 500,000.00	06/30/2023	12/31/2024	\$ 3,000,000.00	-	-	
23STM1-05	Lash Construction, Inc.	\$ 750,000.00	06/30/2023	\$ 750,000.00	06/30/2023	-	-	-	-	
23STM1-06	Tierra Contracting, Inc.	\$ 500,000.00	06/30/2023	\$ 500,000.00	06/30/2023	-	-	-	-	
23STM1-07	Coastal Tree Service	n/a	n/a	n/a	n/a	n/a	n/a	-	-	
23STM1-08	Papich Construction Company, Inc.	\$ 3,000,000.00	12/31/2024	\$ 750,000.00	06/30/2023	12/31/2024	\$ 3,000,000.00	-	-	
23STM1-09	Peterson's Tree Care, Inc.	\$ 250,000.00	12/31/2024	\$ 250,000.00	06/30/2023	12/31/2024	-	-	-	
23STM1-10	RW Scott	n/a	n/a	n/a	n/a	n/a	n/a	-	-	
23STM1-11	Statewide Traffic Safety & Signs, Inc dba Statewide Safety Systems	\$ 500,000.00	12/31/2024	\$ 500,000.00	06/30/2023	12/31/2024	-	-	-	
23STM1-12	The J.F. Will Company, Inc.	\$ 30,000.00	06/30/2023	\$ 30,000.00	06/30/2023	-	-	-	-	
23STM1-12	Badger Daylighting Corp.	\$ 500,000.00	06/30/2023	\$ 500,000.00	06/30/2023	-	-	-	-	
23STM1-15	Yeh and Associates	\$ 150,000.00	12/31/2024	\$ 150,000.00	12/31/2024	-	-	-	-	
23STM1-16	Hamner Jewell & Associates	\$ 405,000.00	12/31/2024	\$ 405,000.00	12/31/2024	-	-	-	-	
23STM1-17	The J.F. Will Company, Inc.	\$ 2,970,000.00	12/31/2024	\$ 2,970,000.00	12/31/2024	-	-	-	-	
23STM1-1J05	DrillTech Drilling	\$ 119,850.00	06/30/2024	\$ 119,850.00	06/30/2024	-	-	-	-	
23STM1-1J05	Lash Construction, Inc.	\$ 117,920.00	06/30/2024	\$ 117,920.00	06/30/2024	-	-	-	-	
23STM1-1J10	American Enviro Services	\$ 61,900.00	12/31/2023	\$ 61,900.00	12/31/2023	-	-	-	-	
23STM1-1J11	Raminha Construction, Inc.	\$ 296,955.00	06/30/2024	\$ 296,955.00	06/30/2024	-	-	-	-	
23STM1-1J24, 1J26, 1J29	Beador Construction Company, Inc.	\$ 2,779,565.00	12/31/2023	\$ 2,779,565.00	12/31/2023	-	-	-	-	
23STM1-3J02, 3J18, 3J20, 3J21, 3J22, 3J23	Raminha Construction, Inc.	\$ 189,500.00	06/24/2024	\$ 189,500.00	06/24/2024	-	-	-	-	
23STM1-3J28	The J.F. Will Company, Inc.	\$ 135,939.00	12/31/2023	\$ 135,939.00	12/31/2023	-	-	-	-	
23STM2-1	Badger Daylighting Corp	\$ 500,000.00	06/30/2024	\$ 500,000.00	06/30/2024	-	-	-	-	
23STM2-2	CalPortland Construction	\$ 300,000.00	06/30/2024	\$ 300,000.00	06/30/2024	-	-	-	-	
23STM2-3	CalPortland Construction	\$ 300,000.00	06/30/2024	\$ 300,000.00	06/30/2024	-	-	-	-	