



BOARD OF SUPERVISORS  
AGENDA LETTER

Agenda Number:

Clerk of the Board of Supervisors  
105 E. Anapamu Street, Suite 407  
Santa Barbara, CA 93101  
(805) 568-2240

Department Name: Public Works  
Department No.: 054  
For Agenda Of: August 19, 2014  
Placement: Administrative  
Estimated Tme: N/A  
Continued Item: No  
If Yes, date from:  
Vote Required: Majority

---

**TO:** Board of Supervisors  
**FROM:** Department Director: Scott D. McGolpin, Public Works Department, 568-3010  
Contact Info: Chris Sneddon, Deputy Director, Transportation, 568-3064  
**SUBJECT:** Construction of Cold in Place Recycle on Hollister Avenue in Goleta Statement of Final Quantities, County Project No. 810542, Second Supervisorial District

---

**County Counsel Concurrence**

As to form: Yes

**Auditor-Controller Concurrence**

As to form: No

**Recommended Actions:**

That the Board of Supervisors:

- A. Approve and authorize the Chair to execute the Statement of Final Quantities for the Construction of Cold In Place Recycle on Hollister Avenue in the Second Supervisorial District of Santa Barbara County, County Project No. 810542, for work performed and materials supplied by Toro Enterprises, Inc. (not a Local Vendor), 2101 E. Ventura Blvd., Oxnard, California 93036, in the amount of \$890,962.13, and
- B. Determine that the proposed action is not subject to CEQA pursuant to State CEQA Guidelines Section 15378(b) (5), as it is an administrative action that will not result in direct or indirect changes to the environment.

**Summary Text:**

Construction of this project rehabilitated a total of 3.95 lane miles of Hollister Avenue using a process called cold-in-place recycling. Cold-in-place recycling mills the existing asphalt concrete pavement, combines it with new emulsifiers and reuses the roadway material instead of hauling it away for disposal. The recycled material is put back on the roadway, compacted and then a final thin overlay of new HMA (Hot Mix Asphalt) is applied.

This project was awarded by the Board on November 12, 2013, however due to an unusually cold winter, and after consulting with the contractor and outside paving experts, it was decided by the Department that the County would receive better paving results, if the project was postponed until late spring. A no cost Contract Change Order (CCO) was executed to defer the first working day from December 22, 2013, to April 10, 2014. This CCO also extended the contract five additional working

days to allow for sufficient drying of the final overlay of HMA, before striping and painting pavement markings.

The Director of Public Works accepted this project as complete on May 13, 2014. The project was completed on budget and on time.



*Typical damaged road bed that needs resurfacing on Hollister Avenue*



*Hollister Avenue at San Marcos Drive after striping*

**Background:**

Construction of Cold in Place Recycle on Hollister Avenue from 681' east of Patterson Ave to Turnpike Road is in the FY 2013/2014 Road Maintenance Annual Plan (RdMAP) that was approved by your Board on April 16, 2013.

**Fiscal and Facilities Impacts:**

Budgeted: Yes

**Fiscal Analysis:**

<b><u>Funding Sources</u></b>	<b><u>Total One-Time Project Cost</u></b>	
General Fund	\$	778,116.13
Proposition 1B (SLPP)	\$	56,423.00
Measure A	\$	56,423.00
Total	\$	890,962.13

**Narrative:**

The total construction costs for this project, including contingencies, was \$890,962.13. Funding was provided by a County General Fund designation in the amount of \$778,116.13, State Proposition 1B State-Local Partnership funds for self-help counties provided \$56,423.00, with a match from self-help funds (Measure A) of \$56,423.00. Funds for this project were budgeted in Department 054, Fund 0016, Org Unit 0500, Program 2710, and Account 7510.

**Special Instructions:**

Original documents are to be filed with the Clerk of the Board.

Please forward a certified, stamped Minute Order approving the recommendations, as well as a copy of the fully executed Statement of Final Quantities to:

1. Public Works, Transportation Division, Construction Section, Attn: Linda Thompson, 739-8780  
North County Public Works Office, 620 West Foster Road, Santa Maria, CA 93455
2. Public Works, Transportation Division, Administration, Attn: Gena Valentine Felix, 568-3064

**Attachments:**

Attachment A - Statement of Final Quantities

**Authored by:**

Eric Pearson, P.E., Construction Section Manager 681-5686

**cc:** Project File