## ATTACHMENT A

## Statement of Final Quantities Contract Items, Extra Work and Deductions

S.B. Project:	Ashley Road Bridge No. 51C-043 Replacement FEMA No. 37152 Cat. C	
Contractor:	Granite Construction, Inc.	
	Contract Items: Contract Change Orders – Contingency: Adjustments: Subtotal: Total Payment to Contractor:	\$1,718,254.46 \$84,197.20 \$0.00 \$1,802,451.66 \$1,802,451.66
Accept	ed as Full Payment:	
Ву: 📐	levoully.	Date: 5 27 20
☐ Accept	as Full Payment with the following exceptions:	
Ву:	Contractor	Date:
Prepared By:	Of Administrative Office Professional	Date: <u>51212020</u>
Submitted By: _	Resident-Engineer/	Date: 6-9-2020
Approval Recom	FOR E	RIC <u>SON</u> Date: <u>6-29-2020</u>
Approval Recom	mended Director of Nublic Works	Date: 7/3/20
Approved:	Chair of the Board of Supervisors	Date:

## Change Order Summary

## There were 10 Contract Change Orders (CCO):

- CCO1 Salvage Bridge Change: (\$7,365.00)
- CCO2 MGS Reduction: (\$9,875.00)
- CCO3 Crash Cushion Increase: \$20,420.00
- CCO4 Olson Property: \$14,119.84
- CCO5- Additional Roadway Excavation: \$7,500.00
- CCO6 Storm Drain Extra Work: \$29,821.20
- CCO7- WPC Maintenance Sharing: \$9,923.50
- CCO8 Storm Drain Delay Costs: \$8,829.27
- CCO9 Bid Item Reductions: (\$6,820.00)
- CCO10 Extra Roadway Work: \$17,643.39