## Statement of Final Quantities Contract Items, Extra Work and Deductions

Project:	FLDPRO		
•	Flood Protection Projec	t	
Contractor: J	John Madonna Constru	ction, Incorporated	
		Contract Items:	
		Change Orders 1 through 11:	\$66,914.05
		Subtotal: <b>Total Payment to Contractor:</b>	\$1,353,664.05 <b>\$1,353,664.05</b>
☐ Accepted as	Full Payment:		
By:			Date:
	Cont	ractor	
☐ Accepted as	full payment with the fo	llowing exceptions:	
	Cont	ractor	
Submitted By: _			Date:
	Resi	dent Engineer	
Approval Recom	mended:		Date:
	Utili	ties Manager	
Approval Recom	mended:	oton of Duklic Works	Date:
		ctor of Public Works	
Approved:	Chai	r of the Board of Directors	Date:

## Change Order Summary

There were twelve (12) contract change orders (CCO).

- CCO 1 Contingency
  - o Extra berm over-excavation: \$11,291.15
- CCO 2 Contingency
  - o Stabilization of flood wall footing: \$7,638.95
- CCO 3 Contingency
  - o Extra concrete footing width (6") to the south: \$3,793.61
- CCO 3.1 Contingency
  - o Extra concrete footing width due to electrical conduit: \$3,109.40
- CCO 4 Contingency
  - o V-Ditch deletion and installing 6" pipe with D.I.'s: \$4,770.67
- CCO 5 Contingency
  - o Potholing and locating electrical line: \$2,804.16
- CCO 6 Contingency
  - o 4" telephone conduit install: \$4,288.25
- CCO 7 Contingency
  - o Drying Owner supplied dirt and credit for increasing fence post spacing: \$12,568.88
- CCO 8 Contingency
  - o Transport 2,080 c.y. dirt: \$10,712.00
- CCO 9 Contingency
  - o Widen berm on west end: \$3,850.00
- CCO 10 Contingency
  - o Deductive for concrete testing: (\$4,160.00)
- CCO 11 Supplemental, Stormwater Control
  - o Block retaining wall around electrical structure: \$6,246.98

## Totals:

Contingency: \$60,667.07 Supplemental: \$6,246.98

Contingency + Supplemental = \$66,914.05