



BOARD OF SUPERVISORS  
AGENDA LETTER

Agenda Number:

Clerk of the Board of Supervisors  
105 E. Anapamu Street, Suite 407  
Santa Barbara, CA 93101  
(805) 568-2240

Department Name: Public Works  
Department No.: 054  
For Agenda Of: April 7, 2009  
Placement: Administrative  
Estimated Tme: N/A  
Continued Item: No  
If Yes, date from:  
Vote Required: Majority

---

**TO:** Board of Supervisors  
**FROM:** Department Director Scott D. McGolpin, Public Works Director x3010  
Contact Info: Dacé B. Morgan, Deputy Director, Transportation x3064  
**SUBJECT:** Construction of 2008/09 Zaca Fire Repair on East Camino Cielo in the 1<sup>st</sup> and 3<sup>rd</sup> Supervisorial Districts of Santa Barbara County, Project No. 810534

---

**County Counsel Concurrence**

As to form: N/A

**Auditor-Controller Concurrence**

As to form: N/A

**Other Concurrence:**

As to form: N/A

**Recommended Actions:**

That the Board of Supervisors:

- A. Accept Notice of Completion for work performed by the Contractor, Granite Construction Company (A Local Vendor), P. O. Box 6744, Santa Barbara, CA 93160, and authorize Clerk to record.
- B. Review and approve the Statement of Final Quantities for work performed and materials supplied for this project by the Contractor, in the amount of \$722,981.92.

**Summary Text:**

Your Board entered into a contract with Granite Construction Company on September 23, 2008 for Construction of the Zaca Fire Roadway Repairs on East Camino Cielo in the First and Third Supervisorial Districts of Santa Barbara County.

The project site was located in the unincorporated area north of the City of Santa Barbara on East Camino Cielo, from Gibraltar Road to just east of Painted Cave Road. This project resurfaced 5.2 miles of the roadway from Mile Post 3.3 to Mile Post 8.5, with the placement of Type B asphalt concrete overlay. The project originally proposed to resurface 7 miles of East Camino Cielo; however, the County only received enough funding from the State Office of Emergency Services (OES) to pave 5.2 miles. Staff stretched the funding available as far as possible. The Department has dedicated Maintenance Operations resources to perform major asphalt patching for the remaining 1.8 miles that could not receive an asphalt overlay as part of this project. East Camino Cielo Road has been officially closed since January 24, 2008 as a result of damage occurred during the Zaca Fire and will not be

reopened to the travelling public until all of the major patching work as been completed. It is anticipated that this work will be completed by April 17, 2009.

In addition to the overlay work, at Mile Post 6.0, an unknown failed culvert was discovered and thereby was replaced as part of this project. Sixty (60) feet of new corrugated steel pipe replaced the rotted out failing steel culvert pipe, with the construction of a new six foot high, 9 inch thick concrete inlet headwall replacing the old sand stone block headwall that previously existed.

The Director of Public Works accepted this project as complete on December 5, 2008. The project was completed on time and on budget.

**Background:**

On July 4, 2007, the Zaca Fire started north of Los Olivos and east of Foxen Canyon Road. By August 3, 2007, the Board declared a local emergency in response to the changing situation of the Zaca Fire and also activated its Emergency Operation Center. Governor Arnold Schwarzenegger visited the County's Emergency Operation Center on the same date and signed a state declaration of emergency for the Zaca Fire. By the time it was fully contained on September 4, 2007, the Zaca Fire had burned approximately 240,207 acres.

During 60 days of fire control efforts and subsequent demobilization and clean up, East Camino Cielo Road sustained significant road damage. This road is the primary entry point into the Los Padres National Forest and traffic included transportation of heavy equipment, bulldozers, water trucks, fire engines and transportation of personnel around the clock. East Camino Cielo Road is also the primary entry for area residents.



East Camino Cielo Before Construction



East Camino Cielo During Construction

**Fiscal and Facilities Impacts:**

Budgeted: Yes

**Fiscal Analysis:**

<u>Funding Sources</u>	<u>Current FY Cost:</u>	<u>Annualized On-going Cost:</u>	<u>Total One-Time Project Cost</u>
OES			\$ 383,180.42
Meas D			\$ 339,801.50
Federal			
Fees			
Other:			
Total	\$ -	\$ -	\$ 722,981.92

**Narrative:**

The total cost of construction for this project came to \$722,981.92. Of that total 53% or \$383,180.42 was funded by the Office of Emergency Services (OES) and the remaining 47% or \$339,801.50 was provided by Measure D revenues. OES and Measure D funds for this project were budgeted in Fund 0016, Department 054, Account 7510, Program 2920 and Org Unit 0500.

**Staffing Impacts:** N/A

**Legal Positions:**  
None

**FTEs:**  
None

**Special Instructions:**

Please forward a Certified, Stamped Minute Order approving these recommendations by the Board of Supervisors as well as a copy of the fully executed Notice of Completion and a copy of the fully executed Statement of Final Quantities to:

- ◆ Linda Thompson, Public Works Department –Transportation Division, Road Construction Section at 620 West Foster Road, Santa Maria, CA
- ◆ Beverly Cross, Public Works Department – Transportation Division, Engineering Section at 123 E. Anapamu Street, Santa Barbara
- ◆ Donna Manuel, Public Works Department – Transportation Division, Accounting Office at 123 E. Anapamu Street, Santa Barbara

**Attachments:**

- Attachment A - Notice of Completion (2 pages)
- Attachment B - Statement of Final Quantities (1 page)

**Authored by:**

Eric Pearson, P.E., Construction Section Manager, 681-5686  
 Cliff Replogle, P.E., Resident Engineer, 739-8776

**cc:** Project File