SANTA BARBARA COUNTY BOARD AGENDA LETTER



Clerk of the Board of Supervisors 105 E. Anapamu Street, Suite 407 Santa Barbara, CA 93101 (805) 568-2240 Agenda Number:

Prepared on: 5/5/2004

Department Name: Public Works

Department No.: 054 **Agenda Date:** 6/1/2004

Placement: Administrative

Estimate Time:

Continued Item: NO

If Yes, date from:

TO: Board of Supervisors

FROM: Phillip M. Demery, Director

Public Works

STAFF Eric Pearson, Construction Section Manager

CONTACT: 681-5686

SUBJECT: Construction of 2003/2004 Minor Bridge Rehabilitation on Bridge No. 51C-035, 51C-

036, 51C-071, 51C-194, 51C-216, 51C-185, and 51C-311 in the Second, Third and

Fourth Supervisorial Districts of Santa Barbara County.

Santa Barbara County Project No. 864030.

Recommendation(s):

That the Board of Supervisors:

Accept Notice of Completion for work performed by the Contractor, DeBruin Construction (Not a Local Vendor), P. O. Box 1355, French Camp, CA 96231, and authorize Clerk to record.

Alignment with Board Strategic Plan:

The recommendations are primarily aligned with Goal No. 1, An Efficient Government Able to Anticipate and Respond Effectively to the Needs of the Community.

Executive Summary and Discussion:

This project consisted of the minor rehabilitation of seven Santa Barbara County bridges (see table below). With this project five structures at various locations in the County were rehabilitated with a methacrylate deck seal. This sealant was designed to penetrate cracks in the existing bridge decks, to prevent further damage to the structure, and to help provide a longer lifespan for these structures. The other two structures were deteriorated past the stage of crack sealing and required an overlay of polyester concrete to the bridge deck surface.

This project was approved as a part of the FY 03/04 Capital Improvement Plan. Project locations were approved in the 2003/2004 Road Maintenance Annual Plan. This project was bid in accordance with the Public Contract Code, which requires the Department to award to the lowest responsible bidder.

The Director of Public Works accepted this project as complete on March 3, 2004. The project was completed on time and on budget.

Mandates and Service Levels:

No change in programs or service levels.

Agenda Date: 6/1/2004 SB County Project No. 864030 Minor Bridge Rehabilitation







Methacrylate Deck Seal

Structure	Crossing	Rehab Type
Patterson Ave. (Bridge No. 51C-071)	San Jose Creek	Deck Seal
Patterson Ave. (Bridge No. 51C-185)	Atascadero Creek	Deck Seal
Nogal Dr. (Bridge No. 51C-216)	Cieneguitos Creek	Deck Seal
Cathedral Oaks Rd (Bridge No. 51C-194)	San Jose Creek	Polyester Concrete Overlay
W. Ocean Ave. (Bridge No. 51C-311)	Arguello Creek	Polyester Concrete Overlay
Black Rd. (Bridge No. 51C-035)	Union Pacific	Deck Seal
Lompoc-Casmalia Rd. (Br. No. 51C-036)	Union Pacific	Deck Seal

Fiscal and Facilities Impacts:

Measure 'D' revenues provided funding for this project. Funds were budgeted in Department 054, Fund 0015, Program 2900, Org Unit 0002, and Account 7511.

Concurrence:

None Required

Special Instructions:

Notice of Completion:

1. Original executed document Clerk of the Board

2. Copy of executed document Public Works, Transportation - Road Construction Section

2400 Professional Parkway, Suite 150, Santa Maria, California

Attn: Linda Thompson, Departmental Assistant

3. Copy of executed document Public Works, Transportation - Accounting

Attn: Donna Manuel

4. Copy of executed document Public Works, Transportation - Engineering Design

Attn: Beverly Cross

Attachment: Notice of Completion (Two Pages)