



Penfield & Smith

111 East Victoria Street
Santa Barbara, CA 93101

tel 805-963-9532
fax 805-966-9801

www.penfieldsmith.com

Santa Barbara
Camarillo
Santa Maria
Lancaster

- Civil Engineering
- Land Surveying
- Land Use Planning
- Construction Management & Inspection
- Traffic & Transportation Engineering
- Transportation Planning

December 9, 2008

W.O. 16690.03

Mr. Eric Pearson
Civil Engineering Manager
German Neyra
Civil Engineer Associate

County of Santa Barbara
Public Works Department
4417 Cathedral oaks Road
Santa Barbara, CA 93009-1600

Subject: **EXTRA SERVICES PROPOSAL FOR CONSTRUCTION INSPECTION OF THE PARDALL ROAD IMPROVEMENTS**

Dear Mr. Pearson and Mr. Neyra:

It is our understanding that the Pardall Road Improvement project was originally scheduled for completion sometime in mid December of 2008. At present it our understanding based on our assessment of the Contractor's performance and their latest project schedule, that the estimated project completion will be sometime in mid April of 2009. The following is a breakdown of some of the causes of project extensions and delays:

Goleta Waterline extensions	35 days
Strom drain modifications	15days
Additional dry utility relocations	20 days
Additional utility company coordination	10 days
Additional merchant coordination	10 days
Current total amount of time extensions/delays	90 days

Consequently, we will only be able to staff the project until January 10, 2009. Should the County desire Penfield & Smith to continue to provide construction inspection for the remainder of the project, we would request that additional services be authorized.

We've estimated that there are approximately 63 work days between January 10, 2009 and April 18, 2009, this accounts for holidays but not rain days. Should the County desire Penfield & Smith to continue to provide construction inspection for the remainder of the project, we would request that additional services be authorized in

the amount of \$58,000.00 (63 working days X 8 hrs/day X P&S 2009 Senior Inspector prevailing wage rate of \$115/hr, including reimbursable expenses. We have included a total of five days for work performed following the final date of completion for final walk through and compilation of project documentation.

This cost is based upon the construction time running through April 18, 2009.

If actual construction time is less, our costs will also be less. There may also be periods of time during construction when the need for our services will not be as great as projected. We will make every effort to minimize the time we spend on this project, without sacrificing the quality of our work. We also understand that prevailing wage rates apply to the services we propose to perform.

We appreciate the opportunity to present this proposal to the County of Santa Barbara. If there are any portions of this proposal that require clarification, or if you wish to discuss any particular item, please contact me at 729-0041. We look forward to continuing to work with you on this project.

Very truly yours,

PENFIELD & SMITH



Gino P. Filippin, P.E.
Principal Engineer
R.C.E. 57254 (Expires 12-31-09)

