

BOARD OF SUPERVISORS AGENDA LETTER

Agenda Number:

Clerk of the Board of Supervisors 105 E. Anapamu Street, Suite 407 Santa Barbara, CA 93101 (805) 568-2240

 $\begin{array}{lll} \text{Department Name:} & Parks \\ \text{Department No.:} & 085 \end{array}$

For Agenda Of: 10/9/2007
Placement: Administrative

Auditor-Controller Concurrence:

□ No

N/A

Estimate Time:

Continued I tem: NO

If Yes, date from:

Vote Required: Majority

As to form: Yes

TO: Board of Supervisors

FROM: Department Director(s) Daniel C. Hernandez, Director of Parks; 568-2461

Contact Info: Coleen Lund, Project Manager; 568-2471

SUBJECT: Notice of Completion, Statement of Final Quantities for the Construction of Waller

County Park Prefabricated Comfort Station; Project No. D62608; Fourth

Supervisoral District

County	Counsel	Concurr	ence:

As to form: \square Yes \square No \square N/A

Other Concurrence: N/A

As to form: Yes No N/A

Recommended Action(s):

That the Board of Supervisors:

- A. Review and approve the Statement of Final Quantities for the Construction of the Waller County Park Prefabricated Comfort Station, Project No. D62608, in the amount of \$159,700.00.
- B. Accept the Notice of Completion for the project and direct the Clerk of the Board to Record.

Summary:

This project was accepted as complete by County Parks on August 3, 2007 by Sansone Company, 710 Fiero Lane, Suite 21, San Luis Obispo, CA 93401. The project consisted of the installation of a new prefabricated comfort station within Waller Park, Santa Maria. The new building is compliant with current ADA regulations and includes new handicapped accessible concrete sidewalks, new plumbing and electrical connections.

This project is within the approved Fiscal Year 2007- 08 Capital Improvement Program.

Background:

This new comfort station is located in Waller Park within walking distance of the existing W.O.O.F. Park (unleashed dog park) and adjacent group picnic facilities. This area of the park previously had no restroom facilities.

Notice of Completion, Statement of Final Quantities for the Construction of Waller County Park Prefabricated Comfort Station; Project No. D62608; Fourth Supervisoral District

10/9/2007 Page 2 of 3

In addition to a new restroom building, accessible walkways and parking facilities were constructed to provide ADA access to the restroom building.

Fiscal and Facilities Impacts:

Budgeted: Yes No

Fiscal Analysis:

Fam. Linear Communication	0 EV 0	Annualized	Total One-Time	
Funding Sources	Current FY Cost:	On-going Cost:	<u>Project Cost</u>	
General Fund				
State Prop 12			\$	159,700.00
Federal				
Fees				
Other:				
Total	\$ -	\$ -	\$	159,700.00

Narrative: Funding for this project was available from Proposition 12 Bond Act per capita allocation to the County Parks and has been appropriated into County Parks Accumulative Capital Outlay Budget 1931.

Staffing Impact(s):

Legal Positions: FTEs: N/A N/A





Special Instructions:

Clerk of the Board to Record the executed Notice of Completion and provide one copy of the recorded Notice to County Parks; attn. Coleen Lund.

Clerk of the Board to provide one copy of the executed Statement of Final Quantities to County Parks; attn. Coleen Lund.

Notice of Completion, Statement of Final Quantities for the Construction of Waller County Park Prefabricated Comfort Station; Project No. D62608; Fourth Supervisoral District

10/9/2007 Page 3 of 3

Attachments:

Notice of Completion Statement of Final Quantities

Authored by:

France Veillette, Civil Engineer Associate; 568-2473

cc:

Public Works