



BOARD OF SUPERVISORS
AGENDA LETTER

Agenda Number:

Clerk of the Board of Supervisors
105 E. Anapamu Street, Suite 407
Santa Barbara, CA 93101
(805) 568-2240

Department Name: Public Works
Department No.: 054
For Agenda Of: March 11, 2014
Placement: Administrative
Estimated Tme: N/A
Continued Item: No
If Yes, date from:
Vote Required: Majority

TO: Board of Supervisors
FROM: Department Director: Scott D. McGolpin, Public Works Department, 568-3010
Contact Info: Chris Sneddon, Deputy Director, Transportation, 568-3064
SUBJECT: Construction of FY 2012/2013 South County Repair of Failed Areas, Statement of Final Quantities, County Project No. 820638; First, Second & Third Supervisorial Districts

County Counsel Concurrence

As to form: Yes

Auditor-Controller Concurrence

As to form: N/A

Recommended Actions:

That the Board of Supervisors:

- A. Approve and authorize the Chair to execute the Statement of Final Quantities for the Construction of FY 2012/2013 South County Repair Failed Areas in the First, Second and Third Supervisorial Districts, for work performed and materials supplied by Granite Construction Company (a local vendor), P. O. Box 6744, Santa Barbara, California 93160, in the amount of \$569,836.62; and
- B. Determine that the proposed action is not subject to CEQA pursuant to State CEQA Guidelines Section 15378(b) (5), as it is an administrative action that will not result in direct or indirect changes to the environment.

Summary Text:

This project was part of the Department's annual Preventive Maintenance Program, and consisted of repairing failed areas and replacing damaged asphalt concrete pavement. Approximately 13,127 square yards of asphalt concrete pavement was replaced in preparation for surface treatments. This project allows for the pavement preservation of 12 lane miles of County Roadways to follow under a separate contract. A list of street locations is attached.

The Director of Public Works accepted this project as complete on October 22, 2013. The original low bid contract amount was \$671,381.00. The project was completed on budget and on time, with two

change orders. The first change order reduced contract items by eliminating work on Via Real in the First Supervisorial District decreasing the contract by \$81,221.00. This work will be performed at a later date through a separate contract. The second change order covered the overhead adjustment at the end of the project that resulted from Change Order No. 1 with an increase of \$3,822.92.

Background:

Your Board approved locations for Construction of FY 2012/2013 South County Repair Failed Areas in the First, Second and Third Supervisorial Districts on June 19, 2012, in the FY 2012/2013 Road Maintenance Annual Plan (RdMAP).



Typical Failed Areas on Las Palmas Drive



Removing failed areas on Las Palmas Drive



Pavement repairs on Las Palmas Drive

Fiscal and Facilities Impacts:

Budgeted: Yes

Fiscal Analysis:

Funding Sources	Total One-Time Project Cost
South County Measure A	\$ 569,836.62
Total	\$ 569,836.62

Narrative:

Total construction cost for this project was \$569,836.62. Funding was provided by County Measure A revenue. Funds were budgeted in Department 054, Fund 0016, Organizational Unit 0500, Program 2710, Account 7510.

Special Instructions:

Original documents are to be filed with the Clerk of the Board.

Please forward a certified, stamped Minute Order approving the recommendations, as well as a copy of the fully executed Statement of Final Quantities to:

1. Public Works, Transportation Division, Construction Section, Attn: Linda Thompson, 739-8780
North County Public Works Office, 620 West Foster Road, Santa Maria, CA 93455
2. Public Works, Transportation Division, Administration, Attn: Gena Valentine Felix, 568-3064

Attachments:

Attachment A - Statement of Final Quantities
Attachment B - Street Locations

Authored by:

Eric Pearson, P.E., Construction Section Manager 681-5686
Cliff Repogle, P.E., Resident Engineer 739-8776

cc: Project File