

County Parks Capital Projects 2008-2013



County Capital Projects New or Ongoing

- Ocean Park Boardwalk- Plan Review, anticipate construction beginning June-08.
- Jalama Beach Well and Water Supply – Well installation complete awaiting VAFB easement to reroute supply line.
- Waller Park ADA upgrades – Completion anticipated April-08.
- Miguelito Park Paving – Contract awarded, construction to begin February -08.
- Cachuma Lake Lift Station Improvements – Design complete on lift station 1 anticipate bidding July-08
- Cachuma Lake Water Treatment Plant – Design work continuing.

County Capital Projects, cont.

- Walter Capps Park - \$550,000 unfunded of total \$3.25 million cost
- Lookout Park - Drainage improvements
- San Marcos Foothills Preserve - Develop environmental education center. Public-private partnership, with potential donors identified.
- Rincon Coastal Trail - Collaborate with Carpinteria in developing pedestrian-bike trail to link Rincon Park with Bluffs. City is engaging RR engineering firm to design overpass and secure RR approvals.
- Santa Claus Lane Beach Access – Work with RR in obtaining necessary permits. \$1.7 million of \$2.2 needed unfunded at this time.
- Arroyo Burro Beach – New lighting for parking areas and pathway. Project completion projected for February 2008.

Summerland Greenwell Preserve

- This project involved the renovation and seismic retrofitting of two former Public Works buildings into an environmental center.
- Project cost: \$212,000



New Cuyama Pedestrian Bridge

- Second Pedestrian bridge installation completed, Richardson Park, New Cuyama. Funded by Prop. 12, 06-07.



North County Maintenance Yard Improvements

- North County maintenance yard improvements in progress. Funded through Prop. 12 funding anticipated completion Feb. 08. Funded 06-07



Goleta Beach and Pier



- Using Prop. 12 funds, upgraded electrical service and lighting on the pier, and installed Polecraft fencing in the park. \$55,000
- Submitted Permit Application to Calif. Coastal Commission for Permeable Pier and Beach Nourishment Program.



Cachuma Boat Ramp

- New launch ramp Cachuma Lake in progress. Anticipated completion April-08. Funded through California Department of Boating and Waterways grant. Anticipated completion date, March 2008.

