

# ATTACHMENT A -3

| Info | Task Name                       | Duration | Start      | Finish     | Predecessors | Resource Names | 13 | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | 2. Qtr, 2014 |
|------|---------------------------------|----------|------------|------------|--------------|----------------|----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|--------------|
| 1    | Release Invitation for Reply    | 0 d      | 07/02/2013 | 07/02/2013 |              |                |    | ◆   |     |     |     |     |     |     |     |     |     |     |     |              |
| 2    | Written Questions Due           | 0 d      | 07/19/2013 | 07/19/2013 |              | 1              |    | ◆   |     |     |     |     |     |     |     |     |     |     |     |              |
| 3    | Invitation Replies Due          | 0 d      | 08/12/2013 | 08/12/2013 |              | 2              |    |     | ◆   |     |     |     |     |     |     |     |     |     |     |              |
| 4    | Reply Opening                   | 0 d      | 08/12/2013 | 08/12/2013 |              | 3              |    |     | ◆   |     |     |     |     |     |     |     |     |     |     |              |
| 5    | Onsite Presentations            | 1 d      | 08/12/2013 | 08/12/2013 |              | 4              |    |     | ◆   |     |     |     |     |     |     |     |     |     |     |              |
| 6    | Notification of Award           | 0 d      | 09/13/2013 | 09/13/2013 |              | 5              |    |     |     | ◆   |     |     |     |     |     |     |     |     |     |              |
| 7    | Contract Start Date             | 0 d      | 10/16/2013 | 10/16/2013 |              | 6              |    |     |     |     | ◆   |     |     |     |     |     |     |     |     |              |
| 8    | Mobilization                    | 5 d      | 10/16/2013 | 10/22/2013 |              | 7              |    |     |     |     | ◆   |     |     |     |     |     |     |     |     |              |
| 9    | Project Kick-off Meeting        | 1 d      | 10/16/2013 | 10/16/2013 |              | 7              |    |     |     |     | ◆   |     |     |     |     |     |     |     |     |              |
| 10   | Progress Payment 1, 2% Complete | 0 d      | 10/22/2013 | 10/22/2013 |              | 8              |    |     |     |     |     | ◆   |     |     |     |     |     |     |     |              |
| 11   | Phase I FCA                     | 53 d     | 10/17/2013 | 01/15/2014 |              |                |    |     |     |     |     |     |     |     |     |     |     |     |     |              |
| 12   | "Proof of Concept" Phase        | 16 d     | 10/17/2013 | 11/07/2013 |              |                |    |     |     |     |     |     |     |     |     |     |     |     |     |              |
| 13   | Courthouse & Waller Park        | 16 d     | 10/17/2013 | 11/07/2013 |              |                |    |     |     |     |     |     |     |     |     |     |     |     |     |              |
| 14   | Interviews & Research           | 1 d      | 10/17/2013 | 10/17/2013 |              | 9              |    |     |     |     |     | ◆   |     |     |     |     |     |     |     |              |
| 15   | Condition Assessment            | 3 d      | 10/18/2013 | 10/22/2013 |              | 14             |    |     |     |     |     | ◆   |     |     |     |     |     |     |     |              |
| 16   | FCA Data Reduction and Analysis | 3 d      | 10/21/2013 | 10/23/2013 |              | 15FS-2 d       |    |     |     |     |     | ◆   |     |     |     |     |     |     |     |              |
| 17   | Status Conference Call          | 0 d      | 10/23/2013 | 10/23/2013 |              |                |    |     |     |     |     |     | ◆   |     |     |     |     |     |     |              |
| 18   | LCAA                            | 4 d      | 10/24/2013 | 10/29/2013 |              | 16             |    |     |     |     |     |     | ◆   |     |     |     |     |     |     |              |
| 19   | Econometric Modeling            | 3 d      | 10/28/2013 | 10/30/2013 |              | 18FS-2 d       |    |     |     |     |     |     |     | ◆   |     |     |     |     |     |              |



|    |                        |       |            |            |    |
|----|------------------------|-------|------------|------------|----|
| 43 | Condition Assessment   | 0.2 d | 11/13/2013 | 11/13/2013 | 42 |
| 44 | Bulletin               | 1 d   | 11/13/2013 | 11/13/2013 | 43 |
| 45 | Interviews & Research  | 0.5 d | 11/13/2013 | 11/13/2013 | 45 |
| 46 | Condition Assessment   | 0.2 d | 11/13/2013 | 11/13/2013 | 46 |
| 47 | Status Conference Call | 0 d   | 11/13/2013 | 11/13/2013 | 49 |
| 48 | Solvang                | 1 d   | 11/14/2013 | 11/14/2013 | 50 |
| 49 | Interviews & Research  | 0.5 d | 11/14/2013 | 11/14/2013 | 52 |
| 50 | Condition Assessment   | 0.5 d | 11/14/2013 | 11/14/2013 | 53 |
| 51 | Los Olivos             | 0.3 d | 11/15/2013 | 11/15/2013 | 55 |
| 52 | Interviews & Research  | 0.2 d | 11/15/2013 | 11/15/2013 | 56 |
| 53 | Condition Assessment   | 0.1 d | 11/15/2013 | 11/15/2013 | 58 |
| 54 | Santa Ynez             | 1.8 d | 11/15/2013 | 11/19/2013 | 59 |
| 55 | Interviews & Research  | 0.5 d | 11/15/2013 | 11/15/2013 | 61 |
| 56 | Condition Assessment   | 1.3 d | 11/15/2013 | 11/19/2013 | 62 |
| 57 | Gaviota                | 0.2 d | 11/19/2013 | 11/19/2013 | 64 |
| 58 | Interviews & Research  | 0.1 d | 11/19/2013 | 11/19/2013 |    |
| 59 | Condition Assessment   | 0.1 d | 11/19/2013 | 11/19/2013 |    |
| 60 | Goleta                 | 1.5 d | 11/19/2013 | 11/20/2013 |    |
| 61 | Interviews & Research  | 0.5 d | 11/19/2013 | 11/19/2013 |    |
| 62 | Condition Assessment   | 1 d   | 11/19/2013 | 11/20/2013 |    |
| 63 | Isla Vista             | 0.5 d | 11/20/2013 | 11/21/2013 |    |
| 64 | Interviews & Research  | 0.2 d | 11/20/2013 | 11/20/2013 |    |
| 65 | Condition Assessment   | 0.3 d | 11/21/2013 | 11/21/2013 |    |



