

## **NOTICE OF COMPLETION**

Notice is hereby given that the County of Santa Barbara, State of California, as owner of the public work hereinafter described did on the 15<sup>th</sup> day of May, 2007 enter into a contract with Sansone Company Inc., 710 Fiero Lane, Suite 21, San Luis Obispo, CA 93401, for the Waller County Park Prefabricated Comfort Station Installation; Project No. D62608. That pursuant to the laws of this State as provided in said Contract, said Contractor filed with the County good and sufficient Contractor's Bonds executed by the following Surety:

Performance Bond (100% Contract Price)  
Western Surety Company - \$159,700.00

Payment Bond (100% Contract Price)  
Western Surety Company - \$159,700.00

That on the 3<sup>rd</sup> day of August, 2007 the work called for by said Contract was completed by said Contractor.

COUNTY OF SANTA BARBARA  
STATE OF CALIFORNIA

By: \_\_\_\_\_  
Interim Director of Public Works

**WALLER COUNTY PARK  
PREFABRICATED  
COMFORT STATION INSTALLATION  
PROJECT NO. D62608**

STATE OF CALIFORNIA            )  
COUNTY OF SANTA BARBARA    )

SCOTT McGOLPHIN, being duly sworn says: that he is an Officer of the County of Santa Barbara, State of California, Director of Public Works; that he is duly authorized to make the verification of and on behalf of said County, that he has read the foregoing Notice of Completion and knows the content thereof; that the same is true of his own knowledge except as to those matters which are therein stated and on his information or belief and as to those matters he believes it to be true.

\_\_\_\_\_  
Interim Director of Public Works

Subscribed and sworn to before me  
this \_\_\_\_\_ day of \_\_\_\_\_, 2007.  
MICHAEL F. BROWN, Clerk of the Board

By: \_\_\_\_\_  
Deputy



**STATEMENT OF FINAL QUANTITIES  
OF  
CONTRACT ITEMS, EXTRA WORK, AND/OR DEDUCTIONS FOR  
  
WALLER COUNTY PARK  
PREFABRICATED  
COMFORT STATION INSTALLATION  
PROJECT NO. D62608**

---

TOTAL CONTRACT ITEMS: (Refer to Exhibit A attached)	\$ 159,700.00
ADJUSTMENT OF COMPENSATION: TOTAL OF EXTRA WORK	\$ 0.00
<b>NET PAYMENT TO CONTRACTOR:</b>	<b>\$ 159,700.00</b>

ACCEPTED AS FULL PAYMENT: CONTRACTOR: Sansone Company Inc.  
DATE: \_\_\_\_\_ By: \_\_\_\_\_  
Title:         Dan Swingley, Vice-President        

APPROVAL RECOMMENDED: \_\_\_\_\_ DATE: \_\_\_\_\_  
Project Engineer

APPROVAL RECOMMENDED: \_\_\_\_\_ DATE: \_\_\_\_\_  
Interim Director / Assistant Director of Public Works

APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_  
Chair, Board of Supervisors

**SANTA BARBARA COUNTY PARKS**

**WALLER COUNTY PARK  
PREFABRICATED  
COMFORT STATION INSTALLATION  
Project No.: D62608**

**Bid Opening Date: THURSDAY, MARCH 1, 2007 at 1:30 PM**

The bidder agrees if this proposal is accepted, that he will contract with the County of Santa Barbara to do all work and furnish all labor, materials, machinery, tools and apparatus necessary to completely perform said Contracts in the manner and time prescribed by said Contract Plans and Specifications under the following unit prices to wit:

<b>Item No.</b>	<b>Description</b>	<b>Unit</b>	<b>Estimated Quantity</b>	<b>Price Per Unit</b>	<b>Total Price</b>
1	Prefabricated COMFORT STATION INSTALLATION complete in place, in accordance with the drawings and these Special Provisions.	EA	1	159,700.00	159,700.00
BID TOTAL					
<b>BID TOTAL (in writing)</b>  One Hundred Fifty Nine Thousand Seven hundred Dollars and Zero Cent					