

SANTA BARBARA COUNTY BOARD AGENDA LETTER



Clerk of the Board of Supervisors
105 E. Anapamu Street, Suite 407
Santa Barbara, CA 93101
(805) 568-2240

Agenda Number:
Prepared on: 4/01/2005
Department Name: Public Works
Department No.: 054
Agenda Date: 5/3/2005
Placement: Administrative
Estimate Time:
Continued Item: NO
If Yes, date from:

TO: Board of Supervisors

FROM: Phillip M. Demery
Department of Public Works

STAFF CONTACT: Eric Pearson, 681-5686
Construction Manager

SUBJECT: Construction of Bridge No. 51C-0346 on Old Coast Highway at Nojoqui Creek in the County of Santa Barbara, Federal Project No. BRLS-5951 (21), Santa Barbara County Project No. 863019

Recommendation(s):

That the Board of Supervisors:
Approve and authorize the execution of Contract Change Order No. 3, in the amount of \$357,242.00.

Alignment with Board Strategic Plan:

The recommendation(s) are primarily aligned with Goal No. 2. Ensure the Public Health and Safety and Provide Essential Infrastructure.

Executive Summary and Discussion:

Your Board entered into a contract on April 20, 2004, in the amount of \$1,654,024.69 with Griffith Company, for the re-construction of Old Coast Highway Bridge (Bridge No. 51C-0346) at Nojoqui Creek.

Through negotiations with the California Department of Transportation (Caltrans), Federal Highway Administration, State Historical Preservation Officer, Historical Landmarks Advisory Commission and the County of Santa Barbara Public Works (County), the scope of work for the approach roadways on both the northern and southern bridge approaches have been modified to delete the Asphalt Concrete section and include the Portland Cement Concrete (PCC) section. The purpose of placing the concrete pavement is to replicate the original concrete road driving experience upon completion of the bridge for the traveling public.

Contract Change Order (CCO) No. 3, provides additional funds for changing the roadway structural section from Asphalt Concrete over Class II Aggregate Base to PCC over Cement Treated Permeable Base (CTPB) and Class II Aggregate Base. CCO # 3 also includes the addition of reinforced concrete

structural approach slabs, additional drainage systems (both necessary items as per the PCC section), minor concrete (curb), miscellaneous items, and two additional deck drains.



Mandates and Service Levels:

No mandate or service levels are affected by this action.

Fiscal and Facilities Impacts:

Funding for this Change Order will be provided through the Federally funded Highway Bridge Rehabilitation and Replacement (HBRR) program. The HBRR program will provide 80% of this Change Order and the remaining 20% will be provided through the County's Measure "D" revenues. HBRR program is administered by the Federal Highway Administration (FHWA), with the assistance of Caltrans. Funding for the project is budgeted in Fund 0015, Org Unit 0022, Program 2900, Department 054 and Account 7510 and 7511 (Meas. D).

Special Instructions:

- | | |
|-------------------------------|--|
| 1. Original executed document | Public Works, Transportation - Road Construction Section
2400 Professional Parkway, Suite 150, Santa Maria,
California
Attn: Linda Thompson, Departmental Assistant |
| 2. Copy of executed document | Clerk of the Board |
| 3. Copy of executed document | Public Works, Transportation - Accounting
Attn: Donna Manuel |
| 4. Copy of executed document | Public Works, Transportation - Engineering Design
Attn: Beverly Cross |

Attachments: Change Order