

# ATTACHMENT C

## Floradale Summary of Costs for Settlement

### County Force Account Analysis for work performed 8/16/21 – 9/2/21:

- Labor \$228,303.77
- Equipment: \$291,025.35
- Material: \$65,372.85
- Subcontractor specialist (Keller): \$66,139.95
- MCM support of subcontractor specialist (Keller): \$7,756.15

Total (Force Account Analysis): **\$658,598.07**

### MCM reported costs:

- Labor: \$205,031.61
- Equipment: \$382,703.52
- Material: \$65,372.85
- Subcontractor specialist (Keller): \$66,139.95
- MCM support of subcontractor specialist (Keller): \$7,756.15

Total MCM reported costs for claim: **\$727,004.08**

**COUNTY FORCE ACCOUNT ANALYSIS****LABOR - Prime Contractor**

Date	Employee Name	Title	Contractor	Hour	Rate	Total
08/16/2021	Karl McNeil	Crane Operator	MCM Construction	8	\$95.63	\$765.04
08/16/2021	Riley Cota	Mechanic	MCM Construction	4	\$84.87	\$339.48
08/16/2021	Gerald Ramos	Operator	MCM Construction	8	\$84.66	\$677.28
08/16/2021	Carlos Tinajero	Laborer	MCM Construction	10	\$63.84	\$702.24
08/16/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	4	\$1	\$4
08/16/2021	Noe Alvarez	Laborer	MCM Construction	9	\$66.49	\$631.66
08/16/2021	Jose â€œTonyâ€ Bautista	Pile Driver/Apprentice	MCM Construction	8	\$61.86	\$494.88
08/16/2021	Dustin Loftis	Crane Operator	MCM Construction	8	\$87.83	\$702.64
08/16/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	8	\$54.86	\$438.88
08/16/2021	Jesse Reese	Pile Driver	MCM Construction	8	\$96.95	\$775.6
08/16/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	8	\$96.25	\$770
08/16/2021	Jose Juan Santos	Laborer	MCM Construction	8	\$60.21	\$481.68
08/16/2021	Joe Pembleton	Driller	MCM Construction	8	\$89.04	\$712.32
08/16/2021	Alfonso Carpio	Laborer	MCM Construction	10	\$64.94	\$714.34
08/16/2021	Samuel Zarate	Laborer/Foreman	MCM Construction	10	\$67.9	\$746.9
08/16/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	8	\$94.45	\$755.6
08/17/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	11	\$96.25	\$1203.13
08/17/2021	Jose Juan Santos	Laborer	MCM Construction	11	\$60.21	\$752.63
08/17/2021	Joe Pembleton	Driller	MCM Construction	11	\$89.04	\$1113
08/17/2021	Carlos Tinajero	Laborer	MCM Construction	10	\$63.84	\$702.24
08/17/2021	Samuel Zarate	Laborer/Foreman	MCM Construction	10	\$67.9	\$746.9

08/17/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	11	\$94.45	\$1180.63
08/17/2021	Karl McNeil	Crane Operator	MCM Construction	11	\$95.63	\$1195.38
08/17/2021	Riley Cota	Mechanic	MCM Construction	4	\$84.87	\$339.48
08/17/2021	Gerald Ramos	Operator	MCM Construction	11	\$84.66	\$1058.25
08/17/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	4	\$1	\$4
08/17/2021	Noe Alvarez	Laborer	MCM Construction	10	\$66.49	\$731.39
08/17/2021	Jose â€œTonyâ€ Bautista	Pile Driver/Apprentice	MCM Construction	11	\$61.86	\$773.25
08/17/2021	Alfonso Carpio	Laborer	MCM Construction	10	\$64.94	\$714.34
08/17/2021	Dustin Loftis	Crane Operator	MCM Construction	11	\$87.83	\$1097.88
08/17/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	11	\$54.86	\$685.75
08/18/2021	Joe Pembleton	Driller	MCM Construction	5.5	\$89.04	\$489.72
08/18/2021	Samuel Zarate	Laborer/Foreman	MCM Construction	10	\$67.9	\$746.9
08/18/2021	Carlos Tinajero	Laborer	MCM Construction	10	\$63.84	\$702.24
08/18/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	5.5	\$94.45	\$519.48
08/18/2021	Karl McNeil	Crane Operator	MCM Construction	10	\$95.63	\$1051.93
08/18/2021	Riley Cota	Mechanic	MCM Construction	4	\$84.87	\$339.48
08/18/2021	Gerald Ramos	Operator	MCM Construction	5.5	\$84.66	\$465.63
08/18/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	4	\$1	\$4
08/18/2021	Jose â€œTonyâ€ Bautista	Pile Driver/Apprentice	MCM Construction	5.5	\$61.86	\$340.23
08/18/2021	Dustin Loftis	Crane Operator	MCM Construction	5.5	\$87.83	\$483.07

08/18/2021	Alfonso Carpio	Laborer	MCM Construction	10	\$64.94	\$714.34
08/18/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	5.5	\$54.86	\$301.73
08/18/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	5.5	\$96.25	\$529.38
08/18/2021	Jose Juan Santos	Laborer	MCM Construction	8	\$60.21	\$481.68
08/19/2021	Jose Juan Santos	Laborer	MCM Construction	10	\$60.21	\$662.31
08/19/2021	Carlos Tinajero	Laborer	MCM Construction	10	\$63.84	\$702.24
08/19/2021	Samuel Zarate	Laborer/Foreman	MCM Construction	10	\$67.9	\$746.9
08/19/2021	Enrique "Junior" Bautista	Foreman	MCM Construction	10	\$94.45	\$1038.95
08/19/2021	Karl McNeil	Crane Operator	MCM Construction	10	\$95.63	\$1051.93
08/19/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	4	\$1	\$4
08/19/2021	Alfonso Carpio	Laborer	MCM Construction	10	\$64.94	\$714.34
08/23/2021	Karl McNeil	Crane Operator	MCM Construction	13	\$95.63	\$1530.08
08/23/2021	Riley Cota	Mechanic	MCM Construction	4	\$84.87	\$339.48
08/23/2021	Gerald Ramos	Operator	MCM Construction	13	\$84.66	\$1354.56
08/23/2021	Alfonso Carpio	Laborer	MCM Construction	10	\$64.94	\$714.34
08/23/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	4	\$1	\$4
08/23/2021	Noe Alvarez	Laborer	MCM Construction	10	\$66.49	\$731.39
08/23/2021	Jose "Tony" Bautista	Pile Driver/Apprentice	MCM Construction	13	\$61.86	\$989.76
08/23/2021	Sergio Garcia	Pile Driver/Apprentice	MCM Construction	13	\$48	\$768
08/23/2021	Dustin Loftis	Crane Operator	MCM Construction	13	\$87.83	\$1405.28
08/23/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	13	\$54.86	\$877.76
08/23/2021	Carlos Tinajero	Laborer	MCM Construction	10	\$63.84	\$702.24
08/23/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	13	\$96.25	\$1540

08/23/2021	Jose Juan Santos	Laborer	MCM Construction	13	\$60.21	\$963.36
08/23/2021	Joe Pembleton	Driller	MCM Construction	13	\$89.04	\$1424.64
08/23/2021	Jesse Reese	Pile Driver	MCM Construction	13	\$96.95	\$1551.2
08/23/2021	Samuel Zarate	Laborer/Foreman	MCM Construction	10	\$67.9	\$746.9
08/23/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	13	\$94.45	\$1511.2
08/24/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	4	\$1	\$4
08/24/2021	Noe Alvarez	Laborer	MCM Construction	10	\$66.49	\$731.39
08/24/2021	Jose â€œTonyâ€ Bautista	Pile Driver/Apprentice	MCM Construction	15	\$61.86	\$1237.2
08/24/2021	Carlos Tinajero	Laborer	MCM Construction	10	\$63.84	\$702.24
08/24/2021	Dustin Loftis	Crane Operator	MCM Construction	15	\$87.83	\$1756.6
08/24/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	15	\$54.86	\$1097.2
08/24/2021	Jesse Reese	Pile Driver	MCM Construction	15	\$96.95	\$1939
08/24/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	15	\$96.25	\$1925
08/24/2021	Jose Juan Santos	Laborer	MCM Construction	10	\$60.21	\$662.31
08/24/2021	Joe Pembleton	Driller	MCM Construction	15	\$89.04	\$1780.8
08/24/2021	Samuel Zarate	Laborer/Foreman	MCM Construction	10	\$67.9	\$746.9
08/24/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	15	\$94.45	\$1889
08/24/2021	Alfonso Carpio	Laborer	MCM Construction	10	\$64.94	\$714.34
08/24/2021	Karl McNeil	Crane Operator	MCM Construction	15	\$95.63	\$1912.6
08/24/2021	Riley Cota	Mechanic	MCM Construction	15	\$84.87	\$1697.4
08/24/2021	Gerald Ramos	Operator	MCM Construction	15	\$84.66	\$1693.2
08/24/2021	Sergio Garcia	Pile Driver/Apprentice	MCM Construction	15	\$48	\$960

08/25/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	4	\$1	\$4
08/25/2021	Jose Juan Santos	Laborer	MCM Construction	10	\$60.21	\$662.31
08/25/2021	Joe Pembleton	Driller	MCM Construction	10	\$89.04	\$979.44
08/25/2021	Alfonso Carpio	Laborer	MCM Construction	10	\$64.94	\$714.34
08/25/2021	Samuel Zarate	Laborer/Foreman	MCM Construction	10	\$67.9	\$746.9
08/25/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	10	\$94.45	\$1038.95
08/25/2021	Sergio Garcia	Pile Driver/Apprentice	MCM Construction	10	\$48	\$528
08/25/2021	Karl McNeil	Crane Operator	MCM Construction	10	\$95.63	\$1051.93
08/25/2021	Riley Cota	Mechanic	MCM Construction	10	\$84.87	\$933.57
08/25/2021	Gerald Ramos	Operator	MCM Construction	10	\$84.66	\$931.26
08/25/2021	Carlos Tinajero	Laborer	MCM Construction	10	\$63.84	\$702.24
08/25/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	10	\$96.25	\$1058.75
08/25/2021	Noe Alvarez	Laborer	MCM Construction	10	\$66.49	\$731.39
08/25/2021	Jose â€œTonyâ€ Bautista	Pile Driver/Apprentice	MCM Construction	10	\$61.86	\$680.46
08/25/2021	Jesse Reese	Pile Driver	MCM Construction	10	\$96.95	\$1066.45
08/25/2021	Dustin Loftis	Crane Operator	MCM Construction	10	\$87.83	\$966.13
08/25/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	10	\$54.86	\$603.46
08/26/2021	Dustin Loftis	Crane Operator	MCM Construction	12	\$87.83	\$1229.62
08/26/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	12	\$94.45	\$1322.3
08/26/2021	Alfonso Carpio	Laborer	MCM Construction	6	\$64.94	\$389.64
08/26/2021	Noe Alvarez	Laborer	MCM Construction	6	\$66.49	\$398.94
08/26/2021	Riley Cota	Mechanic	MCM Construction	12	\$84.87	\$1188.18

08/26/2021	Gerald Ramos	Operator	MCM Construction	12	\$84.66	\$1185.24
08/26/2021	Sergio Garcia	Pile Driver/Apprentice	MCM Construction	12	\$48	\$672
08/26/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	4	\$1	\$4
08/26/2021	Karl McNeil	Crane Operator	MCM Construction	12	\$95.63	\$1338.82
08/26/2021	Jose â€œTonyâ€ Bautista	Pile Driver/Apprentice	MCM Construction	12	\$61.86	\$866.04
08/26/2021	Carlos Tinajero	Laborer	MCM Construction	6	\$63.84	\$383.04
08/26/2021	Samuel Zarate	Laborer/Foreman	MCM Construction	6	\$67.9	\$407.4
08/26/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	12	\$54.86	\$768.04
08/26/2021	Jesse Reese	Pile Driver	MCM Construction	12	\$96.95	\$1357.3
08/26/2021	Jose Juan Santos	Laborer	MCM Construction	6	\$60.21	\$361.26
08/26/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	12	\$96.25	\$1347.5
08/26/2021	Joe Pembleton	Driller	MCM Construction	12	\$89.04	\$1246.56
08/27/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	8	\$94.45	\$755.6
08/27/2021	Karl McNeil	Crane Operator	MCM Construction	8	\$95.63	\$765.04
08/27/2021	Riley Cota	Mechanic	MCM Construction	8	\$84.87	\$678.96
08/27/2021	Gerald Ramos	Operator	MCM Construction	8	\$84.66	\$677.28
08/27/2021	Sergio Garcia	Pile Driver/Apprentice	MCM Construction	8	\$48	\$384
08/27/2021	Jose â€œTonyâ€ Bautista	Pile Driver/Apprentice	MCM Construction	8	\$61.86	\$494.88
08/27/2021	Dustin Loftis	Crane Operator	MCM Construction	8	\$87.83	\$702.64
08/27/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	8	\$54.86	\$438.88
08/27/2021	Jesse Reese	Pile Driver	MCM Construction	8	\$96.95	\$775.6
08/27/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	8	\$96.25	\$770
08/27/2021	Jose Juan Santos	Laborer	MCM Construction	8	\$60.21	\$481.68

08/27/2021	Joe Pembleton	Driller	MCM Construction	8	\$89.04	\$712.32
08/30/2021	Sergio Garcia	Pile Driver/Apprentice	MCM Construction	9	\$48	\$456
08/30/2021	Karl McNeil	Crane Operator	MCM Construction	9	\$95.63	\$908.49
08/30/2021	Gerald Ramos	Operator	MCM Construction	9	\$84.66	\$804.27
08/30/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	1	\$1	\$1
08/30/2021	Jose "Tony" Bautista	Pile Driver/Apprentice	MCM Construction	9	\$61.86	\$587.67
08/30/2021	Jesse Reese	Pile Driver	MCM Construction	9	\$96.95	\$921.03
08/30/2021	Dustin Loftis	Crane Operator	MCM Construction	9	\$87.83	\$834.39
08/30/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	9	\$54.86	\$521.17
08/30/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	9	\$96.25	\$914.38
08/30/2021	Jose Juan Santos	Laborer	MCM Construction	9	\$60.21	\$572
08/30/2021	Joe Pembleton	Driller	MCM Construction	9	\$89.04	\$845.88
08/30/2021	Enrique "Junior" Bautista	Foreman	MCM Construction	9	\$94.45	\$897.28
08/31/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	2	\$1	\$2
08/31/2021	Jose "Tony" Bautista	Pile Driver/Apprentice	MCM Construction	10	\$61.86	\$680.46
08/31/2021	Sergio Garcia	Pile Driver/Apprentice	MCM Construction	10	\$48	\$528
08/31/2021	Dustin Loftis	Crane Operator	MCM Construction	10	\$87.83	\$966.13
08/31/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	10	\$54.86	\$603.46
08/31/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	10	\$96.25	\$1058.75
08/31/2021	Jose Juan Santos	Laborer	MCM Construction	10	\$60.21	\$662.31
08/31/2021	Joe Pembleton	Driller	MCM Construction	10	\$89.04	\$979.44
08/31/2021	Jesse Reese	Pile Driver	MCM Construction	10	\$96.95	\$1066.45



08/31/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	10	\$94.45	\$1038.95
08/31/2021	Karl McNeil	Crane Operator	MCM Construction	10	\$95.63	\$1051.93
08/31/2021	Riley Cota	Mechanic	MCM Construction	10	\$84.87	\$933.57
08/31/2021	Gerald Ramos	Operator	MCM Construction	10	\$84.66	\$931.26
09/01/2021	Karl McNeil	Crane Operator	MCM Construction	12	\$95.63	\$1338.82
09/01/2021	Riley Cota	Mechanic	MCM Construction	12	\$84.87	\$1188.18
09/01/2021	Gerald Ramos	Operator	MCM Construction	12	\$84.66	\$1185.24
09/01/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	2	\$1	\$2
09/01/2021	Jose â€œTonyâ€ Bautista	Pile Driver/Apprentice	MCM Construction	12	\$61.86	\$866.04
09/01/2021	Dustin Loftis	Crane Operator	MCM Construction	12	\$87.83	\$1229.62
09/01/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	12	\$54.86	\$768.04
09/01/2021	Sergio Garcia	Pile Driver/Apprentice	MCM Construction	12	\$48	\$672
09/01/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	12	\$96.25	\$1347.5
09/01/2021	Jose Juan Santos	Laborer	MCM Construction	12	\$60.21	\$842.94
09/01/2021	Joe Pembleton	Driller	MCM Construction	12	\$89.04	\$1246.56
09/01/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	12	\$94.45	\$1322.3
09/01/2021	Jesse Reese	Pile Driver	MCM Construction	12	\$96.95	\$1357.3
09/02/2021	Jose Juan Santos	Laborer	MCM Construction	12	\$60.21	\$842.94
09/02/2021	Joe Pembleton	Driller	MCM Construction	12	\$89.04	\$1246.56
09/02/2021	Jesse Reese	Pile Driver	MCM Construction	12	\$96.95	\$1357.3

09/02/2021	Enrique â€œJuniorâ€ Bautista	Foreman	MCM Construction	12	\$94.45	\$1322.3
09/02/2021	Karl McNeil	Crane Operator	MCM Construction	12	\$95.63	\$1338.82
09/02/2021	Riley Cota	Mechanic	MCM Construction	12	\$84.87	\$1188.18
09/02/2021	Gerald Ramos	Operator	MCM Construction	12	\$84.66	\$1185.24
09/02/2021	Delfidio Carpio	Non-Working Superintendent	MCM Construction	2	\$1	\$2
09/02/2021	Jose â€œTonyâ€ Bautista	Pile Driver/Apprentice	MCM Construction	12	\$61.86	\$866.04
09/02/2021	Sergio Garcia	Pile Driver/Apprentice	MCM Construction	12	\$48	\$672
09/02/2021	Dustin Loftis	Crane Operator	MCM Construction	12	\$87.83	\$1229.62
09/02/2021	Angel Cazares	Pile Driver/Apprentice	MCM Construction	12	\$54.86	\$768.04
09/02/2021	Lou Saechao	Foreman/Superintendent	MCM Construction	12	\$96.25	\$1347.5
					<b>Sub- Total</b>	<b>\$153706.26</b>
					Labor Surcharge =	10% \$15370.63
					Sub-Total =	\$169076.88
					Markup =	35% \$59176.91
					<b>Total Labor with / Markups =</b>	<b>\$228253.79</b>

**LABOR - Sub-Contractor**

Date	Employee Name	Title	Contractor	Hour	Rate	Total
08/17/2021	Rudy Sotelo	Concrete Truck Driver	Calportland	3	\$1	\$3
08/17/2021	Carmen Aboites	Concrete Truck Driver	Calportland	3	\$1	\$3
08/17/2021	Ramon Zamora	Concrete Truck Driver	Calportland	9	\$1	\$9.5

08/17/2021	Fernando Terriguez	Truck Driver	Calportland	9	\$1	\$9.5
08/17/2021	Jaime Rodriguez	Truck Driver	Calportland	3	\$1	\$3
08/17/2021	Valdeni Moreira	Concrete Truck Driver	Calportland	5	\$1	\$5
08/17/2021	Chris Hernandez	Concrete Truck Driver	Calportland	10	\$1	\$11
08/17/2021	Jose Padilla	Concrete Truck Driver	Calportland	3	\$1	\$3
08/17/2021	Salvador Gonzalez	Truck Driver	Calportland	10	\$1	\$11
08/17/2021	Lizzy Badger	Concrete Truck Driver	Calportland	6	\$1	\$6
08/17/2021	David Ruelas	Concrete Truck Driver	Calportland	9	\$1	\$9.5
08/17/2021	JR Morgan	Concrete Pump Operator	JLS Concrete Pumping	11	\$84.37	\$1054.63
08/19/2021	Dave Sherman	Truck Driver	Calportland	3	\$1	\$3
08/23/2021	Dave Sherman	Truck Driver	Calportland	1	\$1	\$1
08/23/2021	Eric Clark	QA Technician	NV5	2.5	\$1	\$2.5
08/23/2021	Louis Riley	QC Technician	RMA Group	2.5	\$82.25	\$205.63
08/24/2021	Eric Clark	QA Technician	NV5	0.5	\$1	\$0.5

<b>Sub-Total</b>	<b>\$1340.75</b>
------------------	------------------

Labor Surcharge =	10%	\$134.08
Sub-Total =		\$1474.83
Labor Markup =	35%	\$516.19
Sub-Total =		\$1991.01
Sub-Contractor Markup =	10%	\$199.1
<b>Total Labor with / Markups =</b>		<b>\$2190.12</b>

**EQUIPMENT - Prime Contractor**

Date	Description	EQ. No.	Contractor	Hour	Rate	Total
08/16/2021	Loader	B591	MCM Construction	2	\$167	\$334
08/16/2021	Work Truck (Karl)	A469	MCM Construction	8	\$36.92	\$295.36
08/16/2021	Mechanics Truck (Riley)	B683	MCM Construction	4	\$39.12	\$156.48
08/16/2021	Power Pack	B712	MCM Construction	8	\$46.18	\$369.44
08/16/2021	Water Truck	B673	MCM Construction	2	\$44.6	\$89.2
08/16/2021	Man Lift	B601	MCM Construction	6	\$66.23	\$397.38
08/16/2021	Work Truck (Delfidio C)	A492	MCM Construction	4	\$36.92	\$147.68
08/16/2021	Work Truck	A443	MCM Construction	9	\$28.46	\$256.14
08/16/2021	Crane 895	B594	MCM Construction	6	\$865.1	\$5190.6
08/16/2021	Excavator	B481	MCM Construction	3	\$186.94	\$560.82
08/16/2021	Work Truck (Dustin L)	A477	MCM Construction	8	\$29.7	\$237.6
08/16/2021	Reach Lift	B522	MCM Construction	2	\$57.96	\$115.92
08/16/2021	Work Truck (Jesse)	B714	MCM Construction	8	\$36.92	\$295.36
08/16/2021	Oscillator	B568	MCM Construction	8	\$549.96	\$4399.68
08/16/2021	Dump Truck	B471	MCM Construction	1	\$116.15	\$116.15
08/16/2021	Work Truck (Lou)	B741	MCM Construction	8	\$43.5	\$348
08/16/2021	Loader	B469	MCM Construction	6	\$167.12	\$1002.72
08/16/2021	Work Truck (Noe)	A459	MCM Construction	10	\$28.46	\$284.6
08/16/2021	Work Truck (Enrique B)	B715	MCM Construction	8	\$43.5	\$348
08/16/2021	Crane 1300	B691	MCM Construction	6	\$758.25	\$4549.5
08/17/2021	Light Tower	C1029	MCM Construction	3	\$8.04	\$24.12
08/17/2021	Work Truck (Lou)	B741	MCM Construction	11	\$43.5	\$478.5
08/17/2021	Loader	B469	MCM Construction	2	\$167.12	\$334.24
08/17/2021	Pump	C1057	MCM Construction	10	\$3.3	\$33
08/17/2021	Work Truck (Noe)	A459	MCM Construction	10	\$28.46	\$284.6

08/17/2021	Work Truck (Enrique B)	B715	MCM Construction	11	\$43.5	\$478.5
08/17/2021	Crane 1300	B691	MCM Construction	10	\$758.25	\$7582.5
08/17/2021	Loader	B591	MCM Construction	2	\$167	\$334
08/17/2021	Light Tower	C830	MCM Construction	3	\$8.04	\$24.12
08/17/2021	Work Truck (Karl)	A469	MCM Construction	11	\$36.92	\$406.12
08/17/2021	Mechanics Truck (Riley)	B683	MCM Construction	4	\$39.12	\$156.48
08/17/2021	Power Pack	B712	MCM Construction	10	\$46.18	\$461.8
08/17/2021	Water Truck	B673	MCM Construction	4	\$44.6	\$178.4
08/17/2021	Man Lift	B601	MCM Construction	10	\$66.23	\$662.3
08/17/2021	Light Tower	C1027	MCM Construction	3	\$8.04	\$24.12
08/17/2021	Work Truck (Delfidio C)	A492	MCM Construction	4	\$36.92	\$147.68
08/17/2021	Work Truck	A443	MCM Construction	10	\$28.46	\$284.6
08/17/2021	Crane 895	B594	MCM Construction	10	\$865.1	\$8651
08/17/2021	Work Truck (Dustin L)	A477	MCM Construction	11	\$29.7	\$326.7
08/17/2021	Oscillator	B568	MCM Construction	10	\$549.96	\$5499.6
08/18/2021	Loader	B469	MCM Construction	2	\$167.12	\$334.24
08/18/2021	Work Truck (Noe)	A459	MCM Construction	10	\$28.46	\$284.6
08/18/2021	Work Truck (Enrique B)	B715	MCM Construction	5.5	\$43.5	\$239.25
08/18/2021	Crane 1300	B691	MCM Construction	4	\$758.25	\$3033
08/18/2021	Loader	B591	MCM Construction	2	\$167	\$334
08/18/2021	Work Truck (Karl)	A469	MCM Construction	10	\$36.92	\$369.2
08/18/2021	Excavator	B481	MCM Construction	2	\$186.94	\$373.88
08/18/2021	Mechanics Truck (Riley)	B683	MCM Construction	4	\$39.12	\$156.48
08/18/2021	Bulldozer	B685	MCM Construction	2	\$42.39	\$84.78
08/18/2021	Man Lift	B601	MCM Construction	2	\$66.23	\$132.46
08/18/2021	Work Truck (Delfidio C)	A492	MCM Construction	4	\$36.92	\$147.68
08/18/2021	Power Pack	B712	MCM Construction	1	\$46.18	\$46.18

08/18/2021	Crane 895	B594	MCM Construction	4	\$865.1	\$3460.4
08/18/2021	Work Truck (Dustin L)	A477	MCM Construction	5.5	\$29.7	\$163.35
08/18/2021	Oscillator	B568	MCM Construction	1	\$549.96	\$549.96
08/18/2021	Work Truck (Lou)	B741	MCM Construction	5.5	\$43.5	\$239.25
08/19/2021	Loader	B469	MCM Construction	4	\$167.12	\$668.48
08/19/2021	Work Truck (Noe)	A459	MCM Construction	10	\$28.46	\$284.6
08/19/2021	Work Truck (Enrique B)	B715	MCM Construction	10	\$43.5	\$435
08/19/2021	Loader	B591	MCM Construction	2	\$167	\$334
08/19/2021	Work Truck (Karl)	A469	MCM Construction	10	\$36.92	\$369.2
08/19/2021	Water Truck	B673	MCM Construction	2	\$44.6	\$89.2
08/19/2021	Grout Plant	C956	MCM Construction	3	\$33	\$99
08/19/2021	Work Truck (Delfidio C)	A492	MCM Construction	4	\$36.92	\$147.68
08/19/2021	Link-Belt Crane	B210	MCM Construction	2	\$1	\$2
08/23/2021	Water Truck	B673	MCM Construction	2	\$44.6	\$89.2
08/23/2021	Man Lift	B601	MCM Construction	10	\$66.23	\$662.3
08/23/2021	Work Truck (Karl)	A469	MCM Construction	13	\$36.92	\$479.96
08/23/2021	Mechanics Truck (Riley)	B683	MCM Construction	4	\$39.12	\$156.48
08/23/2021	Bulldozer	B685	MCM Construction	2	\$42.39	\$84.78
08/23/2021	Gradall Reach Lift	B514	MCM Construction	8	\$57.96	\$463.68
08/23/2021	Work Truck (Delfidio C)	A492	MCM Construction	4	\$36.92	\$147.68
08/23/2021	Work Truck	A443	MCM Construction	10	\$28.46	\$284.6
08/23/2021	Crane 895	B594	MCM Construction	10	\$865.1	\$8651
08/23/2021	Oscillator	B568	MCM Construction	10	\$549.96	\$5499.6
08/23/2021	Work Truck (Dustin L)	A477	MCM Construction	13	\$29.7	\$386.1
08/23/2021	Leffer Power Pack	B568-Pw	MCM Construction	10	\$1	\$10
08/23/2021	Pump	C1057	MCM Construction	8	\$3.3	\$26.4
08/23/2021	Work Truck (Lou)	B741	MCM Construction	13	\$43.5	\$565.5

08/23/2021	Loader	B469	MCM Construction	3	\$167.12	\$501.36
08/23/2021	Work Truck (Jesse)	B714	MCM Construction	13	\$36.92	\$479.96
08/23/2021	Loader	B591	MCM Construction	2	\$167	\$334
08/23/2021	Work Truck (Noe)	A459	MCM Construction	10	\$28.46	\$284.6
08/23/2021	Work Truck (Enrique B)	B715	MCM Construction	13	\$43.5	\$565.5
08/23/2021	Crane 1300	B691	MCM Construction	10	\$758.25	\$7582.5
08/24/2021	Work Truck (Delfidio C)	A492	MCM Construction	4	\$36.92	\$147.68
08/24/2021	Work Truck	A443	MCM Construction	10	\$28.46	\$284.6
08/24/2021	Crane 895	B594	MCM Construction	14	\$865.1	\$12111.4
08/24/2021	Leffer Power Pack	B568-Pw	MCM Construction	14	\$1	\$14
08/24/2021	Work Truck (Dustin L)	A477	MCM Construction	15	\$29.7	\$445.5
08/24/2021	Work Truck (Jesse)	B714	MCM Construction	15	\$36.92	\$553.8
08/24/2021	Loader	B591	MCM Construction	2	\$167	\$334
08/24/2021	Work Truck (Lou)	B741	MCM Construction	15	\$43.5	\$652.5
08/24/2021	Loader	B469	MCM Construction	4	\$167.12	\$668.48
08/24/2021	Man Lift	B601	MCM Construction	14	\$66.23	\$927.22
08/24/2021	Work Truck (Noe)	A459	MCM Construction	10	\$28.46	\$284.6
08/24/2021	Work Truck (Enrique B)	B715	MCM Construction	15	\$43.5	\$652.5
08/24/2021	Crane 1300	B691	MCM Construction	14	\$758.25	\$10615.5
08/24/2021	Gradall Reach Lift	B514	MCM Construction	8	\$57.96	\$463.68
08/24/2021	Work Truck (Karl)	A469	MCM Construction	15	\$36.92	\$553.8
08/24/2021	Mechanics Truck (Riley)	B683	MCM Construction	15	\$39.12	\$586.8
08/24/2021	Bulldozer	B685	MCM Construction	1	\$42.39	\$42.39
08/24/2021	Oscillator	B568	MCM Construction	14	\$549.96	\$7699.44
08/25/2021	Work Truck (Delfidio C)	A492	MCM Construction	4	\$36.92	\$147.68
08/25/2021	Loader	B469	MCM Construction	4	\$167.12	\$668.48
08/25/2021	Water Truck	B673	MCM Construction	2	\$44.6	\$89.2

08/25/2021	Man Lift	B601	MCM Construction	8	\$66.23	\$529.84
08/25/2021	Gradall Reach Lift	B514	MCM Construction	6	\$57.96	\$347.76
08/25/2021	Work Truck (Noe)	A459	MCM Construction	10	\$28.46	\$284.6
08/25/2021	Work Truck (Enrique B)	B715	MCM Construction	10	\$43.5	\$435
08/25/2021	Crane 1300	B691	MCM Construction	10	\$758.25	\$7582.5
08/25/2021	Work Truck (Karl)	A469	MCM Construction	10	\$36.92	\$369.2
08/25/2021	Mechanics Truck (Riley)	B683	MCM Construction	10	\$39.12	\$391.2
08/25/2021	Bulldozer	B685	MCM Construction	2	\$42.39	\$84.78
08/25/2021	Oscillator	B568	MCM Construction	10	\$549.96	\$5499.6
08/25/2021	Dump Truck	B471	MCM Construction	8	\$116.15	\$929.2
08/25/2021	Work Truck (Lou)	B741	MCM Construction	10	\$43.5	\$435
08/25/2021	Work Truck	A443	MCM Construction	10	\$28.46	\$284.6
08/25/2021	Crane 895	B594	MCM Construction	10	\$865.1	\$8651
08/25/2021	Pump	C1057	MCM Construction	8	\$3.3	\$26.4
08/25/2021	Work Truck (Jesse)	B714	MCM Construction	10	\$36.92	\$369.2
08/25/2021	Work Truck (Dustin L)	A477	MCM Construction	10	\$29.7	\$297
08/25/2021	Loader	B591	MCM Construction	2	\$167	\$334
08/25/2021	Pump 612 HP	B772	MCM Construction	10	\$133.79	\$1337.9
08/26/2021	Work Truck (Dustin L)	A477	MCM Construction	12	\$29.7	\$356.4
08/26/2021	Work Truck (Enrique B)	B715	MCM Construction	12	\$43.5	\$522
08/26/2021	Crane 1300	B691	MCM Construction	4	\$758.25	\$3033
08/26/2021	Gradall Reach Lift	B514	MCM Construction	6	\$57.96	\$347.76
08/26/2021	Work Truck	A443	MCM Construction	6	\$28.46	\$170.76
08/26/2021	Mechanics Truck (Riley)	B683	MCM Construction	12	\$39.12	\$469.44
08/26/2021	Oscillator	B568	MCM Construction	2	\$549.96	\$1099.92
08/26/2021	Dump Truck	B471	MCM Construction	1	\$116.15	\$116.15
08/26/2021	Work Truck (Delfidio C)	A492	MCM Construction	4	\$36.92	\$147.68



08/26/2021	Light Tower	C1029	MCM Construction	7	\$8.04	\$56.28
08/26/2021	Work Truck (Karl)	A469	MCM Construction	12	\$36.92	\$443.04
08/26/2021	Crane 895	B594	MCM Construction	12	\$865.1	\$10381.2
08/26/2021	Person Lift	B648	MCM Construction	1	\$51.16	\$51.16
08/26/2021	Work Truck (Noe)	A459	MCM Construction	6	\$28.46	\$170.76
08/26/2021	Work Truck (Jesse)	B714	MCM Construction	12	\$36.92	\$443.04
08/26/2021	Loader	B591	MCM Construction	2	\$167	\$334
08/26/2021	Light Tower	C830	MCM Construction	7	\$8.04	\$56.28
08/26/2021	Work Truck (Lou)	B741	MCM Construction	12	\$43.5	\$522
08/26/2021	Loader	B469	MCM Construction	2	\$167.12	\$334.24
08/26/2021	Water Truck	B673	MCM Construction	2	\$44.6	\$89.2
08/26/2021	Pump 612 HP	B772	MCM Construction	2	\$133.79	\$267.58
08/26/2021	Man Lift	B601	MCM Construction	12	\$66.23	\$794.76
08/26/2021	Light Tower	C1027	MCM Construction	7	\$8.04	\$56.28
08/27/2021	Work Truck (Enrique B)	B715	MCM Construction	8	\$43.5	\$348
08/27/2021	Crane 1300	B691	MCM Construction	8	\$758.25	\$6066
08/27/2021	Gradall Reach Lift	B514	MCM Construction	2	\$57.96	\$115.92
08/27/2021	Work Truck (Karl)	A469	MCM Construction	8	\$36.92	\$295.36
08/27/2021	Mechanics Truck (Riley)	B683	MCM Construction	8	\$39.12	\$312.96
08/27/2021	Bulldozer	B685	MCM Construction	2	\$42.39	\$84.78
08/27/2021	Oscillator	B568	MCM Construction	1	\$549.96	\$549.96
08/27/2021	Work Truck (Dustin L)	A477	MCM Construction	8	\$29.7	\$237.6
08/27/2021	Excavator	B481	MCM Construction	0.5	\$186.94	\$93.47
08/27/2021	Work Truck (Jesse)	B714	MCM Construction	8	\$36.92	\$295.36
08/27/2021	Work Truck (Lou)	B741	MCM Construction	8	\$43.5	\$348
08/27/2021	Loader	B469	MCM Construction	4	\$167.12	\$668.48
08/27/2021	Water Truck	B673	MCM Construction	1	\$44.6	\$44.6

08/27/2021	Pump 612 HP	B772	MCM Construction	1	\$133.79	\$133.79
08/27/2021	Man Lift	B601	MCM Construction	6	\$66.23	\$397.38
08/30/2021	Crane 1300	B691	MCM Construction	8	\$758.25	\$6066
08/30/2021	Water Truck	B673	MCM Construction	1	\$44.6	\$44.6
08/30/2021	Work Truck (Karl)	A469	MCM Construction	9	\$36.92	\$332.28
08/30/2021	Bulldozer	B685	MCM Construction	1	\$42.39	\$42.39
08/30/2021	Work Truck (Delfidio C)	A492	MCM Construction	1	\$36.92	\$36.92
08/30/2021	Crane 895	B594	MCM Construction	1	\$865.1	\$865.1
08/30/2021	Oscillator	B568	MCM Construction	1	\$549.96	\$549.96
08/30/2021	Work Truck (Jesse)	B714	MCM Construction	9	\$36.92	\$332.28
08/30/2021	Work Truck (Dustin L)	A477	MCM Construction	9	\$29.7	\$267.3
08/30/2021	Pump 612 HP	B772	MCM Construction	1	\$133.79	\$133.79
08/30/2021	Work Truck (Lou)	B741	MCM Construction	9	\$43.5	\$391.5
08/30/2021	Loader	B469	MCM Construction	4	\$167.12	\$668.48
08/30/2021	Gradall Reach Lift	B514	MCM Construction	1	\$57.96	\$57.96
08/30/2021	Loader	B591	MCM Construction	2	\$167	\$334
08/30/2021	Work Truck (Enrique B)	B715	MCM Construction	9	\$43.5	\$391.5
08/31/2021	Oscillator	B568	MCM Construction	1	\$549.96	\$549.96
08/31/2021	Gradall Reach Lift	B514	MCM Construction	1	\$57.96	\$57.96
08/31/2021	Work Truck (Delfidio C)	A492	MCM Construction	2	\$36.92	\$73.84
08/31/2021	Crane 895	B594	MCM Construction	2	\$865.1	\$1730.2
08/31/2021	Work Truck (Dustin L)	A477	MCM Construction	10	\$29.7	\$297
08/31/2021	Excavator	B481	MCM Construction	2	\$186.94	\$373.88
08/31/2021	Work Truck (Lou)	B741	MCM Construction	10	\$43.5	\$435
08/31/2021	Loader	B469	MCM Construction	4	\$167.12	\$668.48
08/31/2021	Water Truck	B673	MCM Construction	1	\$44.6	\$44.6
08/31/2021	Work Truck (Jesse)	B714	MCM Construction	10	\$36.92	\$369.2

08/31/2021	Work Truck (Enrique B)	B715	MCM Construction	10	\$43.5	\$435
08/31/2021	Crane 1300	B691	MCM Construction	6	\$758.25	\$4549.5
08/31/2021	Pump 612 HP	B772	MCM Construction	1	\$133.79	\$133.79
08/31/2021	Work Truck (Karl)	A469	MCM Construction	10	\$36.92	\$369.2
08/31/2021	Mechanics Truck (Riley)	B683	MCM Construction	10	\$39.12	\$391.2
08/31/2021	Bulldozer	B685	MCM Construction	2	\$42.39	\$84.78
09/01/2021	Work Truck (Karl)	A469	MCM Construction	12	\$36.92	\$443.04
09/01/2021	Mechanics Truck (Riley)	B683	MCM Construction	12	\$39.12	\$469.44
09/01/2021	Pump 612 HP	B772	MCM Construction	12	\$133.79	\$1605.48
09/01/2021	Oscillator	B568	MCM Construction	12	\$549.96	\$6599.52
09/01/2021	Dump Truck	B471	MCM Construction	8	\$116.15	\$929.2
09/01/2021	Work Truck (Delfidio C)	A492	MCM Construction	2	\$36.92	\$73.84
09/01/2021	Crane 895	B594	MCM Construction	12	\$865.1	\$10381.2
09/01/2021	Gradall Reach Lift	B514	MCM Construction	1	\$57.96	\$57.96
09/01/2021	Work Truck (Dustin L)	A477	MCM Construction	12	\$29.7	\$356.4
09/01/2021	Work Truck (Lou)	B741	MCM Construction	12	\$43.5	\$522
09/01/2021	Loader	B469	MCM Construction	4	\$167.12	\$668.48
09/01/2021	Water Truck	B673	MCM Construction	1	\$44.6	\$44.6
09/01/2021	Man Lift	B601	MCM Construction	8	\$66.23	\$529.84
09/01/2021	Work Truck (Enrique B)	B715	MCM Construction	12	\$43.5	\$522
09/01/2021	Crane 1300	B691	MCM Construction	12	\$758.25	\$9099
09/01/2021	Work Truck (Jesse)	B714	MCM Construction	12	\$36.92	\$443.04
09/02/2021	Loader	B469	MCM Construction	4	\$167.12	\$668.48
09/02/2021	Work Truck (Jesse)	B714	MCM Construction	12	\$36.92	\$443.04
09/02/2021	Water Truck	B673	MCM Construction	1	\$44.6	\$44.6
09/02/2021	Work Truck (Enrique B)	B715	MCM Construction	12	\$43.5	\$522
09/02/2021	Crane 1300	B691	MCM Construction	8	\$758.25	\$6066

09/02/2021	Pump 612 HP	B772	MCM Construction	1	\$133.79	\$133.79
09/02/2021	Work Truck (Karl)	A469	MCM Construction	12	\$36.92	\$443.04
09/02/2021	Mechanics Truck (Riley)	B683	MCM Construction	12	\$39.12	\$469.44
09/02/2021	Bulldozer	B685	MCM Construction	2	\$42.39	\$84.78
09/02/2021	Gradall Reach Lift	B514	MCM Construction	1	\$57.96	\$57.96
09/02/2021	Oscillator	B568	MCM Construction	1	\$549.96	\$549.96
09/02/2021	Work Truck (Delfidio C)	A492	MCM Construction	2	\$36.92	\$73.84
09/02/2021	Crane 895	B594	MCM Construction	8	\$865.1	\$6920.8
09/02/2021	Work Truck (Dustin L)	A477	MCM Construction	12	\$29.7	\$356.4
09/02/2021	Work Truck (Lou)	B741	MCM Construction	12	\$43.5	\$522
					<b>Sub-Total</b>	<b>\$253065.52</b>
					Markup = 15%	\$37959.83
					<b>Total Equipment with / Markups =</b>	<b>\$291025.35</b>

**EQUIPMENT - Sub-Contractor**

Date	Description	EQ. No.	Contractor	Hour	Rate	Total
08/17/2021	Concrete Truck	71072	Calportland	3	\$1	\$3
08/17/2021	Concrete Truck	74004	Calportland	3	\$1	\$3
08/17/2021	Concrete Truck	72250	Calportland	9	\$1	\$9
08/17/2021	Concrete Truck	79532	Calportland	9	\$1	\$9
08/17/2021	Concrete Truck	71185	Calportland	3	\$1	\$3
08/17/2021	Concrete Truck	74012	Calportland	5	\$1	\$5
08/17/2021	Concrete Truck	76590	Calportland	10	\$1	\$10
08/17/2021	Concrete Truck	72201	Calportland	3	\$1	\$3
08/17/2021	Concrete Truck	76278	Calportland	10	\$1	\$10
08/17/2021	Concrete Truck	74009	Calportland	6	\$1	\$6
08/17/2021	Concrete Truck	76383	Calportland	9	\$1	\$9

08/17/2021	40m Boom Pump	3247	JLS Concrete Pumping	11	\$162.74	\$1790.14
08/19/2021	Concrete Truck	71186	Calportland	3	\$1	\$3
08/23/2021	Concrete Truck	71186	Calportland	1	\$1	\$1
					<b>Sub-Total</b>	<b>\$1864.14</b>
					Markup =	15% \$279.62
					Sub-Total =	\$2143.76
					Sub-Contractor Markup =	10% \$214.38
					<b>Total Equipment with / Markups =</b>	<b>\$2358.14</b>

**SUMMARY**

BID ITEM DESCRIPTION	SUMMARY	TOTAL
Item # 33 - 120 IN CAST IN DRILLED HOLE CONCRETE PILING	Labor (Prime Contractor)	\$228253.79
Item # 33 - 120 IN CAST IN DRILLED HOLE CONCRETE PILING	Labor (Sub Contractor)	\$2190.12
Item # 33 - 120 IN CAST IN DRILLED HOLE CONCRETE PILING	Equipment (Prime Contractor)	\$291025.35
Item # 33 - 120 IN CAST IN DRILLED HOLE CONCRETE PILING	Equipment (Sub Contractor)	\$2358.14
TOTAL =		\$523827.39

## MCM COSTS FOR DIFFERING SITE CONDITIONS CLAIM

Notice of Potential Claim 1

Pier 4 differing site condition

Cost Analysis: Based on the total cost from the time the pile was drilled to tip initially and pour was eminent (8/16/21) until the time the pile was to the same point during the successful attempt (9/2/21)

TOTAL LABOR COST:	\$	<b>205,031.61</b>	(see attached breakdown)
TOTAL EQUIPMENT COST:	\$	<b>382,703.52</b>	(see attached breakdown)
TOTAL MATERIAL COST:	\$	<b>65,372.85</b>	(2 sk slurry, drilling mud, M/U)
TOTAL KELLER COST:	\$	<b>66,139.95</b>	(Keller + M/U)
TOTAL KELLER SUPPORT:	\$	<b><u>7,756.15</u></b>	(see attached bills)
TOTAL COST:	\$	<b>727,004.08</b>	

Date	EmpID	Name	Hours	Comment	Man Hrs
08/16/21	18036	RAMOS JR~GERALD M	1.00	OT	1.00
08/16/21	01330	ALVAREZ~NOE	2.00	OT	2.00
08/16/21	03097	CARPIO~ILDEFONSO D	2.00	OT	2.00
08/16/21	20201	TINAJERO~CARLOS A	2.00	OT	2.00
08/16/21	25010	ZARATE~SAMUEL O	2.00	OT	2.00
08/16/21	01330	ALVAREZ~NOE	4.00	REG	4.00
08/16/21	03097	CARPIO~ILDEFONSO D	8.00	REG	8.00
08/16/21	20201	TINAJERO~CARLOS A	8.00	REG	8.00
08/16/21	25010	ZARATE~SAMUEL O	8.00	REG	8.00
08/16/21	02304	BAUTISTA~ENRIQUE	1.00	OT	1.00
08/16/21	03055	CAZARES BAUTISTA~JOSE	1.00	OT	1.00
08/16/21	03081	CAZARES~ANGEL	1.00	OT	1.00
08/16/21	12361	LOFTIS~DUSTIN R	1.00	OT	1.00
08/16/21	13150	MCNEIL~KARL	1.00	OT	1.00
08/16/21	16027	PEMBLETON~JOSEPH A	1.00	OT	1.00
08/16/21	18657	SAECHAO~LOU K	3.00	OT	3.00
08/16/21	18083	REESE~JESSE J	8.00	REG	8.00
08/16/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
08/16/21	03055	CAZARES BAUTISTA~JOSE	8.00	REG	8.00
08/16/21	03081	CAZARES~ANGEL	8.00	REG	8.00
08/16/21	12361	LOFTIS~DUSTIN R	8.00	REG	8.00
08/16/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/16/21	16027	PEMBLETON~JOSEPH A	8.00	REG	8.00
08/16/21	18657	SAECHAO~LOU K	8.00	REG	8.00
08/16/21	18036	RAMOS JR~GERALD M	8.00	REG	8.00
08/16/21	19056	SANTOS~JOSE J	8.00	REG	8.00
08/16/21	19056	SANTOS~JOSE J	1.00	OT	1.00
08/17/21	19056	SANTOS~JOSE J	3.50	OT	3.50
08/17/21	19056	SANTOS~JOSE J	8.00	REG	8.00
08/17/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
08/17/21	03055	CAZARES BAUTISTA~JOSE	8.00	REG	8.00
08/17/21	03081	CAZARES~ANGEL	8.00	REG	8.00
08/17/21	03186	COTA~RILEY G	1.50	REG	1.50
08/17/21	12361	LOFTIS~DUSTIN R	8.00	REG	8.00
08/17/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/17/21	16027	PEMBLETON~JOSEPH A	8.00	REG	8.00
08/17/21	18036	RAMOS JR~GERALD M	8.00	REG	8.00
08/17/21	18657	SAECHAO~LOU K	8.00	REG	8.00
08/17/21	02304	BAUTISTA~ENRIQUE	3.50	OT	3.50
08/17/21	03055	CAZARES BAUTISTA~JOSE	3.50	OT	3.50
08/17/21	03081	CAZARES~ANGEL	3.50	OT	3.50
08/17/21	03186	COTA~RILEY G	3.50	OT	3.50
08/17/21	12361	LOFTIS~DUSTIN R	3.50	OT	3.50
08/17/21	13150	MCNEIL~KARL	3.50	OT	3.50
08/17/21	16027	PEMBLETON~JOSEPH A	3.50	OT	3.50
08/17/21	18036	RAMOS JR~GERALD M	3.50	OT	3.50
08/17/21	18657	SAECHAO~LOU K	3.50	OT	3.50
08/17/21	01330	ALVAREZ~NOE	4.00	REG	4.00
08/17/21	03097	CARPIO~ILDEFONSO D	8.00	REG	8.00
08/17/21	20201	TINAJERO~CARLOS A	8.00	REG	8.00
08/17/21	25010	ZARATE~SAMUEL O	8.00	REG	8.00
08/17/21	01330	ALVAREZ~NOE	2.00	OT	2.00
08/17/21	03097	CARPIO~ILDEFONSO D	2.00	OT	2.00
08/17/21	20201	TINAJERO~CARLOS A	2.00	OT	2.00
08/17/21	25010	ZARATE~SAMUEL O	2.00	OT	2.00
08/18/21	01330	ALVAREZ~NOE	2.00	OT	2.00
08/18/21	03097	CARPIO~ILDEFONSO D	2.00	OT	2.00
08/18/21	13150	MCNEIL~KARL	2.00	OT	2.00
08/18/21	20201	TINAJERO~CARLOS A	2.00	OT	2.00
08/18/21	25010	ZARATE~SAMUEL O	2.00	OT	2.00
08/18/21	01330	ALVAREZ~NOE	4.00	REG	4.00
08/18/21	03097	CARPIO~ILDEFONSO D	8.00	REG	8.00
08/18/21	13150	MCNEIL~KARL	2.00	REG	2.00
08/18/21	20201	TINAJERO~CARLOS A	8.00	REG	8.00

08/18/21	25010	ZARATE~SAMUEL O	8.00	REG	8.00
08/18/21	03186	COTA~RILEY G	2.00	OT	2.00
08/18/21	02304	BAUTISTA~ENRIQUE	6.00	REG	6.00
08/18/21	03055	CAZARES BAUTISTA~JOSE	6.00	REG	6.00
08/18/21	03081	CAZARES~ANGEL	6.00	REG	6.00
08/18/21	12361	LOFTIS~DUSTIN R	6.00	REG	6.00
08/18/21	13150	MCNEIL~KARL	6.00	REG	6.00
08/18/21	16027	PEMBLETON~JOSEPH A	6.00	REG	6.00
08/18/21	18657	SAECHAO~LOU K	8.00	REG	8.00
08/18/21	19056	SANTOS~JOSE J	8.00	REG	8.00
08/18/21	02304	BAUTISTA~ENRIQUE	2.00	REG	2.00
08/18/21	18036	RAMOS JR~GERALD M	6.00	REG	6.00
08/19/21	19056	SANTOS~JOSE J	1.50	OT	1.50
08/19/21	02304	BAUTISTA~ENRIQUE	1.50	OT	1.50
08/19/21	19056	SANTOS~JOSE J	5.00	REG	5.00
08/19/21	19056	SANTOS~JOSE J	3.00	REG	3.00
08/19/21	13150	MCNEIL~KARL	3.00	REG	3.00
08/19/21	18657	SAECHAO~LOU K	8.00	REG	8.00
08/19/21	18657	SAECHAO~LOU K	2.00	OT	2.00
08/19/21	01330	ALVAREZ~NOE	4.00	REG	4.00
08/19/21	03097	CARPIO~ILDEFONSO D	8.00	REG	8.00
08/19/21	13150	MCNEIL~KARL	5.00	REG	5.00
08/19/21	20201	TINAJERO~CARLOS A	8.00	REG	8.00
08/19/21	25010	ZARATE~SAMUEL O	8.00	REG	8.00
08/19/21	01330	ALVAREZ~NOE	2.00	OT	2.00
08/19/21	03097	CARPIO~ILDEFONSO D	2.00	OT	2.00
08/19/21	13150	MCNEIL~KARL	2.00	OT	2.00
08/19/21	20201	TINAJERO~CARLOS A	2.00	OT	2.00
08/19/21	25010	ZARATE~SAMUEL O	2.00	OT	2.00
08/19/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
08/23/21	18083	REESE~JESSE J	8.00	REG	8.00
08/23/21	18083	REESE~JESSE J	2.00	OT	2.00
08/23/21	01330	ALVAREZ~NOE	2.00	OT	2.00
08/23/21	03097	CARPIO~ILDEFONSO D	2.00	OT	2.00
08/23/21	20201	TINAJERO~CARLOS A	2.00	OT	2.00
08/23/21	25010	ZARATE~SAMUEL O	2.00	OT	2.00
08/23/21	03186	COTA~RILEY G	1.00	DT	1.00
08/23/21	12361	LOFTIS~DUSTIN R	1.00	DT	1.00
08/23/21	13150	MCNEIL~KARL	1.00	DT	1.00
08/23/21	18036	RAMOS JR~GERALD M	1.00	DT	1.00
08/23/21	18657	SAECHAO~LOU K	1.00	DT	1.00
08/23/21	13150	MCNEIL~KARL	(1.00)	DT	(1.00)
08/23/21	13150	MCNEIL~KARL	1.00	DT	1.00
08/23/21	01330	ALVAREZ~NOE	4.00	REG	4.00
08/23/21	03097	CARPIO~ILDEFONSO D	8.00	REG	8.00
08/23/21	20201	TINAJERO~CARLOS A	8.00	REG	8.00
08/23/21	25010	ZARATE~SAMUEL O	8.00	REG	8.00
08/23/21	02304	BAUTISTA~ENRIQUE	5.00	OT	5.00
08/23/21	03055	CAZARES BAUTISTA~JOSE	5.00	OT	5.00
08/23/21	03081	CAZARES~ANGEL	1.50	OT	1.50
08/23/21	03186	COTA~RILEY G	4.00	OT	4.00
08/23/21	07414	GARCIA JR~SERGIO	1.50	OT	1.50
08/23/21	12361	LOFTIS~DUSTIN R	4.00	OT	4.00
08/23/21	13150	MCNEIL~KARL	4.00	OT	4.00
08/23/21	16027	PEMBLETON~JOSEPH A	5.00	OT	5.00
08/23/21	18036	RAMOS JR~GERALD M	4.00	OT	4.00
08/23/21	18657	SAECHAO~LOU K	4.00	OT	4.00
08/23/21	13150	MCNEIL~KARL	(4.00)	OT	(4.00)
08/23/21	13150	MCNEIL~KARL	4.00	OT	4.00
08/23/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
08/23/21	03055	CAZARES BAUTISTA~JOSE	8.00	REG	8.00
08/23/21	03081	CAZARES~ANGEL	8.00	REG	8.00
08/23/21	03186	COTA~RILEY G	2.50	REG	2.50
08/23/21	07414	GARCIA JR~SERGIO	8.00	REG	8.00
08/23/21	12361	LOFTIS~DUSTIN R	8.00	REG	8.00



08/23/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/23/21	16027	PEMBLETON~JOSEPH A	8.00	REG	8.00
08/23/21	18036	RAMOS JR~GERALD M	8.00	REG	8.00
08/23/21	18657	SAECHAO~LOU K	8.00	REG	8.00
08/23/21	13150	MCNEIL~KARL	(8.00)	REG	(8.00)
08/23/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/23/21	19056	SANTOS~JOSE J	2.00	OT	2.00
08/23/21	19056	SANTOS~JOSE J	8.00	REG	8.00
08/24/21	19056	SANTOS~JOSE J	8.00	REG	8.00
08/24/21	19056	SANTOS~JOSE J	4.00	OT	4.00
08/24/21	03055	CAZARES BAUTISTA~JOSE	4.00	REG	4.00
08/24/21	03081	CAZARES~ANGEL	4.00	REG	4.00
08/24/21	07414	GARCIA JR~SERGIO	4.00	REG	4.00
08/24/21	18036	RAMOS JR~GERALD M	8.00	REG	8.00
08/24/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
08/24/21	03055	CAZARES BAUTISTA~JOSE	4.00	REG	4.00
08/24/21	03081	CAZARES~ANGEL	4.00	REG	4.00
08/24/21	03186	COTA~RILEY G	4.00	REG	4.00
08/24/21	07414	GARCIA JR~SERGIO	4.00	REG	4.00
08/24/21	12361	LOFTIS~DUSTIN R	8.00	REG	8.00
08/24/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/24/21	16027	PEMBLETON~JOSEPH A	8.00	REG	8.00
08/24/21	18657	SAECHAO~LOU K	8.00	REG	8.00
08/24/21	13150	MCNEIL~KARL	(8.00)	REG	(8.00)
08/24/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/24/21	02304	BAUTISTA~ENRIQUE	7.00	OT	7.00
08/24/21	03055	CAZARES BAUTISTA~JOSE	2.00	OT	2.00
08/24/21	03081	CAZARES~ANGEL	2.00	OT	2.00
08/24/21	03186	COTA~RILEY G	4.00	OT	4.00
08/24/21	07414	GARCIA JR~SERGIO	2.00	OT	2.00
08/24/21	12361	LOFTIS~DUSTIN R	4.00	OT	4.00
08/24/21	13150	MCNEIL~KARL	4.00	OT	4.00
08/24/21	16027	PEMBLETON~JOSEPH A	7.00	OT	7.00
08/24/21	18657	SAECHAO~LOU K	4.00	OT	4.00
08/24/21	13150	MCNEIL~KARL	(4.00)	OT	(4.00)
08/24/21	13150	MCNEIL~KARL	4.00	OT	4.00
08/24/21	01330	ALVAREZ~NOE	4.00	REG	4.00
08/24/21	03097	CARPIO~ILDEFONSO D	8.00	REG	8.00
08/24/21	20201	TINAJERO~CARLOS A	8.00	REG	8.00
08/24/21	25010	ZARATE~SAMUEL O	8.00	REG	8.00
08/24/21	03186	COTA~RILEY G	3.00	DT	3.00
08/24/21	12361	LOFTIS~DUSTIN R	3.00	DT	3.00
08/24/21	18657	SAECHAO~LOU K	3.00	DT	3.00
08/24/21	13150	MCNEIL~KARL	3.00	DT	3.00
08/24/21	18036	RAMOS JR~GERALD M	4.00	OT	4.00
08/24/21	01330	ALVAREZ~NOE	2.00	OT	2.00
08/24/21	03097	CARPIO~ILDEFONSO D	2.00	OT	2.00
08/24/21	20201	TINAJERO~CARLOS A	2.00	OT	2.00
08/24/21	25010	ZARATE~SAMUEL O	2.00	OT	2.00
08/24/21	18083	REESE~JESSE J	3.00	OT	3.00
08/24/21	18036	RAMOS JR~GERALD M	3.00	DT	3.00
08/24/21	18083	REESE~JESSE J	8.00	REG	8.00
08/25/21	18083	REESE~JESSE J	8.00	REG	8.00
08/25/21	18083	REESE~JESSE J	2.00	OT	2.00
08/25/21	01330	ALVAREZ~NOE	2.00	OT	2.00
08/25/21	03097	CARPIO~ILDEFONSO D	2.00	OT	2.00
08/25/21	20201	TINAJERO~CARLOS A	2.00	OT	2.00
08/25/21	25010	ZARATE~SAMUEL O	2.00	OT	2.00
08/25/21	03186	COTA~RILEY G	1.00	DT	1.00
08/25/21	12361	LOFTIS~DUSTIN R	2.00	DT	2.00
08/25/21	18036	RAMOS JR~GERALD M	2.00	DT	2.00
08/25/21	18657	SAECHAO~LOU K	2.00	DT	2.00
08/25/21	01330	ALVAREZ~NOE	4.00	REG	4.00
08/25/21	03097	CARPIO~ILDEFONSO D	8.00	REG	8.00
08/25/21	20201	TINAJERO~CARLOS A	8.00	REG	8.00

08/25/21	25010	ZARATE~SAMUEL O	8.00	REG	8.00
08/25/21	02304	BAUTISTA~ENRIQUE	6.00	OT	6.00
08/25/21	03055	CAZARES BAUTISTA~JOSE	2.00	OT	2.00
08/25/21	03081	CAZARES~ANGEL	2.00	OT	2.00
08/25/21	03186	COTA~RILEY G	4.00	OT	4.00
08/25/21	07414	GARCIA JR~SERGIO	2.00	OT	2.00
08/25/21	12361	LOFTIS~DUSTIN R	4.00	OT	4.00
08/25/21	13150	MCNEIL~KARL	2.00	OT	2.00
08/25/21	16027	PEMBLETON~JOSEPH A	6.00	OT	6.00
08/25/21	18036	RAMOS JR~GERALD M	4.00	OT	4.00
08/25/21	18657	SAECHAO~LOU K	4.00	OT	4.00
08/25/21	13150	MCNEIL~KARL	(2.00)	OT	(2.00)
08/25/21	13150	MCNEIL~KARL	4.00	OT	4.00
08/25/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
08/25/21	03055	CAZARES BAUTISTA~JOSE	3.00	REG	3.00
08/25/21	03081	CAZARES~ANGEL	3.00	REG	3.00
08/25/21	03186	COTA~RILEY G	8.00	REG	8.00
08/25/21	07414	GARCIA JR~SERGIO	3.00	REG	3.00
08/25/21	12361	LOFTIS~DUSTIN R	8.00	REG	8.00
08/25/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/25/21	16027	PEMBLETON~JOSEPH A	8.00	REG	8.00
08/25/21	18657	SAECHAO~LOU K	8.00	REG	8.00
08/25/21	13150	MCNEIL~KARL	(8.00)	REG	(8.00)
08/25/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/25/21	18036	RAMOS JR~GERALD M	8.00	REG	8.00
08/25/21	03055	CAZARES BAUTISTA~JOSE	5.00	REG	5.00
08/25/21	03081	CAZARES~ANGEL	5.00	REG	5.00
08/25/21	07414	GARCIA JR~SERGIO	5.00	REG	5.00
08/25/21	19056	SANTOS~JOSE J	5.00	OT	5.00
08/25/21	19056	SANTOS~JOSE J	8.00	REG	8.00
08/26/21	19056	SANTOS~JOSE J	8.00	REG	8.00
08/26/21	19056	SANTOS~JOSE J	2.00	OT	2.00
08/26/21	18083	REESE~JESSE J	8.00	REG	8.00
08/26/21	02304	BAUTISTA~ENRIQUE	12.00	OT	12.00
08/26/21	03055	CAZARES BAUTISTA~JOSE	12.00	OT	12.00
08/26/21	03081	CAZARES~ANGEL	12.00	OT	12.00
08/26/21	03186	COTA~RILEY G	12.00	OT	12.00
08/26/21	07414	GARCIA JR~SERGIO	12.00	OT	12.00
08/26/21	12361	LOFTIS~DUSTIN R	12.00	OT	12.00
08/26/21	13150	MCNEIL~KARL	12.00	OT	12.00
08/26/21	16027	PEMBLETON~JOSEPH A	12.00	OT	12.00
08/26/21	18036	RAMOS JR~GERALD M	12.00	OT	12.00
08/26/21	18657	SAECHAO~LOU K	13.00	OT	13.00
08/26/21	13150	MCNEIL~KARL	(12.00)	OT	(12.00)
08/26/21	01330	ALVAREZ~NOE	4.00	REG	4.00
08/26/21	03097	CARPIO~ILDEFONSO D	8.00	REG	8.00
08/26/21	20201	TINAJERO~CARLOS A	8.00	REG	8.00
08/26/21	25010	ZARATE~SAMUEL O	8.00	REG	8.00
08/26/21	13150	MCNEIL~KARL	12.00	DT	12.00
08/26/21	18083	REESE~JESSE J	4.00	OT	4.00
08/27/21	18657	SAECHAO~LOU K	1.00	OT	1.00
08/27/21	18083	REESE~JESSE J	8.00	REG	8.00
08/27/21	19056	SANTOS~JOSE J	8.00	REG	8.00
08/27/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
08/27/21	03055	CAZARES BAUTISTA~JOSE	8.00	REG	8.00
08/27/21	03081	CAZARES~ANGEL	8.00	REG	8.00
08/27/21	03186	COTA~RILEY G	4.00	REG	4.00
08/27/21	07414	GARCIA JR~SERGIO	8.00	REG	8.00
08/27/21	12361	LOFTIS~DUSTIN R	8.00	REG	8.00
08/27/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/27/21	16027	PEMBLETON~JOSEPH A	8.00	REG	8.00
08/27/21	18036	RAMOS JR~GERALD M	8.00	REG	8.00
08/27/21	18657	SAECHAO~LOU K	8.00	REG	8.00
08/27/21	13150	MCNEIL~KARL	(8.00)	REG	(8.00)
08/27/21	13150	MCNEIL~KARL	8.00	REG	8.00

08/28/21	02304	BAUTISTA~ENRIQUE	3.00	OT	3.00
08/29/21	02304	BAUTISTA~ENRIQUE	3.00	DT	3.00
08/30/21	02304	BAUTISTA~ENRIQUE	2.00	OT	2.00
08/30/21	03055	CAZARES BAUTISTA~JOSE	2.00	OT	2.00
08/30/21	03081	CAZARES~ANGEL	2.00	OT	2.00
08/30/21	03186	COTA~RILEY G	2.00	OT	2.00
08/30/21	07414	GARCIA JR~SERGIO	2.00	OT	2.00
08/30/21	12361	LOFTIS~DUSTIN R	2.00	OT	2.00
08/30/21	13150	MCNEIL~KARL	2.00	OT	2.00
08/30/21	16027	PEMBLETON~JOSEPH A	2.00	OT	2.00
08/30/21	18036	RAMOS JR~GERALD M	2.00	OT	2.00
08/30/21	13150	MCNEIL~KARL	(2.00)	OT	(2.00)
08/30/21	13150	MCNEIL~KARL	3.00	OT	3.00
08/30/21	18083	REESE~JESSE J	3.00	OT	3.00
08/30/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
08/30/21	03055	CAZARES BAUTISTA~JOSE	8.00	REG	8.00
08/30/21	03081	CAZARES~ANGEL	8.00	REG	8.00
08/30/21	03186	COTA~RILEY G	0.50	REG	0.50
08/30/21	03186	COTA~RILEY G	1.50	REG	1.50
08/30/21	07414	GARCIA JR~SERGIO	8.00	REG	8.00
08/30/21	12361	LOFTIS~DUSTIN R	8.00	REG	8.00
08/30/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/30/21	16027	PEMBLETON~JOSEPH A	8.00	REG	8.00
08/30/21	18036	RAMOS JR~GERALD M	8.00	REG	8.00
08/30/21	13150	MCNEIL~KARL	(8.00)	REG	(8.00)
08/30/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/30/21	19056	SANTOS~JOSE J	8.00	REG	8.00
08/30/21	19056	SANTOS~JOSE J	2.00	OT	2.00
08/30/21	18083	REESE~JESSE J	8.00	REG	8.00
08/31/21	19056	SANTOS~JOSE J	4.00	OT	4.00
08/31/21	19056	SANTOS~JOSE J	8.00	REG	8.00
08/31/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
08/31/21	03055	CAZARES BAUTISTA~JOSE	8.00	REG	8.00
08/31/21	03081	CAZARES~ANGEL	8.00	REG	8.00
08/31/21	07414	GARCIA JR~SERGIO	8.00	REG	8.00
08/31/21	12361	LOFTIS~DUSTIN R	8.00	REG	8.00
08/31/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/31/21	16027	PEMBLETON~JOSEPH A	8.00	REG	8.00
08/31/21	18036	RAMOS JR~GERALD M	8.00	REG	8.00
08/31/21	18083	REESE~JESSE J	8.00	REG	8.00
08/31/21	13150	MCNEIL~KARL	(8.00)	REG	(8.00)
08/31/21	13150	MCNEIL~KARL	8.00	REG	8.00
08/31/21	02304	BAUTISTA~ENRIQUE	4.00	OT	4.00
08/31/21	03055	CAZARES BAUTISTA~JOSE	4.00	OT	4.00
08/31/21	03081	CAZARES~ANGEL	4.00	OT	4.00
08/31/21	03186	COTA~RILEY G	3.00	OT	3.00
08/31/21	07414	GARCIA JR~SERGIO	4.00	OT	4.00
08/31/21	12361	LOFTIS~DUSTIN R	4.00	OT	4.00
08/31/21	13150	MCNEIL~KARL	4.00	OT	4.00
08/31/21	16027	PEMBLETON~JOSEPH A	4.00	OT	4.00
08/31/21	18036	RAMOS JR~GERALD M	4.00	OT	4.00
08/31/21	18083	REESE~JESSE J	2.00	OT	2.00
08/31/21	13150	MCNEIL~KARL	(4.00)	OT	(4.00)
08/31/21	13150	MCNEIL~KARL	4.00	OT	4.00
09/01/21	02304	BAUTISTA~ENRIQUE	5.50	OT	5.50
09/01/21	03055	CAZARES BAUTISTA~JOSE	4.00	OT	4.00
09/01/21	03081	CAZARES~ANGEL	5.50	OT	5.50
09/01/21	03186	COTA~RILEY G	4.00	OT	4.00
09/01/21	07414	GARCIA JR~SERGIO	4.00	OT	4.00
09/01/21	12361	LOFTIS~DUSTIN R	7.50	OT	7.50
09/01/21	13150	MCNEIL~KARL	5.50	OT	5.50
09/01/21	16027	PEMBLETON~JOSEPH A	5.50	OT	5.50
09/01/21	13150	MCNEIL~KARL	(5.50)	OT	(5.50)
09/01/21	13150	MCNEIL~KARL	4.00	OT	4.00
09/01/21	03186	COTA~RILEY G	1.50	DT	1.50

09/01/21	18036	RAMOS JR~GERALD M	7.50	OT	7.50
09/01/21	18083	REESE~JESSE J	2.00	OT	2.00
09/01/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
09/01/21	03055	CAZARES BAUTISTA~JOSE	8.00	REG	8.00
09/01/21	03081	CAZARES~ANGEL	8.00	REG	8.00
09/01/21	03186	COTA~RILEY G	8.00	REG	8.00
09/01/21	07414	GARCIA JR~SERGIO	8.00	REG	8.00
09/01/21	12361	LOFTIS~DUSTIN R	8.00	REG	8.00
09/01/21	13150	MCNEIL~KARL	8.00	REG	8.00
09/01/21	16027	PEMBLETON~JOSEPH A	8.00	REG	8.00
09/01/21	13150	MCNEIL~KARL	(8.00)	REG	(8.00)
09/01/21	13150	MCNEIL~KARL	8.00	REG	8.00
09/01/21	19056	SANTOS~JOSE J	8.00	REG	8.00
09/01/21	19056	SANTOS~JOSE J	5.50	OT	5.50
09/01/21	18036	RAMOS JR~GERALD M	8.00	REG	8.00
09/02/21	19056	SANTOS~JOSE J	8.00	REG	8.00
09/02/21	02304	BAUTISTA~ENRIQUE	8.00	REG	8.00
09/02/21	03055	CAZARES BAUTISTA~JOSE	8.00	REG	8.00
09/02/21	03081	CAZARES~ANGEL	8.00	REG	8.00
09/02/21	03186	COTA~RILEY G	5.00	REG	5.00
09/02/21	07414	GARCIA JR~SERGIO	8.00	REG	8.00
09/02/21	12361	LOFTIS~DUSTIN R	8.00	REG	8.00
09/02/21	13150	MCNEIL~KARL	8.00	REG	8.00
09/02/21	16027	PEMBLETON~JOSEPH A	8.00	REG	8.00
09/02/21	18036	RAMOS JR~GERALD M	8.00	REG	8.00
09/02/21	13150	MCNEIL~KARL	(8.00)	REG	(8.00)
09/02/21	13150	MCNEIL~KARL	8.00	REG	8.00
09/02/21	18083	REESE~JESSE J	4.00	OT	4.00
09/02/21	18083	REESE~JESSE J	2.00	REG	2.00
09/02/21	02304	BAUTISTA~ENRIQUE	4.00	OT	4.00
09/02/21	03055	CAZARES BAUTISTA~JOSE	4.00	OT	4.00
09/02/21	03081	CAZARES~ANGEL	4.00	OT	4.00
09/02/21	03186	COTA~RILEY G	4.00	OT	4.00
09/02/21	07414	GARCIA JR~SERGIO	4.00	OT	4.00
09/02/21	12361	LOFTIS~DUSTIN R	4.00	OT	4.00
09/02/21	13150	MCNEIL~KARL	4.00	OT	4.00
09/02/21	16027	PEMBLETON~JOSEPH A	4.00	OT	4.00
09/02/21	18036	RAMOS JR~GERALD M	4.00	OT	4.00
09/02/21	13150	MCNEIL~KARL	(4.00)	OT	(4.00)
09/02/21	13150	MCNEIL~KARL	4.00	OT	4.00

1748.50

TOTAL WAGES: \$138,068.43  
+10% SC \$ 13,806.84  
SUBTOTAL LABOR: \$151,875.27  
LABOR MU: \$ 53,156.34  
LABOR TOTAL: **\$205,031.61**

Code	Grp	Acct	Date	Equip ID	Hours	Amount
0990	EQ	JOB EQUIPMEN	08/16/21	A477	8.00	237.60
0990	EQ	JOB EQUIPMEN	08/16/21	A477	1.00	29.70
0990	EQ	JOB EQUIPMEN	08/16/21	A490	8.00	268.67
0990	EQ	JOB EQUIPMEN	08/16/21	A490	1.00	33.58
0990	EQ	JOB EQUIPMEN	08/16/21	B568	8.00	4399.07
0990	EQ	JOB EQUIPMEN	08/16/21	B568	1.00	549.88
0990	EQ	JOB EQUIPMEN	08/16/21	B594	8.00	6920.80
0990	EQ	JOB EQUIPMEN	08/16/21	B594	1.00	865.10
0990	EQ	JOB EQUIPMEN	08/16/21	B601	8.00	529.87
0990	EQ	JOB EQUIPMEN	08/16/21	B601	1.00	66.23
0990	EQ	JOB EQUIPMEN	08/16/21	B691	8.00	6066.00
0990	EQ	JOB EQUIPMEN	08/16/21	B691	1.00	758.25
0990	EQ	JOB EQUIPMEN	08/16/21	B715	9.00	391.50
0990	EQ	JOB EQUIPMEN	08/16/21	B741	11.00	478.50
0990	EQ	JOB EQUIPMEN	08/16/21	C1278	9.00	115.50
0990	EQ	JOB EQUIPMEN	08/16/21	C1294	11.00	141.17
0990	EQ	JOB EQUIPMEN	08/17/21	A477	8.00	237.60
0990	EQ	JOB EQUIPMEN	08/17/21	A477	3.50	103.95
0990	EQ	JOB EQUIPMEN	08/17/21	A490	8.00	268.67
0990	EQ	JOB EQUIPMEN	08/17/21	A490	3.50	117.55
0990	EQ	JOB EQUIPMEN	08/17/21	B568	8.00	4399.07
0990	EQ	JOB EQUIPMEN	08/17/21	B568	3.50	1924.60
0990	EQ	JOB EQUIPMEN	08/17/21	B594	8.00	6920.80
0990	EQ	JOB EQUIPMEN	08/17/21	B594	3.50	3027.85
0990	EQ	JOB EQUIPMEN	08/17/21	B601	8.00	529.87
0990	EQ	JOB EQUIPMEN	08/17/21	B601	3.50	231.82
0990	EQ	JOB EQUIPMEN	08/17/21	B691	8.00	6066.00
0990	EQ	JOB EQUIPMEN	08/17/21	B691	3.50	2653.88
0990	EQ	JOB EQUIPMEN	08/17/21	B715	11.50	500.25
0990	EQ	JOB EQUIPMEN	08/17/21	B741	11.50	500.25
0990	EQ	JOB EQUIPMEN	08/17/21	C1059	8.00	24.67
0990	EQ	JOB EQUIPMEN	08/17/21	C1085	5.00	112.75
0990	EQ	JOB EQUIPMEN	08/17/21	C1278	11.50	147.58
0990	EQ	JOB EQUIPMEN	08/17/21	C1294	11.50	147.58
0990	EQ	JOB EQUIPMEN	08/17/21	C1338	8.00	24.67
0990	EQ	JOB EQUIPMEN	08/17/21	C1338	3.50	10.80
0990	EQ	JOB EQUIPMEN	08/17/21	C696	4.00	3.27
0990	EQ	JOB EQUIPMEN	08/18/21	A477	6.00	178.20
0990	EQ	JOB EQUIPMEN	08/18/21	A490	6.00	201.50
0990	EQ	JOB EQUIPMEN	08/18/21	B568	6.00	3299.30
0990	EQ	JOB EQUIPMEN	08/18/21	B594	6.00	5190.60
0990	EQ	JOB EQUIPMEN	08/18/21	B601	6.00	397.40
0990	EQ	JOB EQUIPMEN	08/18/21	B691	6.00	4549.50
0990	EQ	JOB EQUIPMEN	08/18/21	B715	6.00	261.00
0990	EQ	JOB EQUIPMEN	08/18/21	B741	8.00	348.00
0990	EQ	JOB EQUIPMEN	08/18/21	C1059	6.00	18.50
0990	EQ	JOB EQUIPMEN	08/18/21	C1085	4.00	90.20
0990	EQ	JOB EQUIPMEN	08/18/21	C1278	6.00	77.00
0990	EQ	JOB EQUIPMEN	08/18/21	C1294	8.00	102.67
0990	EQ	JOB EQUIPMEN	08/18/21	C1338	6.00	18.50
0990	EQ	JOB EQUIPMEN	08/18/21	C696	4.00	3.27
0990	EQ	JOB EQUIPMEN	08/19/21	B741	10.00	435.00
0990	EQ	JOB EQUIPMEN	08/19/21	C1294	10.00	128.33
0990	EQ	JOB EQUIPMEN	08/23/21	A477	8.00	237.60
0990	EQ	JOB EQUIPMEN	08/23/21	A477	5.00	148.50
0990	EQ	JOB EQUIPMEN	08/23/21	A490	13.00	436.58
0990	EQ	JOB EQUIPMEN	08/23/21	B568	13.00	7148.48
0990	EQ	JOB EQUIPMEN	08/23/21	B568	13.00	7148.48
0990	EQ	JOB EQUIPMEN	08/23/21	B594	13.00	11246.30
0990	EQ	JOB EQUIPMEN	08/23/21	B601	8.00	529.87
0990	EQ	JOB EQUIPMEN	08/23/21	B601	5.00	331.17
0990	EQ	JOB EQUIPMEN	08/23/21	B691	13.00	9857.25
0990	EQ	JOB EQUIPMEN	08/23/21	B715	13.00	565.50
0990	EQ	JOB EQUIPMEN	08/23/21	B741	13.00	565.50
0990	EQ	JOB EQUIPMEN	08/23/21	C1085	4.00	90.20
0990	EQ	JOB EQUIPMEN	08/23/21	C1278	13.00	166.83
0990	EQ	JOB EQUIPMEN	08/23/21	C1294	13.00	166.83
0990	EQ	JOB EQUIPMEN	08/23/21	C696	4.00	3.27
0990	EQ	JOB EQUIPMEN	08/24/21	A477	8.00	237.60
0990	EQ	JOB EQUIPMEN	08/24/21	A477	7.00	207.90
0990	EQ	JOB EQUIPMEN	08/24/21	A490	8.00	268.67
0990	EQ	JOB EQUIPMEN	08/24/21	A490	7.00	235.08
0990	EQ	JOB EQUIPMEN	08/24/21	B568	8.00	4399.07
0990	EQ	JOB EQUIPMEN	08/24/21	B568	7.00	3849.18
0990	EQ	JOB EQUIPMEN	08/24/21	B568	15.00	8248.25
0990	EQ	JOB EQUIPMEN	08/24/21	B594	8.00	6920.80
0990	EQ	JOB EQUIPMEN	08/24/21	B594	7.00	6055.70
0990	EQ	JOB EQUIPMEN	08/24/21	B601	8.00	529.87
0990	EQ	JOB EQUIPMEN	08/24/21	B601	7.00	463.63
0990	EQ	JOB EQUIPMEN	08/24/21	B691	8.00	6066.00
0990	EQ	JOB EQUIPMEN	08/24/21	B691	7.00	5307.75
0990	EQ	JOB EQUIPMEN	08/24/21	B715	8.00	348.00
0990	EQ	JOB EQUIPMEN	08/24/21	B715	7.00	304.50
0990	EQ	JOB EQUIPMEN	08/24/21	B741	15.00	652.50
0990	EQ	JOB EQUIPMEN	08/24/21	C1085	2.00	45.10
0990	EQ	JOB EQUIPMEN	08/24/21	C1278	8.00	102.67
0990	EQ	JOB EQUIPMEN	08/24/21	C1278	7.00	89.83
0990	EQ	JOB EQUIPMEN	08/24/21	C1294	15.00	192.50
0990	EQ	JOB EQUIPMEN	08/24/21	C696	3.00	2.45
0990	EQ	JOB EQUIPMEN	08/24/21	C967	8.00	102.67
0990	EQ	JOB EQUIPMEN	08/24/21	C967	7.00	89.83
0990	EQ	JOB EQUIPMEN	08/25/21	A477	8.00	237.60
0990	EQ	JOB EQUIPMEN	08/25/21	A477	6.00	178.20
0990	EQ	JOB EQUIPMEN	08/25/21	A490	8.00	268.67
0990	EQ	JOB EQUIPMEN	08/25/21	A490	6.00	201.50
0990	EQ	JOB EQUIPMEN	08/25/21	B568	8.00	4399.07
0990	EQ	JOB EQUIPMEN	08/25/21	B568	6.00	3299.30
0990	EQ	JOB EQUIPMEN	08/25/21	B594	14.00	12111.40

0990	EQ	JOB EQUIPMEN	08/25/21	B601	14.00	927.27
0990	EQ	JOB EQUIPMEN	08/25/21	B691	14.00	10615.50
0990	EQ	JOB EQUIPMEN	08/25/21	B715	14.00	609.00
0990	EQ	JOB EQUIPMEN	08/25/21	B741	14.00	609.00
0990	EQ	JOB EQUIPMEN	08/25/21	C1085	3.00	67.65
0990	EQ	JOB EQUIPMEN	08/25/21	C1278	14.00	179.67
0990	EQ	JOB EQUIPMEN	08/25/21	C1294	14.00	179.67
0990	EQ	JOB EQUIPMEN	08/25/21	C696	3.00	2.45
0990	EQ	JOB EQUIPMEN	08/26/21	A477	12.00	356.40
0990	EQ	JOB EQUIPMEN	08/26/21	A490	12.00	403.00
0990	EQ	JOB EQUIPMEN	08/26/21	B568	12.00	6598.60
0990	EQ	JOB EQUIPMEN	08/26/21	B594	12.00	10381.20
0990	EQ	JOB EQUIPMEN	08/26/21	B601	12.00	794.80
0990	EQ	JOB EQUIPMEN	08/26/21	B691	12.00	9099.00
0990	EQ	JOB EQUIPMEN	08/26/21	B715	12.00	522.00
0990	EQ	JOB EQUIPMEN	08/26/21	B741	13.00	565.50
0990	EQ	JOB EQUIPMEN	08/26/21	C1278	12.00	154.00
0990	EQ	JOB EQUIPMEN	08/26/21	C1294	13.00	166.83
0990	EQ	JOB EQUIPMEN	08/26/21	C967	12.00	154.00
0990	EQ	JOB EQUIPMEN	08/27/21	A477	8.00	237.60
0990	EQ	JOB EQUIPMEN	08/27/21	A490	8.00	268.67
0990	EQ	JOB EQUIPMEN	08/27/21	B514	8.00	498.67
0990	EQ	JOB EQUIPMEN	08/27/21	B568	8.00	4399.07
0990	EQ	JOB EQUIPMEN	08/27/21	B594	8.00	6920.80
0990	EQ	JOB EQUIPMEN	08/27/21	B601	8.00	529.87
0990	EQ	JOB EQUIPMEN	08/27/21	B691	8.00	6066.00
0990	EQ	JOB EQUIPMEN	08/27/21	B715	8.00	348.00
0990	EQ	JOB EQUIPMEN	08/27/21	B741	9.00	391.50
0990	EQ	JOB EQUIPMEN	08/27/21	C1278	8.00	102.67
0990	EQ	JOB EQUIPMEN	08/27/21	C1294	9.00	115.50
0990	EQ	JOB EQUIPMEN	08/27/21	C967	8.00	102.67
0990	EQ	JOB EQUIPMEN	08/28/21	B568	3.00	1649.65
0990	EQ	JOB EQUIPMEN	08/28/21	B715	3.00	130.50
0990	EQ	JOB EQUIPMEN	08/28/21	C1278	3.00	38.50
0990	EQ	JOB EQUIPMEN	08/29/21	B568	3.00	1649.65
0990	EQ	JOB EQUIPMEN	08/29/21	B715	3.00	130.50
0990	EQ	JOB EQUIPMEN	08/29/21	C1278	3.00	38.50
0990	EQ	JOB EQUIPMEN	08/30/21	A477	10.00	297.00
0990	EQ	JOB EQUIPMEN	08/30/21	A490	10.00	335.83
0990	EQ	JOB EQUIPMEN	08/30/21	B471	8.00	474.00
0990	EQ	JOB EQUIPMEN	08/30/21	B568	10.00	5498.83
0990	EQ	JOB EQUIPMEN	08/30/21	B594	10.00	8651.00
0990	EQ	JOB EQUIPMEN	08/30/21	B601	8.00	529.87
0990	EQ	JOB EQUIPMEN	08/30/21	B691	10.00	7582.50
0990	EQ	JOB EQUIPMEN	08/30/21	B715	10.00	435.00
0990	EQ	JOB EQUIPMEN	08/30/21	C1059	8.00	24.67
0990	EQ	JOB EQUIPMEN	08/30/21	C1085	8.00	180.40
0990	EQ	JOB EQUIPMEN	08/30/21	C1278	10.00	128.33
0990	EQ	JOB EQUIPMEN	08/30/21	C696	8.00	6.53
0990	EQ	JOB EQUIPMEN	08/30/21	C967	10.00	128.33
0990	EQ	JOB EQUIPMEN	08/31/21	A477	8.00	237.60
0990	EQ	JOB EQUIPMEN	08/31/21	A477	4.00	118.80
0990	EQ	JOB EQUIPMEN	08/31/21	A490	8.00	268.67
0990	EQ	JOB EQUIPMEN	08/31/21	A490	4.00	134.33
0990	EQ	JOB EQUIPMEN	08/31/21	B594	8.00	6920.80
0990	EQ	JOB EQUIPMEN	08/31/21	B594	4.00	3460.40
0990	EQ	JOB EQUIPMEN	08/31/21	B691	8.00	6066.00
0990	EQ	JOB EQUIPMEN	08/31/21	B691	4.00	3033.00
0990	EQ	JOB EQUIPMEN	08/31/21	B714	10.00	435.00
0990	EQ	JOB EQUIPMEN	08/31/21	B715	12.00	522.00
0990	EQ	JOB EQUIPMEN	08/31/21	C1278	12.00	154.00
0990	EQ	JOB EQUIPMEN	08/31/21	C1279	10.00	128.33
0990	EQ	JOB EQUIPMEN	09/01/21	A477	8.00	237.60
0990	EQ	JOB EQUIPMEN	09/01/21	A477	5.50	163.35
0990	EQ	JOB EQUIPMEN	09/01/21	A490	8.00	268.67
0990	EQ	JOB EQUIPMEN	09/01/21	A490	5.50	184.72
0990	EQ	JOB EQUIPMEN	09/01/21	B568	8.00	4399.07
0990	EQ	JOB EQUIPMEN	09/01/21	B568	5.50	3024.37
0990	EQ	JOB EQUIPMEN	09/01/21	B594	8.00	6920.80
0990	EQ	JOB EQUIPMEN	09/01/21	B594	5.50	4758.05
0990	EQ	JOB EQUIPMEN	09/01/21	B691	8.00	6066.00
0990	EQ	JOB EQUIPMEN	09/01/21	B691	5.50	4170.38
0990	EQ	JOB EQUIPMEN	09/01/21	B715	8.00	348.00
0990	EQ	JOB EQUIPMEN	09/01/21	B715	5.50	239.25
0990	EQ	JOB EQUIPMEN	09/01/21	C1278	8.00	102.67
0990	EQ	JOB EQUIPMEN	09/01/21	C1278	5.50	70.58
0990	EQ	JOB EQUIPMEN	09/02/21	A477	8.00	237.60
0990	EQ	JOB EQUIPMEN	09/02/21	A477	4.00	118.80
0990	EQ	JOB EQUIPMEN	09/02/21	A490	8.00	268.67
0990	EQ	JOB EQUIPMEN	09/02/21	A490	4.00	134.33
0990	EQ	JOB EQUIPMEN	09/02/21	B594	8.00	6920.80
0990	EQ	JOB EQUIPMEN	09/02/21	B594	4.00	3460.40
0990	EQ	JOB EQUIPMEN	09/02/21	B691	8.00	6066.00
0990	EQ	JOB EQUIPMEN	09/02/21	B691	4.00	3033.00
0990	EQ	JOB EQUIPMEN	09/02/21	B715	12.00	522.00
0990	EQ	JOB EQUIPMEN	09/02/21	C1278	12.00	154.00
						332,785.67
				+15%		\$382,703.52

# CLAIMS REPORT

**County Of Santa Barbara Dept Of Public Works**

Contractor Job: 448C - Floradale Ave, Lompoc

Work Performed By: MCM Construction, Inc.

Description of Work: Help W/Drilling&Grouting W/Water Truck, Bit Broke, Will Need To Move Hole

Contract: **862032**

Change Order **001**  
 Billing Number **1.0**  
 Report Date **5/04/2022**  
 Perform Date **4/25/2022**

**Labor Charges**

Labor ID	Employee Name	RT Hrs	OT Hrs	Subs Units	RT Rate	OT Rate	Subs Rate	Extended
34 13075	M Martinez	6.00	2.00		106.320	142.010		921.940
35 20551	A Trevino	6.00			62.580			375.480

**Equipment Charges**

Equipment ID	Class	Make	Model	A1	A2	RT Hrs	OT Hrs	RT Rate	OT Rate	Delay Factor	Extended
04 A517	TRUCK	T&TT	06-12			6.00	2.00	28.650	25.212		222.324
05 B673	TRUCK	T&TT	28-36			8.00	2.00	45.040	39.635		439.590
06 A401	TRUCK	T&TT	06-12			2.00		28.650			57.300
07 B514	FKLFT	GRAD	534D9			2.00		56.200			112.400

Labor Charges		
RT Labor		1,013.40
SC	10.00%	101.34
OT Labor		284.02
SC	10.00%	28.40
Subtotal Labor		1,427.16
Subsistence		0.00
Other Expenses		0.00
MU	35.00%	499.51
<b>Labor Total</b>		<b>1,926.67</b>

Equipment Charges		
Subtotal		831.61
MU	15.00%	124.74
<b>Equipment Total</b>		<b>956.35</b>

Material Charges	
Activity Total	<b>2,883.02</b>
Work Total	<b>2,883.02</b>
Bill Subtotal	<b>2,883.02</b>



**MCM Construction, Inc.**  
 P.O. Box 620, North Highlands, CA 95660  
 Phone: 916.334.1221 Fax: 916.334.8355  
 Job Contact: Tawny Konkler 916.334.1221

Accepted: \_\_\_\_\_  
 Customer: \_\_\_\_\_ Date: \_\_\_\_\_  
 Contractor: *[Signature]* Date: **5/5/22**

Bill Total + **2,883.02**

# Daily Report - Lompoc (448)

Date: 4/25/2022

## Diary

MARTINEZ~MANNY (13075)



Mild - (60 - 75); Sunny

Note	Note Index
<p>Keller moved in equipment for drilling operations            Started drilling around 10:00am            MCM water truck and coastline equipment water truck            Mark Greer lube truck working on flat rack water truck and office electrical.            New hire Labor "Arturo J Trevino"</p>	
<p>Keller drilled down 135' could not get any further, pulled out the bit and the bottom 5' broke off they will have to move the hole over in order to start over.            Keller is using MCM water truck plus a rental water truck from coastline rentals</p>	

## Notes

MARTINEZ~MANNY (13075)

0501 : Superintendent Salary

Internal	Note Index	Public
Supervisor		



0525 : Set Up Job Office & Yard, Etc.

Internal	Note Index	Public
Power office		

1224 : SWPP BMP's (Temp Silt Fence, Temp Fiber Roll, Temp Hydraulic Mulch, etc)

Internal	Note Index	Public
Putting up silt fence outside areas of bent 4 Repair existing		

1401 : Potential Claim #1

Internal	Note Index	Public
Keller Drilling and grouting bent 4 Filled up water trucks		

## 🕒 Time Card

MARTINEZ~MANNY (13075)

Cost Codes #1-4

Shift 1

Code	Name	Pay Class	0501 📅 Superintendent Salary 0.000	1224 📅 SWPP BMP's (Temp Silt Fence, Temp Fiber Roll, Temp Hydraulic Mulch, etc) 0.000	1401 📅 Potential Claim #1 0.000	0525 📅 Set Up Job Office & Yard, Etc. 0.000	Resource Total
13075	MARTINEZ~MAN NY	NPDR FMN S	2		6 / 2		10
🚚 A517	Pickup, Ford		2		6 / 2		10

	F350 Supercab						
B673	Water Truck, 2000 GL Ford F750				8 / 2		10
A401	Pickup, Ford F350 Utility				2A6		2
B514	Forklift, Gradall 534D9-45				2A6		2
C1250	Generator, Multiquip 10KW					8	8
20551	TREVINO ~ARTURO	SLAB G2		2	6		8

Pay Adjustments

Code	Name	Adjustments
No data available		

Schedules

Code	Name	Start	Break (1)	Lunch	Break (2)	Meal (2)	End	Notes
13075	MARTINEZ~MANNY	07:00	Yes	12:00 - 12:30	Yes		17:30	
20551	TREVINO ~ARTURO	07:00	Yes	12:00 - 12:30	Yes		15:30	

Code	Name	Meter On	Meter Off	First Ignition On	Engine Off Duration	Last Ignition Off	Notes
No data available							

Labor Totals

**Hours: 18**  
MCM Construction Inc.

**Broken Out: 16/2/0**

# CLAIMS REPORT

**County Of Santa Barbara Dept Of Public Works**

Contractor Job: 448C - Floradale Ave, Lompoc

Work Performed By: MCM Construction, Inc.

Description of Work: Help W/Drilling & Grouting W/Water Truck

Contract: **862032**

Change Order **001**  
 Billing Number **2.0**  
 Report Date **5/04/2022**  
 Perform Date **4/26/2022**

**Labor Charges**

Labor ID	Employee Name	RT Hrs	OT Hrs	Subs Units	RT Rate	OT Rate	Subs Rate	Extended
34 13075	M Martinez	6.00	1.00		106.320	142.010		779.930
35 20551	A Trevino	6.00			62.580			375.480

**Equipment Charges**

Equipment ID	Class	Make	Model	A1	A2	RT Hrs	OT Hrs	RT Rate	OT Rate	Delay Factor	Extended
04 A517	TRUCK T&TT		06-12			6.00	1.00	28.650	25.212		197.112
05 B673	TRUCK T&TT		28-36			8.00		45.040			360.320

Labor Charges		
RT Labor		1,013.40
SC	10.00%	101.34
OT Labor		142.01
SC	10.00%	14.20
Subtotal Labor		1,270.95
Subsistence		0.00
Other Expenses		0.00
MU	35.00%	444.83
<b>Labor Total</b>		<b>1,715.78</b>

Equipment Charges		
Subtotal		557.43
MU	15.00%	83.61
<b>Equipment Total</b>		<b>641.04</b>

Material Charges	
Activity Total	<b>2,356.82</b>
Work Total	<b>2,356.82</b>
Bill Subtotal	<b>2,356.82</b>



**MCM Construction, Inc.**  
 P.O. Box 620, North Highlands, CA 95660  
 Phone: 916.334.1221 Fax: 916.334.8355  
 Job Contact: Tawny Konkler 916.334.1221

Accepted:

Customer:

Date:

Contractor:

Date:

*[Signature]* 5/5/22

Bill Total +


**2,356.82**

# Daily Report - Lompoc (448)

Date: 4/26/2022

## Diary

MARTINEZ~MANNY (13075)

 Cool - (45 - 60); Partly Sunny / Cloudy

Note	Note Index
Keller moved to next hole and completed by 9:30 started pouring Slurry by 11am completed 2 holes Labor Arturo working on sweeper around bent 4 6 hours 2 hours he went to get Drug tested but they needed a different form.	

## Notes

MARTINEZ~MANNY (13075)

0501 : Superintendent Salary

Internal	Note Index	Public
Supervisor		

0525 : Set Up Job Office & Yard, Etc.

Internal	Note Index	Public
Set up office		

0599 : Drug Test

MCM Construction Inc.

Internal	Note Index	Public
Drug screen		

1401 : Potential Claim #1

Internal	Note Index	Public
Bent 4 Keller drilling Filled up water trucks		

## 🕒 Time Card

MARTINEZ~MANNY (13075)

Cost Codes #1-4 Shift 1

Code	Name	Pay Class	0501	1401	0525	0599	Resource Total
			Superintendent Salary 0.000	Potential Claim #1 0.000	Set Up Job Office & Yard, Etc. 0.000	Drug Test 0.000	
13075	MARTINEZ~MAN NY	NPDR FMN S	1	6 / 1	1		9
A517	Pickup, Ford F350 Supercab		1	6 / 1	1		9
B673	Water Truck, 2000 GL Ford F750			8			8
A401	Pickup, Ford F350 Utility		A8				0
B514	Forklift, Gradall 534D9-45		A8				0
C1250	Generator, Multiquip 10KW		8				8

20551	TREVINO ~ARTURO	SLAB G2	6	2	8
-------	--------------------	---------	---	---	---

Pay Adjustments

Code	Name	Adjustments
------	------	-------------

No data available

Schedules

Code	Name	Start	Break (1)	Lunch	Break (2)	Meal (2)	End	Notes
13075	MARTINEZ~MANNY	07:00	Yes	12:00 - 12:30	Yes		16:30	
20551	TREVINO ~ARTURO	07:00	Yes	12:00 - 12:30	Yes		15:30	

Code	Name	Meter On	Meter Off	First Ignition On	Engine Off Duration	Last Ignition Off	Notes
------	------	----------	-----------	----------------------	------------------------	----------------------	-------

No data available

Labor Totals

Hours: 17 Broken Out: 16/1/0

Equipment Totals

Hours: 25 Broken Out: 24A16/1/0

 Materials, Subcontract Items, Expenses

MARTINEZ~MANNY (13075)

MSE Code	Description	Unit	Received Quantity
----------	-------------	------	-------------------

No data available

# CLAIMS REPORT

**County Of Santa Barbara Dept Of Public Works**

Contractor Job: 448C - Floradale Ave, Lompoc

Work Performed By: MCM Construction, Inc.

Description of Work: Help W/Drilling & Grouting

Contract: **862032**

Change Order **001**  
 Billing Number **3.0**  
 Report Date **5/04/2022**  
 Perform Date **4/27/2022**

**Labor Charges**

Labor ID	Employee Name	RT Hrs	OT Hrs	Subs Units	RT Rate	OT Rate	Subs Rate	Extended
34 20551	A Trevino	4.00			62.580			250.320

**Equipment Charges**

Equipment ID	Class	Make	Model	A1	A2	RT Hrs	OT Hrs	RT Rate	OT Rate	Delay Factor	Extended
04 B673	TRUCK T&TT		28-36			4.00		45.040			180.160

**Labor Charges**

RT Labor		250.32
SC	10.00%	25.03
OT Labor		0.00
Subtotal Labor		275.35
Subsistence		0.00
Other Expenses		0.00
MU	35.00%	96.37
<b>Labor Total</b>		<b>371.72</b>

**Equipment Charges**

Subtotal		180.16
MU	15.00%	27.02
<b>Equipment Total</b>		<b>207.18</b>

**Material Charges**

Activity Total		<b>578.90</b>
Work Total		<b>578.90</b>
Bill Subtotal		<b>578.90</b>



**MCM Construction, Inc.**  
 P.O. Box 620, North Highlands, CA 95660  
 Phone: 916.334.1221 Fax: 916.334.8355  
 Job Contact: Tawny Konkler 916.334.1221

Accepted:  
 Customer: \_\_\_\_\_ Date: \_\_\_\_\_  
 Contractor: *[Signature]* Date: **5/5/22**


Bill Total + **578.90**

# Daily Report - Lompoc (448)

Date: 4/27/2022

## Diary

MARTINEZ~MANNY (13075)

 Mild - (60 - 75); Sunny; Very Windy; 4:06 PM, Overcast, 56°F, 63.43% Humidity, 12.8 MPH Winds

Note	Note Index
Keller drilling last hole completed and grouted Starting breaking down equipment We still used both water trucks	
One truck arrived with Dozer and 4 beams x25'	
At the existing bridge we tied up the netting for the bird mitigation 3 hours with Rental 45' man lift	
I bought 2 sets of Waders 2 machetes for cutting down the toolys in the creek CCO 7	

## Notes

MARTINEZ~MANNY (13075)

0501 : Superintendent Salary

Internal	Note Index	Public
Supervisor		



1225 : Dust Control

Internal	Note Index	Public
Dust control		

1342 : Erect Falsework

Internal	Note Index	Public
Unload false work material		

1401 : Potential Claim #1

Internal	Note Index	Public
Bent 4 Keller drilled last hole		

1609A : Install Additional Bird Netting

Internal	Note Index	Public
Repair bird netting		

## 🕒 Time Card

MARTINEZ~MANNY (13075)

Cost Codes #1-5

Shift 1

Code	Name	Pay Class	0501	1401	1342	1225	1609A	Resource Total
			Superintendent Salary 0.000	Potential Claim #1 0.000	Erect Falsework 0.000	Dust Control 0.000	Install Additional Bird Netting 0.000	
13075	MARTINEZ~MANNY	NPDR FMN S	7		1			8

A517	Pickup, Ford F350 Supercab	7	1	8
B673	Water Truck, 2000 GL Ford F750		4A4	4
C1250	Generator, Multiquip 10KW	8		8
20551	TREVINO ~ARTURO	SLAB G2	4	1 3 8

Pay Adjustments

Code	Name	Adjustments
No data available		

Schedules

Code	Name	Start	Break (1)	Lunch	Break (2)	Meal (2)	End	Notes
13075	MARTINEZ~MANNY	07:00	Yes	12:00 - 12:30	Yes		15:30	
20551	TREVINO ~ARTURO	07:00	Yes	12:00 - 12:30	Yes		15:30	

Code	Name	Meter On	Meter Off	First Ignition On	Engine Off Duration	Last Ignition Off	Notes
No data available							

Labor Totals

Hours: 16 Broken Out: 16/0/0

Equipment Totals

# CLAIMS REPORT

**County Of Santa Barbara Dept Of Public Works**

Contractor Job: 448C - Floradale Ave, Lompoc

Work Performed By: MCM Construction, Inc.

Description of Work: Equipment Rental Invoice

Contract: **862032**

Change Order **006**

Billing Number **4.0**

Report Date **5/20/2022**

Perform Date **5/05/2022**

**Material/Specialist Work/Lump Sum or Unit Price Payment**

Number	Date	Vendor Name and Description	Units	Unit Price	Extended
24	907355	5/05/2022 Coastline Equipment / Water Truck Rent 04/25-04/27/22	1.000	1,684.70000	1,684.70

**Labor Charges**

**Equipment Charges**

**Material Charges**

Subtotal	1,684.70
MU 15.00%	<u>252.71</u>
<b>Material Total</b>	<b>1,937.41</b>

Activity Total **1,937.41**

Work Total **1,937.41**

Bill Subtotal **1,937.41**



**MCM Construction, Inc.**

P.O. Box 620, North Highlands, CA 95660

Phone: 916.334.1221 Fax: 916.334.8355

Job Contact: Tawny Konkler 916.334.1221

Accepted:

Customer:

Date:

Contractor:

Date:

*[Signature]* 5/23/22

Bill Total + **1,937.41**

# COASTLINE Equipment

1950 Roemer Place  
Santa Maria, CA 93454  
Phone: (805) 922-8329  
Fax: (805) 922-4582  
www.coastlineequipment.com

Remit Payment To:  
P.O. Box 22732 Long Beach, CA 90801-5732  
Pay Online At: www.coastlineequipment.com/customer-portal

Oxnard, CA (805) 485-2106  
Santa Ana, CA (714) 265-5500  
Sylmar, CA (818) 890-3353  
Bakersfield, CA (661) 399-3600  
Long Beach, CA (562) 272-7400  
Santa Maria, CA (805) 922-8329  
Meridian, ID (208) 888-3337  
Jerome, ID (208) 324-2900  
McCall, ID (208) 634-3903  
N. Las Vegas, NV (702) 399-2700  
Elko, NV (775) 777-7070

1406



JOHN DEERE

INVOICE TO: 11512



USED AT:

M.C.M. Construction, Inc.  
P. O. BOX 867  
BLOOMINGTON CA 92316  
US

MANNY  
FLORENDALE DR &  
RANCHO LOMPOC FARM RD  
LOMPOC CA 93436

## RENTAL INVOICE

Invoice No: 907355  
Invoice Date: 05/05/2022  
Contract No: 145023  
Billing Cycle: 3 Days  
Payment Type: Account  
Prior Invoices: 0  
Page: 1 of 1

Invoice Period: 04/25/2022 to 04/27/2022

Next Invoice Date: 04/28/2022

### RENTAL UNIT DETAILS

Rental Unit No	Make	Model	PIN No	Billing Period	Rate	Rental Value Tax
93955	FREIGHTLINE	FREIGHTLINER 2000 GALLON WATER	1FVACXFA0KHKU886104/25/2022 - 04/27/2022	04/27/2022	\$975.00	\$975.00 Y

### RENTAL UNIT ADJUSTMENT DETAILS

Rental Unit No	Make	Model	PIN No	Rental Class	Adj Amount	Tax Ind


Adjustment Notes:

### ADDITIONAL CHARGE DETAILS

Description	Recur Ind	Charge Method	Charge Value	Additional Charges	Tax Ind
ENVIRONMENTAL FEE(SM)	Y	% of Rental Income	2.50%	\$24.38	N
DELIVERY CHARGE	N	Value	\$300.00	\$300.00	N
PICK-UP CHARGE	N	Value	\$300.00	\$300.00	N

### CONTRACT INVOICE NOTES

Customer PO No:	MANNY-VERBAL	Rates:	Day	Week	Month	Rental Income:	\$975.00
Customer Job No:			\$325.00	\$975.00	\$2,925.00	Adjustment Amount:	\$0.00
Contact Name:	MANNY	Salesperson:	CLARK GUEST			Additional Charge Total:	\$624.38
Contact Phone:	916-203-8085					Sales Tax:	\$85.32
Tax Exempt No:						Less Deposit:	\$0.00
						Invoice Total:	\$1,684.70



### TERMS AND CONDITIONS

Refer to Equipment Rental Agreement for complete details. Rates are based on an 8-hour day, 40-hour week, and 160-hour month; excess hours will be charged on a prorated basis. Refueling fees will apply if equipment is returned with less fuel and/or DEF than rental start. Environmental fees will be charged based on percentage of rental rate. Additional costs may include excess cleaning fees and lost key replacement fee. Customer is responsible for daily maintenance and inspection, including lubrication, and air filters as needed. Equipment must be returned in as good a condition as delivered, reasonable wear excepted; if not in as good condition, customer will be invoiced for repairs. Customer must provide proof of insurance with liability (\$1,000,000 minimum) and physical damage coverage with Coastline Equipment as Loss Payee and Additional Insured. All Risk Contractor's Equipment Floater Physical Damage coverage required; limit to at least exceed the value of the equipment being rented. Terms are Net 30. A finance charge of 1.5% per month (18% annual percentage rate) will be added to all past due invoices except where prohibited by law.

Received by: ..... Date: .....