

Local Bridge Seismic Retrofit Program

Project Delivery Agreement

Agency Information

Agency Name:	County of Santa Barbara
Contact Name:	Chris Doolittle
Phone:	(805) 803-8777
Email:	Doolittle@cosbpw.net

Project Information

Bridge No.	51C-0006 (Existing)	51C-0370 (Replacement)
District:	5	
Fed. Aid Project Number	BRLSZD-5951(060)	
Project Title & Description:	Floradale Avenue Bridge No. 51C-0370 (Replacing Br. No. 51C-0006)	
Project Benefit:	All roadway users, Bureau of Prisons, Vandenberg AFB, City of Lompoc, etc.	
County Name	City	Zip Code
County of Santa Barbara	near Lompoc, CA	93436
	Congressional District	Assembly Dist
	24	33
		Senate Dist
		19


Project Delivery Milestone	Current Project Delivery Date	Baseline Agreement Date
Begin Design Date	4/30/1999	04/30/1999
NEPA Completion Date	5/6/2015	7/30/2009
Begin Right of Way Date	7/13/2015	7/30/2009
Right of Way Certification Date	6/30/2020	6/30/2010
100% PS&E Date	8/15/2020	7/30/2010
Construction RFA Date	8/31/2020	7/30/2010
End Construction Date	7/31/2025	1/30/2012
Closeout Date	7/31/2026	6/30/2012

Proposed Project Cost:

Highway Bridge Program Funds	18/19	19/20	20/21	21/22	22/23	23/24
Construction	\$ -	\$ -		\$ 4,718,649		
LBSRA/State Match						
Construction	\$ -	\$ -		\$ 611,351		

District 5 **Bridge No: 51C-0006 (Existing Structure)**
Floradale Avenue Bridge No. 51C-0370 (Replacing Br. No. 51C-0006)

We acknowledge the scope, cost, and delivery schedule as identified above constitute the Project Delivery Dates, as agreed on July 14th, 2020, by both Department of Transportation and the local agency. This project is being monitored by the California Transportation Commission and the Department of Transportation for conformance with these dates in accordance with Local Bridge Seismic Retrofit Account Guidelines and Highway Bridge Program Advisory Committee procedures and policies. We certify that funding sources cited are expected to be available in the delivery year listed. The estimated costs represent funding components for the right of way and construction phases only. If any phase of this seismic retrofit project is not delivered in the year that has been agreed upon in this agreement, HBP funds could be withdrawn as outlined in the Proposition 1B Local Bridge Seismic Retrofit Account Guidelines. These dates are highly dependent on the nationwide response to Covid-19 pandemic, due to need to receive documents/agreements/funding from the US Department of Justice, Caltrans, FHWA, State of CA, utility owners, and SB County.



Gregg Hart, Chair
County of Santa Barbara Board of Supervisors

7-14-20
Date

Dee Lam
Chief
Division of Local Assistance
Department of Transportation

Date