

## Old Town Orcutt Streetscape Plan & Design Guidelines

ID	Task Name	Start	Finish	July		August		September		October		November		December		January		February		March		April		May		June		July		Au	
				E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E
1	<b>Program Development &amp; Public Outreach</b>	Fri 7/1/05	Tue 2/7/06																												
2	Prepare design consultant scope of work /Coordination w/ OTORA & PW	Fri 7/1/05	Wed 9/7/05																												
3	Prepare project charter	Fri 7/1/05	Wed 9/7/05																												
4	Prepare RFP	Mon 8/15/05	Fri 8/26/05																												
5	Vibrant Downtown Tour	Thu 8/25/05	Thu 8/25/05																												
6	4th District review project charter	Wed 9/7/05	Wed 9/7/05																												
7	Hire design consultant	Fri 9/16/05	Fri 11/4/05																												
8	Send RFP to potential consultants	Fri 9/16/05	Fri 9/16/05																												
9	Review proposals	Mon 10/17/05	Thu 10/20/05																												
10	Select design consultant	Fri 10/21/05	Fri 10/21/05																												
11	Coordination with design consultant	Mon 10/24/05	Fri 11/4/05																												
12	OTORA Community Workshops	Thu 10/6/05	Wed 12/14/05																												
13	Meet w/ OTORA Board re: Design Guidelines	Thu 11/17/05	Thu 11/17/05																												
14	Staff/consultant prep for Community Workshop #1	Thu 10/6/05	Tue 10/25/05																												
15	Community Workshop #1	Wed 11/9/05	Wed 11/9/05																												
16	Staff/consultant prep for Community Workshop #2	Fri 11/18/05	Tue 12/13/05																												
17	Community Workshop #2	Wed 12/14/05	Wed 12/14/05																												
18	Prepare Streetscape Plan and Design Guidelines	Tue 11/22/05	Fri 1/6/06																												
19	Meet w/ OTORA Board	Tue 11/22/05	Tue 11/22/05																												
20	Consultant submit Draft Design Guidelines to Comp	Wed 11/30/05	Wed 11/30/05																												
21	Comp review and coordinate revisions with Consultant	Thu 12/1/05	Mon 12/12/05																												
22	PW submit Draft Streetscape Plan to Comp	Wed 11/30/05	Wed 11/30/05																												
23	Comp review and coordinate revisions with PW	Thu 12/15/05	Mon 12/26/05																												
24	Consultant submit Final Design Guidelines to Comp	Tue 12/27/05	Tue 12/27/05																												
25	Comp review and coordinate revisions with Consultant	Wed 12/28/05	Fri 1/6/06																												
26	PW submit Final Streetscape Plan to Comp	Thu 12/15/05	Thu 12/15/05																												
27	Comp review and coordinate revisions with PW	Fri 12/16/05	Tue 12/27/05																												
28	OTORA Community Workshop to finalize Streetscape Plan	Wed 12/28/05	Tue 2/7/06																												
29	Staff/consultant prep for Community Workshop #3	Wed 12/28/05	Fri 1/13/06																												
30	Community Workshop #3	Tue 1/17/06	Tue 1/17/06																												
31	Staff/Consultant finalize Streetscape Plan	Wed 1/18/06	Tue 2/7/06																												
32	<b>Environmental Review</b>	Wed 1/18/06	Mon 3/27/06																												
33	Staff prepare draft enviro doc	Wed 1/18/06	Tue 2/7/06																												
34	Internal review of draft enviro doc	Wed 2/8/06	Tue 2/21/06																												
35	Public review period	Wed 2/22/06	Mon 3/20/06																												
36	Response to comments	Tue 3/21/06	Mon 3/27/06																												
37	<b>Planning Commission hearing</b>	Mon 2/20/06	Wed 4/5/06																												
38	Prepare staff report	Mon 2/20/06	Fri 3/10/06																												
39	Internal review of staff report	Mon 3/13/06	Fri 3/24/06																												
40	Docket staff report	Mon 3/27/06	Mon 3/27/06																												
41	Planning Commission hearing	Wed 4/5/06	Wed 4/5/06																												
42	<b>Board of Supervisors hearing</b>	Thu 5/4/06	Wed 7/26/06																												
43	Prepare Board letter	Thu 5/4/06	Wed 5/24/06																												
44	Internal review of Board letter	Thu 5/25/06	Wed 6/7/06																												
45	Docket Board letter	Thu 6/8/06	Thu 6/8/06																												
46	Board of Supervisors Adoption Hearing	Wed 6/21/06	Wed 6/21/06																												
47	Implementation	Thu 6/22/06	Wed 7/26/06																												