

**CONSTRUCTION CHANGE ORDER LOG**

Contract Name:	<b>SBCH Tower Elevator Renovation</b>	Contractor:	Vernon Edwards Contractors, Inc	Log Revised:	10/30/2015
Contract No.:	<b>BC 15-097</b>	Project Manager:	<b>Robert Ooley, FAIA</b>	Contract Term	
Project No.:	County #8722 Contractor # 14-063	Original Contract Amount:	<b>\$685,000.00</b>	Contingency Percentage:	10%

<b>Reason Codes:</b> A (Administrative), R (Request by Client), D (Design error or omission by AE), T (Time change only), V (Value Engineering Change), C (Criteria change, such as the implementation of a revised building code), U (Unforeseen site condition)	Start Date:	10/9/2014
	Contract Days:	263
	Added Days:	47
	Finish Date:	8/15/2015

PCO No.	CO No. (5)	CO Item No.	Amndmnt No.	Effective Date of Change (4)	Description	Reason Code (3)	BOS Req? Yes / No (For Items w/ Reason Code R)	Change Cost	GSD Authority Balance (2)	Contingency Remaining Dollars	Conting. Used %	Contract Total	Days (1)	Total Days	Contract Completion Date
								Totals:	\$ 46,750.00	\$ 68,500.00	0%	\$ 685,000.00	47	263	6/29/2015
1	1	1		7-Nov-14	Install HVAC unit in existing elevator machine room	V		\$ 19,410.60	\$ 27,339.40	\$ 49,089.40	28%	\$ 704,410.60	0	263	6/29/2015
2	2	2		27-Apr-15	Saw cutting of the existing observation structural concrete slab	U		\$ 22,808.99	\$ 4,530.41	\$ 26,280.41	62%	\$ 727,219.59	22	285	7/21/2015
						R	No		\$ 4,530.41	\$ 26,280.41	62%	\$ 727,219.59	0	285	7/21/2015
	3	1		1-Jul-15	Inspection/Assessment of Elevator Tower Roof	R	No	\$ 7,143.31	\$ (2,612.90)	\$ 19,137.10	72%	\$ 734,362.90	0	285	7/21/2015
3	4	1		6-Jul-15	Additional elevator equipment, rope, controller, etc.	A		\$ -	\$ (2,612.90)	\$ 19,137.10	72%	\$ 734,362.90	0	285	7/21/2015
5	5	1		29-Jul-15	State Elevator pre-inspection to permit	U		\$ 5,679.15	\$ (8,292.05)	\$ 13,457.95	80%	\$ 740,042.05	0	285	7/21/2015
	6	1		28-Sep-15	Additional work to pass State Elevator inspection	A		\$ -	\$ (8,292.05)	\$ 13,457.95	80%	\$ 740,042.05	25	310	8/15/2015

<b>CO Totals:</b>	1	\$19,410.60													
	2	\$22,808.99													
	3	\$7,143.31													
	4	\$0.00													
	5	\$5,679.15													
	6	\$0.00													
	7	\$0.00													
	8	\$0.00													
	9	\$0.00													
	10	\$0.00													
	11	\$0.00													
	12	\$0.00													
	13	\$0.00													
	14	\$0.00													
	15	\$0.00													

  

<b>Totals by Reason</b>	
A	\$0
R	\$7,143
D	\$0
T	\$0
V	\$19,411
C	\$0
U	\$28,488