

CACHUMA RESERVOIR RE-ROOF PROJECT
AUTHORIZED CONTRACT AMENDMENT
COUNTY OF SANTA BARBARA, STATE OF CALIFORNIA

IN THE MATTER OF AMENDMENT OF CONTRACT)	
WITH HANLY GENERAL ENGINEERING CORP.)	AMENDMENT NO. 5
FOR THE CACHUMA RESERVOIR RE-ROOF PROJECT)	
LAKE CACHUMA, CA)	

WHEREAS, the County of Santa Barbara (COUNTY) and HANLY GENERAL ENGINEERING CORP. (CONTRACTOR), 3191 Mission Drive, Santa Ynez, CA 93460, entered into a contract dated January 10, 2012, for the amount of ONE HUNDRED NINETY-SEVEN THOUSAND EIGHTY-EIGHT DOLLARS (\$197,088) for the Cachuma Reservoir Re-Roof Project, Project Number 8588, Lake Cachuma, California (the "Contract"); and

WHEREAS, the General Conditions of the Contract permit alterations in the cumulative amount not to exceed that stipulated in Section 20142 of the California Public Contract Code, or \$19,708 for this Contract, provided they are specified in writing, and are agreed upon by the CONTRACTOR and the Director of the COUNTY's General Services Department or his Designee; and

WHEREAS, it has been deemed necessary by the COUNTY'S Director of General Services Designee, Grady Williams, P.E., Manager of Capital Projects Division, to alter the cumulative amount of the Contract through Change Orders (Exhibit A) totaling NINE THOUSAND SIX HUNDRED NINETY-EIGHT DOLLARS (\$9,698) and a ninety-four (94) day time extension in the Contract period which were specified in writing and previously agreed upon by the COUNTY and the CONTRACTOR, and herein referred to as Amendment No. 5.

NOW, THEREFORE, the Contract is amended to increase the Contract amount by NINE THOUSAND SIX HUNDRED NINETY-EIGHT DOLLARS (\$9,698) for a new Contract amount as follows:

Section 1:

Paragraph 5 of said Contract is hereby amended to read as follows:

5. PAYMENT: As full compensation for furnishing all labor, supervision, overhead, materials and equipment and for doing all the work completed and embraced in this Contract and subject to adjustments and liquidated damages, if any, as provided in the Contract Documents, the base amount to be paid to the CONTRACTOR for satisfactory completion of all requirements of the Contractor under this Contract is and shall be ONE HUNDRED NINETY-SEVEN THOUSAND EIGHTY-EIGHT DOLLARS (\$197,088), plus Amendment No. 1 for NINETEEN THOUSAND SIX HUNDRED DOLLARS (\$19,600), plus Amendment No. 2 for FOURTEEN THOUSAND FIVE HUNDRED FIFTY DOLLARS (\$14,550), plus Amendment No. 3 for NINETEEN THOUSAND SEVEN HUNDRED DOLLARS (\$19,700), plus Amendment No. 4 for SIXTY-FOUR THOUSAND NINE HUNDRED TWENTY DOLLARS (\$64,920), plus Amendment No. 5 for NINE THOUSAND SIX HUNDRED NINETY-EIGHT DOLLARS (\$9,698) for a total Contract amount of THREE HUNDRED TWENTY-FIVE THOUSAND FIVE HUNDRED FIFTY-SIX DOLLARS (\$325,556), to be paid as provided in the Contract Documents dated January 10, 2012. The CONTRACTOR assumes and will provide against any and all loss or damage arising out of the nature of the work undertaken, or from the action of the elements, or from any unforeseen difficulties or obstructions which may arise or be encountered in the prosecution of the work until its acceptance by the COUNTY, and assumes any and all expenses incurred by or in consequence of suspension or discontinuance of the work, for well and faithfully completing the work and the whole thereof, in the manner and to the requirements of the Contract and directions of the County Representative, hereunder. The COUNTY will have the right to audit the Contractor's project records. Records must be made available in a form satisfactory to the Santa Barbara County Auditor-Controller.

Section 2:

Paragraph 2 of the Contract is hereby amended by the addition of the following language:

2. WORK

Items of work to be performed by the CONTRACTOR shall include all items stated in "Exhibit A," incorporated by this reference and attached hereto.

Section 3:

This Contract Amendment, along with the consent of the CONTRACTOR attached hereto, shall constitute a contract between the County of Santa Barbara and Hanly General Engineering Corp. All other sections of the Contract between the parties shall remain in full force and effect.

Summary of Contract Compensation and Time Alterations:

Original Contract amount	\$ 197,088
Amendment No. 1 (Change Order 1, previously executed)	\$ 19,600
Amendment No. 2 (Change Order 2)	\$ 14,550
Amendment No. 3 (Change Orders 3 and 4, previously executed)	\$ 19,700
Amendment No. 4 (Change Order 5)	\$ 64,920
Amendment No. 5 (Change Orders 6 through 8, previously executed)	<u>\$ 9,698</u>
Total Revised Contract Amount	\$ 325,556
Original Contract Completion Date	April 29, 2012
Previously Amended Contract Completion Date	September 28, 2012
Total number of calendar days extension, Amendment No. 5	Ninety-four (94)
Revised Contract Completion Date	December 31, 2012

IN WITNESS WHEREOF, the parties have executed this Amendment to be effective on the date executed by
COUNTY.

COUNTY

By: _____

SALUD CARBAJAL, CHAIR
BOARD OF SUPERVISORS

Dated: _____

ATTEST:
CHANDRA L. WALLAR
CLERK OF THE BOARD

CONTRACTOR
HANLY GENERAL ENGINEERING
CORPORATION

By: _____
Deputy

By: _____
Bernard J. Hanly, Jr., President

APPROVED AS TO FORM:
DENNIS A. MARSHALL,
COUNTY COUNSEL

APPROVED AS TO ACCOUNTING FORM:
ROBERT W. GEIS, CPA
AUDITOR-CONTROLLER

By: _____
Deputy County Counsel

By: _____
Deputy

APPROVED AS TO FORM:
RAY AROMATORIO, ARM, AIC
RISK MANAGER

By: _____
Risk Manager

CACHUMA RESERVOIR RE-ROOF
PROJECT NO. 8588
AMENDMENT NO. 5

EXHIBIT "A"

Amendment #4 Exhibit "A" Item #2 Scope of Work Description Correction		
CO #5	Item #2: Re-route outlet overflow drain pipe on South elevation of reservoir and replace tar paper lined existing pipe with PVC pipe. <u>Boring and installation of pipe casing under Highway 154 per Proposal Request #1 dated 1-10-12.</u>	No Monetary Modification
Scope of Work Modifications per Amendment #5		
CO #6	Installation of vent louvers in metal doors to reduce moisture/rusting.	\$ 2,840
CO #7	CalTrans permit fees and extension of contract time due to CalTrans delay in extending encroachment permit rider for Amendment #4 scope of work.	\$ 820
CO #8	Upgrade pipe casing under Highway 154 from 14" to 18" per CalTrans.	\$ 6,038
	TOTAL:	\$ 9,698